STORM WATER POLLUTION PREVENTION PLAN

The following plan was established to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plan for compliance under NPDES.

The purpose of this plan is to minimize slitation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable amount of time.

Certain items, as shown in this plan, shall be placed by the Contractor at the beginning of construction. Other items shall be placed by the Contractor as directed by the Engineer on a case by case situation resulting from the Contractor's sequence of activities, time of year, and expected weather conditions.

The contractor shall place permanent erosion control systems and seeding within a reasonable amount of time: therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary seeding. The Resident Engineer will determine if temporary erosion control systems shown in the plan, can be deleted, the size of the proposed ditch checks, the proper method of installation, and if any additional temporary erosion control systems shall be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer, as shown in the plan details, and as shown in Standard 280001 of the plans.

SITE DESCRIPTION

Description of construction activity:

1. Reconstruction, widening, intersection improvements, drainage and lighting on F.A.P. Route 337 (II. Route 22) west of U.S. Route 12 to East of Beusching Road and railroad bridge over IL Route 22.

2. IL Route 22 and US Route 12 reconstruction includes removal of payement storm sever culverts and appurtenances: the excavation and grading, ditch construction, storm drainage improvements, culvert construction, paving, signing, lighting, traffic signals and other miscellaneous work to complete a four and six lane roadway and railroad bridge.

Description of Intended Sequence for Major Construction Activities Which Will Disturb Earth and Lead to Possible Erosion for Major Portions of the Construction Site:

Excavation will be completed to construct the proposed proposed storm sewer system prior to the excavation to grade the proposed roadway and grade the proposed roadway ditches for each stage of construction.

Placement, maintenance, removal and proper clean-up of temporary erosion control items including erosion control fence, hay or straw bales, ditch checks, seeding, sodding and other miscellaneous erosion control measures.

Placement of permanent erosion control items, including ditch riprap and linings, energy dissipators, erosion control blanket, seeding, etc.

Final roadway arading and other miscellaneous items.

Area of Construction Site:

The total area of the construction site is estimated to be 23.1 hectares of which 23.1 hectares will be disturbed by excavation, grading and other activities.

Other Reports, Studies and Plans which Aid in the Development of this Storm Water Pollution Prevention Plan as Referenced Documents:

Illinois Urban Manual, IDOT Standard Specifications for Road and Bridge Construction (Adopted January 1, 2002).

Drainage Tributaries Receiving Water from this Construction Site:

1. II. Route 22 outlets to the existing storm sewer system, existing wetland areas and Lake Zurich.

	TEMPORARY EROSION CON	ITROL LEGEND:
*	DRAINAGE STRUCTURE INLET FILTER	DIVERSION CHANNEL
\Leftrightarrow	INLET AND PIPE PROTECTION	SLOPE DRAIN
	PERIMETER EROSION BARRIER	TEMPORARY PAVEMENT
	TEMPORARY EROSION CONTROL SEEDING	CONSTRUCTION WORK ZONE
-\$	TEMPORARY DITCH CHECK	

CONTROLS-EROSION CONTROL AND SEDIMENT CONTROL

Description of Stabilization Practices During Construction:

1. During roadway construction, areas outside the construction slope limits, as outlined previously herein, shall be protected from damaging effects of construction. The Contractor shall not use this area for staging (except as directed by the Engineer), parking of vehicles or construction equipment, storage of materials, or other construction related activities.

(a) Within the construction zone, critical area which have high flows of water as determined by the Engineer shall remain undisturbed until full scale construction is underway to prevent unnecessary soil erosion.

(b) Farth stockpiles shall be temporarily seeded if they are to remain unused for more than fourteen days.

(c) As the Contractor constructs a portion of roadway in a fill section they shall follow the following steps as directed by the Engineer:

- ii Temporarily seed highly erodible areas outside the construction slope limits.
- III Construct roadside ditches and provide temporary erosion control systems.
- iv Temporarily divert water around proposed culvert locations.
- v Build necessary embankment at culvert locations and then excavate and place culvert.
- erosion control such as riprap, or ditch lining, and conduct final shaping to the slopes.

(d) Excavated areas and embankments shall be permanently seeded or sodded when final graded. If not, they shall be temporarily seeded if no construction activity in the area is planned for fourteen days.

(e) Construction equipment shall be stored and fueled only at designated locations or as directed by the engineer. All necessary measures shall be taken to contain any fuel or pollution run-off in compliance with EPA water quality regulations. Lecking equipment or supplies shall be immediately repaired or removed from the site.

(f) The Resident Engineer shall inspect the project on a regular basis, completing form NPDES / Erosion Control Inspection Report BC 2259 (4/96) at least once every seven calendar days and within 24 hours of the end of each 13 mm (0.5 inch) rainfall or equivalent snowfall, to determine that erosion control efforts are in place and effective and if other erosion control work is necessary.

(g) Sediment collected during construction by the various temporary erosion control systems shall be disposed of on the site on a regular basis as directed by the Engineer, Perimeter barrier shall have sediment removed when it reaches 50% of the height of the control device. The cost of the maintenance and cleaning of the erosion and sediment control items shall be included in the respective pay items. No additional compensation will be allowed.

(h) The temporary erosion control systems shall be removed as directed by the Engineer after every use if no longer needed or no longer functioning. The cost of this removal shall be included in the unit bid price for the temporary erosion control system. No additional compensation will be allowed.

(1) If portions of the storm sewer are constructed in an earlier stage by the contractor, the appropriate inlet and pipe protection shown in a later stage will apply.

Descriptions of Structural Practices After Final Gradina:

Temporary erosion control systems shall be left in place with proper maintenance until permanent erosion control is in place and working properly and all proposed turf greas seeded and established with a proper stand.

Once erosion control systems and items are functional and established, temporary items shall be removed, cleaned. and disturbed turf reseeded or sodded.

Maintenance After Construction:

1. Final inspection will occur after all roadway and bridge and construction is complete and the roadway signing is in place and the road completely opened to traffic.

2. Construction is complete after acceptance is received at the final inspection.

F.A RTE.	SECTION	COUNTY	TOTAL	SHEET NO.
337	19R-1	LAKE	800	419
STA.		TO STA.		
FED, RO	AD DIST. NO.	ILLINOIS FED.	AID PROJ	ECT

60997

i Place temporary erosion control systems at locations where water leaves and returns from the construction zone.

vi Continue building up the embankment to the proposed grade while at the same time placing permanent

REVISIONS	ILLINOIS DEPARTMENT OF TRANSPORTATION					TATION	
NAME DATE							
		ILLINOIS ROUTE 22					
		FROM US RTE 12 TO BUESCHIN				NG RD	
		TEMPORARY EROSION CONTROL PLANS					
		GENERAL NOTES					
						DRAWN BY	RLS
		DATE	7/21/04			CHECKED BY	MBF