


STAGE III NOTES


1. INSTALL TEMPORARY CULVERTS AND CONSTRUCT TEMPORARY ACCESS AT LOCATIONS AS SHOWN PRIOR TO SETTING UP STANDARD 701321 LANE CLOSURES AT BIG AND LITTLE SISTER CREEKS.
2. REMOVE NORTH HALF OF EXISTING STRUCTURE AND CONSTRUCT NEW NORTH HALF STRUCTURE OVER BIG SISTER CREEK AND THE SOUTH HALF STRUCTURE OVER LITTLE SISTER CREEK. EMBANKMENT SHOULD BE PLACED AS SOON AS POSSIBLE TO ALLOW FOR SETTLEMENT.
3. CONSTRUCT US 24 PAVEMENT BUILD-UP AREAS WITHIN THE CLOSURES. THIS SHALL CONSIST OF PLACING AGGREGATE BASE COURSE OF VARIABLE DEPTHS ON PAVEMENT AND SHOULDERS, AND THE BINDER COURSES OF THE FULL DEPTH HMA PAVEMENT CONSISTING OF 9". THE 1 1/2" OF SURFACE COURSE WILL BE PLACED IN A LATER STAGE. THIS WORK CAN BE PERFORMED SIMULTANEOUSLY WITH THE STRUCTURE WORK. SEE "WORKING RESTRICTIONS" FOR THE BUILD-UP AT GRAIN BIN ROAD.

4. CONSTRUCT ENTRANCES WITHIN THE CLOSURES AND COMPLETE FINAL GRADING AND SEEDING.
5. CONSTRUCT TEMPORARY RAMPS AT THE APPROACH PAVEMENTS OF EACH STRUCTURE.
6. REMOVE AGGREGATE AND FABRIC USED FOR TEMPORARY ACCESS PRIOR TO SWITCHING TRAFFIC FOR STAGE IV CONSTRUCTION




LOCATION 1

STRUCTURE CONSTRUCTION - MATCH STAGE I ON STRUCTURE PLANS



LOCATION 2

- SYMBOLS**
- WORK AREA
 - AGGREGATE FOR TEMPORARY ACCESS
 - TRAFFIC LANE
 - TRAFFIC SIGNAL (2 HEADS PER APPROACH)
 - INDUCTION LOOP DETECTOR
 - INDUCTION LOOP DETECTOR



FILE NAME = SFILES

S D I STRUCTURE DESIGNS, INCORPORATED
ARCHITECTS & ENGINEERS
PH: (312) 561-9780 www.structuredesignsinc.com

USER NAME = #USER#	DESIGNED - JL / RY	REVISED -
DRAWN - JL / RY	CHECKED - JES	REVISED -
PLOT SCALE = #SCALE#	DATE - 12-17-2012	REVISED -
PLOT DATE = #DATE#		

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

TRAFFIC CONTROL PLAN - STAGE III
US RTE 24 OVER BIG SISTER CREEK & LITTLE SISTER CREEK

SCALE: SHEET NO. 3 OF 5 SHEETS STA. TO STA.

F.A.P. RTE. 317	SECTION (137BR, BR-1) BR	COUNTY FULTON	TOTAL SHEETS 118	SHEET NO. 29
CONTRACT NO. 68699				
ILLINOIS FED. AID PROJECT				