



NOTES:
 ALL SIDEROADS / ENTRANCES ARE TO REMAIN OPEN AND BE CONSTRUCTED WITH MINIMAL TEMPORARY SHUTDOWNS AT THE DIRECTION OF THE ENGINEER.

LEGEND

	TEMPORARY PAVEMENT CONSTRUCTED AS NOTED		DIRECTION OF TRAFFIC FLOW
	PERMANENT PAVEMENT CONSTRUCTED THIS STAGE		CONSTRUCTION SIGN
	PERMANENT PAVEMENT CONSTRUCTED IN PREVIOUS STAGE		TYPE III BARRICADE
	PAVEMENT REMOVAL THIS STAGE		DRUMS WITH STEADY BURNING MONODIRECTIONAL LIGHTS @ 25' CENTERS
			SIGN PANEL/BARRICADE ASSEMBLY (INCLUDED IN THE COST FOR TRAFFIC CONTROL AND PROTECTION, LUMP SUM)



MAINTENANCE OF TRAFFIC STAGE 2 (THIS SHEET)

- SEQUENCE OF CONSTRUCTION**
1. REMOVE EXISTING U.S. PAVEMENT
 2. CONSTRUCT PROPOSED PERMANENT U.S. 45 EMBANKMENT AND PAVEMENT
 3. CONSTRUCT PROPOSED PERMANENT VANGAMPLER RD. EMBANKMENT AND PAVEMENT
 4. CONSTRUCT PROPOSED PERMANENT FLANDERS RD. INTERSECTION

- TRAFFIC PLACEMENT**
1. MAINTAIN TRAFFIC ON U.S. 45 PAVEMENT FROM STAGE 1A
 2. ALL SIDEROADS SHALL REMAIN OPEN AND SHALL BE CONSTRUCTED UNDER TRAFFIC
 3. ALL ENTRANCES SHALL REMAIN OPEN AND SHALL BE CONSTRUCTED UNDER TRAFFIC

TRAFFIC CONTROL STANDARDS
 701006, 701326

TRAFFIC CONTROL PAYMENT
 TRAFFIC CONTROL AND PROTECTION, LUMP SUM
 AS PER TRAFFIC CONTROL STANDARD USED

FILE NAME =	USER NAME = bemory	DESIGNED -	REVISED -
P:\Projects\2011 Projects\11297 - IDOT US#5 Ph2\CV\CADD Sheets\0978077-sht-Stage2.dgn		DRAWN -	REVISED -
Default	PLOT SCALE = 400.0000' / in.	CHECKED -	REVISED -
	PLOT DATE = 4/30/2014	DATE -	REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

CONSTRUCTION STAGING PLAN STAGE 2			
SCALE: 1" = 200'	SHEET	OF	SHEETS
			STA. 570+00.00 TO STA. 630+00.00

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
332	(29,30)R-1	SALINE	745	268
CONTRACT NO. 78077				
ILLINOIS FED. AID PROJECT				