




STAGE 2 CONSTRUCTION
(SEQUENCE OF CONSTRUCTION / APPLICATIONS)

1. RELOCATE TRAFFIC CONTROL ITEMS ACCORDING TO STAGE 2 PLANS AND STANDARD 701321 AND SHIFT TRAFFIC.
2. REMOVE AND CONSTRUCT THE LT. SIDE OF THE BRIDGE AND BRIDGE APPROACH PAVEMENT.
3. REMOVE AND CONSTRUCT PAVEMENT AND FULL DEPTH SHOULDERS FROM LT. STA. 263+35.75 TO STA. 265+89, AND THE ENTRANCE LOCATED LT. 264+40.94. INGRESS AND EGRESS SHALL BE MAINTAINED FOR ALL ENTRANCES DURING CONSTRUCTION.



- SYMBOLS:**
- ▨ WORK AREA
 - TRAFFIC SIGNAL
 - TEMPORARY CONCRETE BARRIER
 - ▨ IMPACT ATTENUATOR, TEMPORARY (NON-REDIRECTIVE), TEST LEVEL 3
 - DRUM WITH STEADY BURNING LIGHT
 - ◇ DETECTOR LOOP
 - ⊢ SIGN
 - ▨ TYPE II BARRICADE
 - ▨ TYPE III BARRICADE
 - ◇ TYPE C BIDIRECTIONAL REFLECTOR
 - STEADY BURNING LIGHTS AND DOUBLE VERTICAL PANELS
 - ▨ TEMPORARY RUMBLE STRIPS
 - ▨ DOUBLE VERTICAL PANEL



STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

STAGE 2 PLANS

F.A.S. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
2370	29BR-1	WOODFORD	76	14
CONTRACT NO. 68466				
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				

FILE NAME =	USER NAME = JD	DESIGNED -	REVISED -
#FILE#		DRAWN - JD	REVISED -
	PLOT SCALE = #SCALE#	CHECKED - SD	REVISED -
	PLOT DATE = 10/9/2009	DATE - 10/1/09	REVISED -

SCALE: 1" = 50' SHEET NO. 3 OF 5 SHEETS

EFK Moen, LLC
Civil Engineering Design