


TYPICAL STAGE I SECTION VIEW

PRE-STAGE NOTES:

- ① EXCAVATE PROPOSED DITCHES AT BOTH UPSTREAM AND DOWNSTREAM ENDS OF THE CULVERT.
- ② INSTALL TEMPORARY PIPE CULVERT AND CONSTRUCT EMBANKMENT ON UPSTREAM END OF CULVERT.
- ③ CONSTRUCT PROPOSED AGGREGATE BASE COURSE TYPE B, 8" FOR STAGE CONSTRUCTION TRAFFIC, 55' EACH SIDE OF PROPOSED CULVERT FOR STAGE I AND STAGE II TRAFFIC.

STAGE I NOTES:

- ① INSTALL TRAFFIC CONTROL AND PROTECTION 701201, PLACE 1' VERTICAL BARRICADE AROUND CULVERT CONSTRUCTION AREA.
- ② REMOVE EXISTING PAVEMENT AND EXISTING DOWNSTREAM END OF THE CULVERT TO THE APPROXIMATE CENTERLINE OF THE ROAD.
- ③ INSTALL THE DOWNSTREAM PORTION OF THE PROPOSED CULVERT AND MAKE A TEMPORARY CONNECTION TO THE EXISTING UPSTREAM PORTION OF THE CULVERT.
- ④ BACKFILL THE TRENCH USING POROUS GRANULAR EMBANKMENT, PLACE CLASS D PAVEMENT PATCH AND AGGREGATE SHOULDER.
- ⑤ OPEN TO TWO LANE & TWO-WAY TRAFFIC AT THE END OF EACH WORK DAY.



TYPICAL STAGE II SECTION VIEW

STAGE II NOTES:

- ① INSTALL TRAFFIC CONTROL PROTECTION 701201.
- ② SAW CUT AND REMOVE PAVEMENT AND PART OF CLASS D PATCH AS NECESSARY FOR CULVERT REMOVAL AND REPLACEMENT.
- ③ REMOVE TEMPORARY CONNECTION, EXISTING CULVERT AND TEMPORARY PIPE CULVERT. INSTALL THE PROPOSED CULVERT AND BACKFILL.
- ④ INSTALL THE CLASS D PAVEMENT PATCH AND PROPOSED AGGREGATE SHOULDER.
- ⑤ OPEN THE ROADWAY TO TWO LANE TRAFFIC AT THE END OF EACH WORK DAY.

FILE NAME =	USER NAME = craigre	DESIGNED - RTB	REVISED - RTB	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	TYPICAL CULVERT STAGE CONSTRUCTION PLAN			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
ct:\pw\work\p\dot\craigre\d0124546\0570098-sh1-staging.dgn	DRAWN - JJB	REVISED - RTB	836					119CR	CHAMPAIGN	29	14	
PLOT SCALE = 100.0000' / IN.	CHECKED -	REVISED -	CONTRACT NO. 70698									
PLOT DATE = 10/23/2009	DATE - 10/20/09	REVISED -	ILLINOIS FED. AID PROJECT									
				SCALE: N/A		SHEET NO. 2 OF 2 SHEETS		STA. TO STA.				