## PRE-STAGE

INSTALL SIGNS SHOWN ON DETAILS "TEMPORARY INFORMATION SIGNING" PLACE
PRIOR TO THE START OF CONSTRUCTION ACTIVITY ON ILLINOIS ROUTE 120 & HUNT CLUB

## STAGE I

ESTABLISH TRAFFIC CONTROL AS SHOWN ON THE SUGGESTED STAGING & TRAFFIC CONTROL STAGE I. THIS WORK SHALL BE PAID FOR AS TRAFFIC CONTROL & PROTECTION (SPECIAL)

INSTALL TEMPORARY EROSION CONTROL MEASURE AS SHOWN ON THE EROSION CONTROL PLAN, (SEE NOTE)

EXCAVATE THE JACKING AND RECIEVEING PIT AND JACK THE CROSS ROAD CULVERTS

REMOVE NORTH HALF OF EXIST. HMA & AGGREGATE SHOULDER ON IL 120 AND THE CURB AND GUTTER ON EAST HALF OF HUNT CLUB RD. AND INSTALL PROP. HMA. SHOULDER, BIT. PAVEMENT, STORM SEWER, PROP. DITCHES, SWALES, SODDING AND ALL OTHER COLLATERAL WORK AS SHOWN ON STAGE I PLANS.

## STAGE II

ESTABLISH TRAFFIC CONTROL AS SHOWN ON THE SUGGESTED STAGING & TRAFFIC CONTROL STAGE I. THIS WORK SHALL BE PAID FOR AS TRAFFIC CONTROL & PROTECTION (SPECIAL)

INSTALL TEMPORARY EROSION CONTROL MEASURE AS SHOWN ON THE EROSION CONTROL PLAN, (SEE NOTE)

PLACE THE CROSS ROAD CULVERT. PAVEMENT SHALL BE REMOVED AND REPLACED WITH CLASS "D" PATCH. THIS WORK SHALL BE DONE USING THE APPROPRATE TRAFFIC CONTROL & PROTECTION

REMOVE MEDIAN HALF OF EXIST. HMA & AGGREGATE SHOULDER ON IL 120 AND INSTALL PROP. HMA SHOULDER, HMA PAVEMENT, STORM SEWER, DRAINAGE STRUCTURES, PROP. DITCHES, SWALES, SODDING AND ALL OTHER COLLATERAL WORK AS SHOWN ON STAGE II.

## STAGE III

REMOVE SOUTH HALF OF EXIST. HOT-MIX ASPHALT & AGGREGATE SHOULDER ON IL 120 AND INSTALL PROP. PAVE SHOULDER, HMA PAVEMENT, CURB AND GUTTER, PROP. DITCH, SWALES, PROP. SEEDING, S AND ALL OTHER COLLATERAL WORK AS SHOWN ON STAGE III.

MILL EXSIT. PAVEMENT AND INSTALL FINAL SURFACE, PAVEMENT MARKING AND RAISED REFLECTIVE ON IL RTE. 120 AND HUNT CLUB RD. THIS WORK SHALL BE DONE USING THE APPROPRATE TRAFFIC CONTROL & PROTECTION.

NOTE:

ALL EROSION CONTROL MEASURES SHALL BE INSTALLED PRIOR TO BEGINING ANY CONSTRUCTION ACTIVITIES WHICH WILL POTENTIALLY CREATE ERODABLE CONDITION.

REVISIONS
NAME
DATE

STAGING NOTES
IL. RTE. 120 (BELVIDERE ROAD)

HUNT CLUB ROAD

SCALE: VERT.
DATE

DATE

PRAWN BY
CHECKED BY

JT DATE = 11/4/2006 E NAME = 0:\projects\pi0l803\designe JT SCALE = 50.000 '/ IN.