


- 1. COST OF INSTALLING, MAINTAINING, AND REMOVING VERTICAL PANELS SHALL BE INCLUDED IN TRAFFIC CONTROL COMPLETE.
- 2. SPACE VERTICAL PANELS AT 100' CENTERS, 50' CENTERS ON TAPERS.
- 3. THE CONTRACTOR HAS THE OPTION OF USING EITHER THE LINE ON THE TEMPORARY CONCRETE BARRIER OR ON THE PAVEMENT.
- 4. THE COLOR OF THE REFLECTORS AND PAVEMENT/BARRIER MARKING LINE WILL VARY WITH STAGING AND SHALL MATCH THE EXISTING LINE IN THE WORK AREA.
- 5. THE COST OF THE REFLECTORS AND THE PAVEMENT/BARRIER MARKING LINE IS INCLUDED IN THE COST OF THE TEMPORARY CONCRETE BARRIER.

RAMP TERMINAL REMOVAL / RECONSTRUCTION TRAFFIC CONTROL DEVICE DETAIL LAYOUT



CONSTRUCTION AND REMOVAL OF ATTENUATOR BASE SHALL BE INCLUDED IN THE COST OF THE IMPACT ATTENUATOR INSTALLATION

> IMPACT ATTENUATORS, TEMPORARY OR RELOCATED (NON-REDIRECTIVE), TEST LEVEL 3 FOR RAMP TERMINAL REMOVAL / RECONSTRUCTION

*32-2HBR & (50-6)AC F.A.I. SECTION COUNTY GRUNDY 171 62A 22'-0" EB OR WB ¢ FAI-80 FED. ROAD DIST. NO. _ ILLINOIS FED. AID PROJECT TRAVELED WAY B RAMP 11'-0" CONTRACT NO. 66412 TRAFFIC TRAFFIC SHLD LANE RAMP REMOVAL/CONSTRUCTION -FAI-80 EOP 2'-0"±-SKIP-DASH-1'-0"-4" YELLOW PGL RAMP A.B.C.D BITUMINOUS TEMPORARY CONCRETE CONCRETE BINDER COURSE, -PIPE UNDERDRAIN, 4' BARRIER SUPERPAVE N50 (12")

FAI-80 & RAMP TERMINAL **REMOVAL / RECONSTRUCTION** STAGES IIA & IIB

RAMP TERMINAL REMOVAL / RECONSTRUCTION											
						BITUMINOUS					
				RAISED		CONCRETE				IMPACT	
			-	REFLECTIVE		BINDER		TEMP	ORARY	ATTENUATORS	RAISED
			PAVEMENT	PAVEMENT	PAVED	COURSE	TEMPORARY	PAVEMENT	MARKING	TEMPORARY	REFLECTIVE
			MARKING	MARKER	SHOULDER	SUPERPAVE	CONCRETE	4	"	(NON-REDIR.)	PAVEMENT
LOCATION	STATIONS	LENGTH	REMOVAL	REMOVAL	REMOVAL	N50	BARRIER	WHITE	YELLOW	TEST LEVEL 3	MARKER
		FOOT	FOOT	EACH	SQ YD	TONS	FOOT	FOOT	FOOT	EACH	EACH
EASTBOUND EXIT RAMP	798+30 TO 811+00	1270	1720	94	1667	1680	1270	940	3750	1	94
EASTBOUND ENTRANCE RAMP	825+80 TO 845+40	1960	1357	74	1316	1326	1960	740	2960	1	74
WESTBOUND EXIT RAMP	828+00 TO 843+00	1500	1797	98	1742	1756	1500	980	3920	1	98
WESTBOUND ENTRANCE RAMP	791+40 TO 813+80	2240	1485	82	1440	1452	2240	810	3240	1	82
TOTALS		6970	6358	348	6164	6214	6970	3470	13,870	4	348

TEMPORARY CONCRETE BARRIER LENGTH INCLUDES 1:12 TAPER AT BOTH THE EASTBOUND AND WESTBOUND APPROACH.

SIGNING AND THE TRAFFIC CONTROL DEVICES FOR EACH APPROACH WILL BE IN ACCORDANCE WITH STD. 701401.


TRAFFIC CONTROL DEVICES WILL BE IN ACCORDANCE WITH STD. 701401 EXCEPT THAT THE TAPER LENGTH SHALL BE 500'.

ONE ARROW BOARD AS SHOWN IN STD. 701401 SHALL BE REQUIRED FOR EACH DIRECTION OF TRAVEL.


THE LANE SHIFT SHALL BE MAINTAINED THROUGH THE INTERCHANGE.

WHERE CONCRETE BARRIER IS NOT USED AT THE EDGE OF PAVEMENT, DRUMS WITH STEADY BURN LIGHTS AT 100' CENTERS SHALL BE USED TO MAINTAIN THE OFFSET LANES.

PAVEMENT MARKING REMOVAL SHALL BE DONE BY HYDROBLASTING METHODS.

















UE ATOTO	NO I	ILLINOIS DEPARTMENT OF TRANSPORTATION					
NAME	DATE	ILLINOIS DEFARIM	ENT OF TRANSPORTATION				
	12605						
		RAMP	TERMINAL				
		REMOVAL /F	RECONSTRUCTION				
		IILIVIOVAL / I	1001491110011014				
		D	ETAILS				
		SCALE: VERT.	DRAWN BY				
		HUKIZ,	01150450 04				