STAGE I TYPICAL SECTION

McCORMICK BOULEVARD

STATION 14+00 TO STATION 39+25

EX ROW

STATION 14+00 TO STATION 39+25

PLAN SHEET LEGEND

EX ROV

CONSTRUCTION WORK ZONE

BARRICADE, TYPE I OR IIOR DRUM WITH STEADY BURN LIGHTS Φ SO FT C. TO C. (TYP) - 25 FT C. TO C. IN TAPERS, CURVES AND 12°C. TO C. FOR RADII TYPE HIBARRICADE WITH TWO FLASHING BEACONS

SIGN ON PORTABLE OR PERMANENT SUPPORT

VERTICAL PANELS WITH STEADY BURNING LIGHT

FLASHING LIGHT (TYPE A)

DIRECTION OF TRAFFIC FLOW

SUGGESTED CONSTRUCTION STAGING

PRE-STAGE I - SEWER OUTFALLS I, II & III

1. CONSTRUCT STORM OUTFALL I, II & III. THIS WORD SHALL BE COMPLETED BY APRIL 30, 2006 UTILIZING ONLY ONE MOBILIZATION.

2. MAINTAIN TWO WAY TRAFFIC ON McCORMICK BOULEVARD AT ALL TIMES.

3. RESTORE LANDSCAPING WITHIN LADD ARBORETUM.

4. INSTALL TEMPORARY FENCING ACROSS ARBORETUM.

STAGE I - EMERSON STREET TO BRIDGE STREET MARCH 20 TO JUNE 5: 2.5 MONTHS

RESURFACE DUTSIDE NORTHBOUND TRAFFIC LANE UNDER DAYTIME LANE CLOSURES.

ALIGN EXISTING TEMPORARY TRAFFIC SIGNALS AT BRIDGE STREET-REMOVE EXISTING SIGNAL EQUIPMENT.

3. ESTABLISH ONE WAY NORTHBOUND TRAFFIC ALONG THE EAST SIDE OF MCCORMICK BOULEVARD AS SHOWN ON THE PLANS.

4. THE FOLLOWING OPERATIONS SHALL BE PERFORMED ALONG THE WEST

4. THE FOLLOWING OPERATIONS SHALL BE PERFORMED ALONG THE WEST SIDE OF MCCORMICK BOULEVARD:

* REMOVE EXISTING PAVEMENT AND CURB & GUTTER.

* UTILITY ADJUSTMENTS

* CONSTRUCT STORM SEWER MAINLINE, LATERALS AND STRUCTURES.

* CONSTRUCT PCC BASE CSF. LEVELING BINDER CSE AND CURB & GUTTER.

* CONSTRUCT TEMPORARY PAVEMENT AT EMERSON STREET AND BRIDGE STREET.

5. PLACE TEMPORARY SEEDING ON THE WEST SIDE OF THE ROADWAY.

STAGE II - EMERSON STREET TO BRIDGE STREET JUNE 5 TO AUGUST 7; 2 MONTHS

1. ESTABLISH ONE WAY NORTHBOUND TRAFFIC ALONG THE WEST SIDE OF MCCORMICK BOULEVARD AS SHOWN ON THE PLANS.

2. THE FOLLOWING OPERATIONS SHALL BE PERFORMED ALONG THE EAST SIDE OF MCCORMICK BOULEVARD:

REMOVE EXISTING PAVEMENT AND CURB & GUTTER.

UTILITY ADJUSTMENTS:

CONSTRUCT STORM SEWER LATERALS AND STRUCTURES.

CONSTRUCT PCC BASE CSE, LEVELING BINDER CSE AND CURB & GUTTER.

3. PLACE TEMPORARY SEEDING ON THE EAST SIDE OF THE ROADWAY.

4. INSTALL TEMPORARY PAVEMENT MARKINGS.

5. OPEN ROADWAY TO TWO WAY TRAFFIC SOUTH OF BRIDGE STREET.

STAGE 111 - BRIDGE STREET TO GREEN BAY ROAD JUNE 12 TO AUGUST 18: 2.0 MONTHS

1. INSTALL DETOUR ROUTE AND CLOSE MCCORMICK BOULEVARD TO TRAFFIC ON THE MONDAY FOLLOWING THE LAST DAY OF SCHOOL (JUNE 13)

2. THE FOLLOWING OPERATIONS SHALL BE PERFORMED ALONG THE EAST AND WEST SIDES OF MCCORMICK BOULEVARD:
** REMOVE EXISTING PAVEMENT AND CURB & GUTTER.
** UTILITY ADJUSTMENTS
** CONSTRUCT STORM SEWER MAINLINE. LATERALS AND STRUCTURES.
** CONSTRUCT PCC BASE CSE, LEVELLING BINDER CSE AND CURB & GUTTER.

CONSTRUCT EASTBOUND RIGHT TURN LANE ALONG GREEN BAY ROAD USING STANDARD 701602.

4. CONSTRUCT THE INTERSECTION OF PRAIRIE STREET AND MCCORMICK

5. INSTALL PERMANENT TRAFFIC SIGNALS.

STAGE IV - EMERSON STREET TO GREEN BAY ROAD AUGUST 18 TO OCTOBER 31; 2.5 MONTHS

1. CONSTRUCT BITUMINOUS SURFACE CSE

2. INSTALL PERMANENT PAVEMENT MARKINGS

3. OPEN ROADWAY TO TWO WAY TRAFFIC

4. INSTALL LIGHTING.

5. CONSTRUCT ECOLOGY-CENTER ENTRANCE

PLACE FINAL LANDSCAPING WHILE MAINTAINING TWO WAY TRAFFIC USING STANDARD 701502.

7. FINAL CLEANUP AND PUNCHLIST

WORK RESTRICTIONS

1. MCCORMICK BOULEVARD SHALL REMAIN OPEN TO TWO WAY TRAFFIC AT ALL TIMES BETWEEN BRIDGE STREET AND GREEN BAY ROAD. THE ROADWAY MAY BE FULLY CLOSED DURING SUMMER RECESS FOR THE SCHOOL DISTRICT 65 BETWEEN JUNE 12. 2006 AND AUGUST 18. 2006.

2. ALL WORK WITHIN LADD ARBORETUM MUST BE COMPLETED BY APRIL 30, 2006

3. ALL WORK SHALL BE COMPLETED BY OCTOBER 31, 2006

COUNTY F.A.U. SECTION SHEETS 2832 00-00218-00-FP COOK 108 STA TO STA FED. ROAD DIST. NO. 7 ILLINOIS FED. AID PROJECT

CONTRACT NO. 83773

GENERAL NOTES:

STAGING PROCEDURES PRESENTED ARE THE SUGGESTED SEQUENCE OF OPERATIONS. THE CONTRACTOR MAY SUBMIT AN ALTERNATIVE STAGING PROPOSAL TO THE ENGINEER FOR HIS APPROVAL. THE CONTRACTOR SHALL NOT BE ENTITLED TO ADDITIONAL COMPENSATION FOR HIS CHANGE IN STAGING.

THE CONTRACTOR SHALL MAINTAIN TWO WAY TRAFFIC ALONG BRIDGE STREET THROUGHOUT THE DURATION OF THE CONTRACT. BRIDGE STREET MAY BE REDUCED TO ONE LANE DURING SUBSTAGING OPERATIONS FOR A PERIOD OF 3 DAYS AT THE BEGINING OF STAGE III. INGRESS AND GORESS TO DRIVEWAYS AND SIDE STREETS SHALL BE MAINTAINED AS SHOWN ON THE PLANS AND/OR AS DIRECTED BY THE ENGINEER.

THE CONTRACTOR SHALL MAINTAIN TRAFFIC IN ACCORDANCE WITH THE SPECIAL PROVISIONS, STATE STANDARDS, STANDARD SPECIFICATIONS, AND AS DIRECTED BY THE ENGINEER.

THE ENGINEER SHALL BE INFORMED 48 HOURS IN ADVANCE OF ANY CHANGE IN CONSTRUCTION STAGING.

CONSTRUCTION SHALL BE RESTRICTED TO BETWEEN 7:00 A.M. AND 7:00 P.M., MONDAY THROUGH SATURDAY. THE CLOSURE OF DOBE THROUGH TRAFFIC LANE FOR ANY REASON DIFFERENT THAN WHAT IS SHOWN ON THE SUGGESTED STAGES OF CONSTRUCTION AND TRAFFIC CONTROL PLANS SHALL BE RESTRICTED TO THE WEEKDAY HOURS OF 9:00 A.M. TO 3:30 P.M. ANY VIOLATION OF THESE REQUIREMENTS SHALL BE CONSIDERED A TRAFFIC CONTROL DEFICIENCY, ACCORDING TO THE SPECIAL PROVISIONS.

THE CONTRACTOR SHALL BE REQUIRED TO REMOVE ALL EXISTING PAVEMENT MARKINGS WHICH CONFLICT WITH THE DESIGNATED TRAFFIC CONTROL PLAN. THIS WORK SHALL BE PAID FOR AS PAVEMENT MARKING REMOVAL OR WORK ZONE PAVEMENT MARKING REMOVAL.

ALL TEMPORARY PAVEMENT MARKINGS SHOWING DETERIORATION
SHALL BE REPLACED BY THE CONTRACTOR AS DIRECTED
BY THE ROKINEER. THE CONTRACTOR SHALL ONLY BE PAID FOR THE FIRST
TWO APPLICATIONS OF TEMPORARY PAVEMENT MARKINGS AND NOT FOR REPLACEMENT
OF ANY MARKINGS REQUIRED WITHIN THE FIRST SEVEN DAYS AFTER PLACEMENT.
ALL MARKINGS REQUIRING REPLACEMENT AFTER THE SECOND PLACEMENT SHALL BE
REPLACED BY THE CONTRACTOR AT HIS OWN EXPENSE.

THE FURNISHING, INSTALLING, AND RELOCATION OF ALL TRAFFIC SIGNS SHALL BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES AND THE STANDARD SPECIFICATIONS. THIS WORK SHALL BE INCLUDED IN THE COST FOR TRAFFIC CONTROL AND PROTECTION. ALL CONFLICTING TRAFFIC SIGNS SHALL BE COVERED AS DIRECTED BY THE ENGINEER. THIS WORK SHALL BE INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION.

ACCESS TO ALL RESIDENTS AND BUSINESSES MUST BE MAINTAINED AT ALL TIMES. DRIVEWAY CONSTRUCTION WORK SHALL BE STAGED TO ALLOW ACCESS. ENTRANCE SIGNS SHOWN IN THE PLANS SHALL BE INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION.

ALL UNBALLASTED TYPE I AND II BARRICADES SHALL HAVE TWO (2) SANDBAGS ON THE BOTTOM RAIL. ALL TYPE III BARRICADES SHALL REQUIRE A MINIMUM OF FOUR (4) SANDBAGS PER BARRICADE.

THE CONTRACTOR SHALL BE RESPONSIBLE FOR ENSURING DRAINAGE OF THE ROADWAY DURING ALL STAGES OF CONSTRUCTION. THIS INCLUDES ADJUSTING THE EXISTING DRAINAGE STRUCTURE FRAMES DURING STAGE I LOCATED ALONG THE EXISTING DRAINAGE STRUCTURE FRAMES DURING STAGE I LOCATED ALONG THE EAST EDGE OF PAVEMENT. A QUANTITY OF 6 INLETS AND 200 FT OF 12 INCH STORM SEWER HAVE BEEN PROVIDED FOR TEMPORARY USE. CERTAIN EXISTING DRAINAGE STRUCTURES, AS NOTED ON THE TRAFFIC CONTROL SHEETS. WILL ALSO REQUIRE MODIFICATIONS TO BE USED FOR TEMPORARY DRAINAGE. REMOVAL OF THESE ITEMS, AS NECESSARY. WILL BE CONSIDERED INCLUDED IN THE COST OF INSTALLATION. WITH APPROVAL OF THESE STRUCTURES THE CONTRACTOR MAY SALVAGE ALL OF THESE REMOVED TEMPORARY ITEMS AND. WITH APPROVAL OF THE ENGINEER, THEY MAY BE USED ELSEWHERE ON THE PROJECT.

12. "WORKERS" (W21-1A) SIGNS SHALL ONLY BE ERECTED WHEN WORKERS WILL BE PRESENT.

CONTRACTOR SHALL NOTE THAT THE SOUTH BOUND MCCORMICK BOULEVARD LEFT TURN AND THROUGH LANES WILL BE CLOSED AT EMERSON STREET THROUGHOUT CONSTRUCTION. LEFT TURN AND THROUGH INDICATIONS SHALL BE DISCONNECTED AND BAGGED DURING CONSTRUCTION. THE CONTRACTOR IS REQUIRED TO ASSUME MAINTENANCE OF THE EXISTING SIGNAL INSTALLATION DURING CONSTRUCTION WHICH SHALL BE PAID FOR AS "MAINTENANCE OF EXISTING TRAFFIC SIGNAL INSTALLATION".

CONTRACTOR SHALL ASSUME MAINTENANCE OF EXISITING TRAFFIC SIGNAL INSTALLATION AT THE MCCORNICK BOULEVARD INTERSECTION WITH GOLF ROAD AND BRIDGE STREET DURING CONSTRUCTION AND SHALL BE PAID FOR AS "MAINTENANCE OF EXISTING TRAFFIC SIGNAL INSTALLATION." 14.

15. THE CONTRACTOR SHALL USE EXTREME CAUTION WHILE EXCAVATING ALONG THE NORTH APPROACH OF THE GOLF ROAD INTERSECTION TO ENSURE THAT THE EXISTING TRAFFIC SIGNAL CONDUIT IS MAINTAINED AT ALL TIMES.

16. UTILIZING TEMPORARY ACCESS (COMMERCIAL), TRAFFIC SHALL BE MAINTAINED TO THE BANK ONE EXIT AT ALL TIMES.

THE USE OF A PORTABLE ROCK CRUSHER TO RECYCLE EXISTING PAYEMENT INTO AGGREGATE SBB GAA TOTABLE TRUCK CRUSTER TO RECULE EAISTNO 4409 MENT IN ACCIDENT SUBGRADE SHALL BE RESTRICTED TO BETWEEN 9:00 A.M. AND 4:00 P.M., MONDAY THROUGH FRIDAY. THIS OPERATION WILL BE RESTRICTED TO THE ABANDONED SECTION OF GRANT AVRUE BETWEEN MCCORMICK BOULEVARD AND GREEN BAY ROAD. ONLY MATERIAL RECOVERED FROM THE PROJECT WAY BE RECYCLED. THE CONTRACTOR WILL BE REQUIRED TO MAINTAIN ADEQUATE DUST CONTRACTOR.

> REVISIONS ILLINOIS DEPARTMENT OF TRANSPORTATION DATE CEC/PAS 12/02/0

SUGGESTED CONSTRUCTION PROCEDURE AND MAINTENANCE OF TRAFFIC TYPICAL SECTIONS AND NOTES McCORMICK BOULEVARD

DATE 9/03/04 DRAWN BY GEW CHECKED BY PAS

SCALE : NONE

FANSYSTEMS CORPORATION

1051 PERIMETER SUITE 1025 SCHAUMBURG, I

ARROW BOARD
