

STAGE 2:

- CHANGE TEMPORARY TRAFFIC CONTROL STAGING FROM STAGE 1 CONFIGURATION TO STAGE 2 CONFIGURATION.
- REMOVE TEMPORARY PAVEMENT ON NORHTBOUND SIDE OF FLEMING ROAD FROM STATION 209+00 TO 219+17.
- REMOVE EXISTING PAVEMENT ON NORHTBOUND SIDE OF FLEMING ROAD FROM STATION 211+29 TO 219+15.
- INSTALL NEW PAVEMENT AND SHOULDER/CURB AND GUTTER WITH SUBGRADE ON NORTHBOUND SIDE OF FLEMING
- ROAD FROM STATION 211+29 TO 219+15.
- PERFORM PAVEMENT WIDENING OPERATION AND DITCH IMPROVEMENT WORK ON EASTBOUND SIDE OF IL ROUTE 120 EAST OF FLEMING ROAD.





FLEMING ROAD STAGE 2 CONSTRUCTION STA 211+29 TO 219+15

SCALE:

STAGE 2A:

- REMOVE TEMPORARY PAVEMENT ON SOUTHBOUND SIDE OF FLEMING ROAD.
- INSTALL NEW SHOULDER ON SOUTHBOUND SIDE OF FLEMING ROAD.
- PERFORM DITCH IMPROVEMENT WORK OF SOUTHBOUND SIDE OF FLEMING ROAD.

STAGE 3:

- CHANGE TEMPORARY TRAFFIC CONTROL STAGING FROM STAGE 2 TO STAGE 3 CONFIGURATION.
- PERFORM PAVEMENT WIDENING OPERATION AND DITCH IMPROVEMENT WORK ON WESTBOUND SIDE OF IL. RTE. 120
- INSTALL NEW SHOULDER ON WESTBOUND SIDE OF IL ROUTE 120 FROM STA. 123+00 TO STA, 130+00.
- RESTORE DISTURBED LOCATIONS OUTSIDE OF THE PROJECT LIMITS. RESURFACE IL ROUTE 120 AND PLACE PERMANENT STRIPING OVER ENTIRE SITE.

LEGEND:

- (A) TEMPORARY PAVEMENT MARKING, TYPE III 4" SOLID WHITE EDGE LINE
- TEMPORARY PAVEMENT MARKING, TYPE III 4" SOLID SINGLE YELLOW
- TEMPORARY PAVEMENT MARKING, TYPE III 4" SOLID DOUBLE YELLOW (1)



WORK ZONE



TEMPORARY PAVEMENT, 9"



PAVEMENT AND SHOULDER REMOVAL

FILE NAME =	USER NAME = galbanjr	DESIGNED -	REVISED -	
c:\pw_work\pwidot\galbanjr\d0107803\P113	07-Design.dgn	DRAWN -	REVISED -	
	PLOT SCALE = 50.000 '/ in.	CHECKED -	REVISED -	
	PLOT DATE = 9/24/2011	DATE -	REVISED -	

STATE OF ILLINOIS **DEPARTMENT OF TRANSPORTATION**

 STAGING	DES	CRIPTIC	ON AND	TYPICAL	SECTIONS		
FOR MAINTANCE OF TRAFFIC							
SHEET	NO.	OF	SHEETS	STA.	. TO STA.		

SECTION TOTAL SHEE SHEETS NO. 333 CONTRACT NO. 60L27