# SEQUENCE OF CONSTRUCTION - F.A.I. 90

### PRIOR TO STAGE 2

COMPLETE REMAINING WORK FOR WISCONSIN CROSSOVER UTILIZING TEMPORARY LANE CLOSURE OR SHOULDER CLOSURE AT DIRECTION OF ENGINEER.

#### STAGE 2A

### MAINTENANCE OF TRAFFIC:

- NIGHTTIME LANE CLOSURE PER STANDARD 701401 AND 701101 FOR TEMPORARY PAVEMENT CONSTRUCTION.
- 2. CLOSE EASTBOUND LANES AND SHIFT TRAFFIC ONTO WESTBOUND LANES PER TOLLWAY STANDARD E4-01 AND IDOT STANDARD 701401.
- 3. PLACE TRAFFIC CONTROL DEVICES ON I-90 ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS, UTILIZE IDOT STANDARDS 701426.
- 4. SHIFT IL-75 ON-RAMP TRAFFIC ONTO TEMPORARY PAVEMENT.
- 5. SHIFT TRAFFIC FROM EXISTING ROCKTON ROAD OFF-RAMP TO TEMPORARY OFF-RAMP.

### CONSTRUCTION ACTIVITIES

- 1. INSTALL PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- 2. REMOVE EXISTING I-90 EASTBOUND PAVEMENT AND TEMPORARY PAVEMENT.
- 3. CONSTRUCT LATERAL SEWER OUTLETS UNDER EASTBOUND PAVEMENT, AND COMPLETE BOX CULVERT.
- 4. CONSTRUCT TEMPORARY PAVEMENT TO BE USED DURING STAGE 2B.
- 5. CONSTRUCT I-90 EASTBOUND PAVEMENT AND SHOULDER UP TO PAVING LIMITS AS SHOWN ON THE PLANS.
- 6. CONSTRUCT PROPOSED EASTBOUND BRIDGE.
- 7. CONSTRUCT IL-75 ON-RAMP SHOULDER AND TEMPORARY PAVEMENT.
- 8. CONSTRUCT ROCKTON ROAD OFF-RAMP.
- 9. CONSTRUCT OUTSIDE DITCHES AND REGRADE SLOPES.
- 10. CONSTRUCT VISITOR CENTER RAMPS
- 11. CONSTRUCT VISITOR CENTER PARKING LOT OVERLAY AND PAVEMENT MARKINGS.
- 12. RELOCATE TEMPORARY CONCRETE BARRIER TO BE USED IN STAGE 2B

# SEQUENCE OF CONSTRUCTION - F.A.I. 90

#### STAGE 2B

### MAINTENANCE OF TRAFFIC:

- PLACE TRAFFIC CONTROL DEVICES ON I-90 ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS, UTILIZE IDOT STANDARDS 701426.
- 2. SHIFT IL-75 ON-RAMP TRAFFIC TO DRIVE ON TEMPORARY PAVEMENT.
- 3. SHIFT ROCKTON ROAD TRAFFIC TO PROPOSED OFF-RAMP.

### CONSTRUCTION ACTIVITIES:

- 1. INSTALL PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- 2. REMOVE EXISTING I-90 EASTBOUND PAVEMENT AND TEMPORARY PAVEMENT.
- 3. CONSTRUCT LATERAL SEWER OUTLETS UNDER EASTBOUND PAVEMENT.
- 4. COMPLETE I-90 EASTBOUND PAVEMENT AND SHOULDER UP TO PAVING LIMITS AS SHOWN ON THE PLANS.
- 5. CONSTRUCT IL-75 ON-RAMP.
- 6. CONSTRUCT OUTSIDE DITCHES AND REGRADE SLOPES.
- 7. RELOCATE TEMPORARY CONCRETE BARRIER TO BE USED IN STAGE 3.
- 8. INSTALL PAVEMENT MARKING TO BE USED IN STAGE 3.

### STAGE 3

### MAINTENANCE OF TRAFFIC:

- PLACE TRAFFIC CONTROL DEVICES ON I-90 ACCORDING TO STAGING AND TRAFFIC CONTROL PLANS, UTILIZE IDOT STANDARDS 701101.
- 2. SHIFT TRAFFIC TO PROPOSED EASTBOUND AND WESTBOUND LANES.

### CONSTRUCTION ACTIVITIES:

- 1. COMPLETE THE INSTALLATION OF PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- 2. CONSTRUCT MEDIAN PAVEMENT AND ADJUST MEDIAN DRAINAGE STRUCTURES.
- 3. INSTALL FRAME AND GRATE ON MEDIAN DRAINAGE STRUCTURE.
- 4. CONSTRUCT CONCRETE MEDIAN BARRIER.
- 5. COMPLETE CONSTRUCTION OF OVERHEAD SIGN TRUSSES.

SCALE: NTS

MAINTENANCE OF TRAFFIC			SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
GENERAL NOTES AND SEQUENCE OF CONSTRUCTION		90	(X2-1)R	WINNEBAGO	510	118	
GENERAL MOTES AND SECONDE OF CONSTRUCTION			CONTRACT NO. 64C29				
SHEET NO. OF SHEETS ST	A. TO STA.		ILLINOIS FED. AI	D PROJECT			