



STAGING SEQUENCE

- Pre-Stage I:
 1. Provide grout under the east approach of the EB Structure to stabilize the approach pavement and shoulder slabs during Stage I Traffic.
- Stage I:
 1. Shift all traffic to EB Structure.
 2. Perform all construction work related to WB Structure.
- Stage II:
 1. Shift all traffic to WB Structure.
 2. Perform all construction work related to EB Structure.

Notes:
 See sheet 4 of 20 for details of Temporary Concrete Barrier.
 See Roadway plans for quantities of Temporary Concrete Barrier.

USER NAME =	DESIGNED - ESH	REVISED -
FILE NAME =	CHECKED - MTH	REVISED -
PLOT SCALE =	DRAWN - ESH	REVISED -
PLOT DATE =	CHECKED - MTH	REVISED -

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
72	(84-10-1)BDR	SANGAMON	35	17
CONTRACT NO. 72F01				
ILLINOIS FED. AID PROJECT				