STAGING NOTES

Pre-Staging

- This work shall consist of tree removal, utility adjustments, the installation of the proposed storm sewer system and pipe underdrains, and the replacement of both AR culverts within the project.
- The existing roadway shall be patched using pavement patching, special as shown in the plans. ø
- Any proposed inlets or manholes that fall within the existing pavement shall be capped until their respective stage is under construction and the frame and grates can be installed.
- The existing storm sewer system shall be removed where it conflicts with the proposed storm sewer and the proposed shall be installed as specified in the plans ۲
- 50mm of Bituminous Concrete Surface Course Superpave Mix "D" N70 shall be placed through the length of the project. The resurfacing will be 7.9m and variable width covering the mainline, except the pavement that will be removed during Stage 1.
- Station 32+908 Lt to 32+941 Lt, this area is to be widened 1m using 152mm Agg Base Couse Type B and 203mm Incidential Bituminous Surfacing, Superpave with 1m Agg Shoulders Type B, 150mm. 8

Stage 1

- Immediately following the 50mm resurfacing, stage 1 temporary paint pavement marking shall be placed. Both lanes of traffic shall then be moved to the north ± 7.9 m of the existing roadway.
- Close all the side roads on the south side of the mainline, according to the staging plans, with the exception of Sumner St., Lafayette St., Fox Run Lane, and Colfax St.
- Remove all pavements, curb & gutter, sidewalks, and other structures on the south side of the mainline as shown on the plans.
- Adjust and relocate any drainage items listed and construct the proposed eastbound 3.96m lane, side roads, curb & gutter, sidewalk, and all other adjacent structures as shown in the plans.

Stage 1A

Aug 30 08:32:07 2004 -ojects/m208095/stogi

- Adjust and relocate any drainage items listed and construct the proposed pavement, curb & gutter, sidewalk, and all other adjacent structures at South Maple., West St., Washington St., 0 the southbound lane of Fox Run Lane, and the northbound lane of Colfax St. as shown in the plans.
- Place temporary ramps and temporary pavement marking tape on newly constructed side roads.
- Close Sumner St., Lafayette St., northbound Fox Run Lane, and southbound Colfax St. to traffic. Open southbound Fox Run Lane, South Maple Ave., northbound Colfax St., West St., and Washington St.
- Complete the remainder of the proposed eastbound lane, sideroads, curb & gutter, sidewalk and all other adjancent structures as shown in the plans. 0

.305m_	3.05m	3.05r
(1')	(10')	(10')
·		
· L		



CONTRACT #6415



STAGING NOTES