STAGE I TRAFFIC */2'-0"

TURN LANE




12 SHEETS

* SECT. (12 & 13) WRS-3 * CONTRACT NO. 62479



STAGE 1


--TEMPORARY SOIL RETENTION SYSTEM



STAGE I REMOVAL

*2'-10"

€ US 30-



FINAL CROSS SECTION

LECEND

ASP

DESIGNED

CHECKED

CHECKED

LEGEND			
	REMOVAL OF EXISTING STRUCTURES		

REVISIONS			
NAME	DATE		

PROPOSED STAGING NOTES

STAGE I REMOVAL AND CONSTRUCTION

- I. MAINTAIN TWO LANES OF TRAFFIC.
- 2. INSTALL TEMPORARY CONCRETE BARRIER
- 3. INSTALL STAGE ITEMPORARY SOIL RETENTION SYSTEM.
- 4. REMOVE PORTION OF NORTHERN END OF EXISTING STRUCTURE.
- 5. CONSTRUCT STAGE I PORTION OF THE STRUCTURE.
- 6. INSTALL STAGE IITEMPORARY SOIL RETENTION SYSTEM.
- 7. CONSTRUCT ROADWAY PAVEMENT AND TEMPORARY PAVEMENT.

STAGE II REMOVAL AND CONSTRUCTION

- I. INSTALL TEMPORARY CONCRETE BARRIER.
- 2. REMOVE REMAINDER OF EXISTING STRUCTURE.
- 3. CONSTRUCT STAGE II PORTION OF THE STRUCTURE.
- 4. CONSTRUCT ROADWAY PAVEMENT.

* MEASURED PERPENDICULAR TO CENTERLINE OF ROADWAY.



DIL Z 85 W. Algonquin Rd. Ste. 220 Arlington Heights II 60005

CULVERT 'K' PROPOSED STAGE PLANNING

U.S. ROUTE 30 (LINCOLN HIGHWAY)

F.A.P.353 (U.S.30)

SECTION (I2 & I3) WRS-3

STATION 381+23.02 WILL COUNTY

STRUCTURE NUMBER 099-C016