

STAGE CONSTRUCTION SEQUENCE

THE FOLLOWING STAGE CONSTRUCTION SEQUENCE IS FOR INFORMATION ONLY. THE CONTRACTOR IS RESPONSIBLE FOR PLANNING AND EXECUTING THIS PROJECT WHICH SHALL BE SUBJECT TO THE APPROVAL OF THE ENGINEER.

STAGE 2:

REMOVE SOUTH HALF OF EXISTING STRUCTURE NO.034-0008. REMOVE EXISTING SHOULDER CONCRETE PRECAST UNITS. REMOVE EXISTING PAVEMENT FOR BRIDGE APPROACH PAVEMENT CONSTRUCTION.

CONSTRUCT SOUTH SECTION OF NEW STRUCTURE NO.034-0528. CONSTRUCT SOUTH SECTION OF BRIDGE APPROACH PAVEMENT.

CONSTRUCT HOT-MIX ASPHALT BASE COURSE WIDENING 10" ALONG EASTBOUND LANES. CONSTRUCT TEMPORARY HMA RAMPS TO BRIDGE APPROACH PAVEMENT. INSTALL STEEL PLATE BEAM GUARDRAIL. GRADE AND SHAPE PROPOSED DITCHES ALONG EASTBOUND LANES. UTILIZE TRAFFIC CONTROL AND PROTECTION STANDARD 701006 WHEN APPLICABLE.

REMOVE STAGE 2 TRAFFIC CONTROL.


GENERAL NOTES

VERTICAL PANELS, DRUMS WITH STEADY BURNING LIGHTS, TYPE III BARRICADES, SIGNS, TRAFFIC SIGNALS, DETECTOR LOOPS, TEMPORARY RUMBLE STRIPS, AND TYPE C BIDIRECTIONAL REFLECTORS SHALL BE INCLUDED IN THE COST OF THE PAY ITEM "TRAFFIC CONTROL AND PROTECTION, STANDARD 701321 (SPECIAL)"

THIS WORK SHALL SUPPLIMENT AND BE IN ACCORDANCE WITH HIGHWAY STANDARD 701321.

THE CONTRACTOR SHALL PLACE MAX WIDTH SIGNS BEFORE IMPLEMENTING ANY STAGE TRAFFIC CONTROL.

REMOVE ALL CONFLICTING PAVEMENT MARKINGS.



FILE NAME =	USER NAME = laughlior1	DESIGNED -	REVISED -		TRAFFIC CONTROL & PROTECTION	F.A.P SECTION COUNTY SHEET
c:\pw_work\pwidot\laughlinrl\d0244977\D6	72BØ5-sht-staging2c.dgn	DRAWN -	REVISED -	STATE OF ILLINOIS		685 (117-118)RS-4-119RS-1: 118B-1 HANCOCK 101 23
	PLOT SCALE = 40.0000 ' / in.	CHECKED -	REVISED -	DEPARTMENT OF TRANSPORTATION	STAGE 2	CONTRACT NO. 72B05
	PLOT DATE = Nov-03-2010 11:32:48AM	DATE -	REVISED -		SCALE: 1"=20" SHEET NO. 6 OF 12 SHEETS STA. 1223+000 STA. 1228+00	FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT