



## STAGE CONSTRUCTION SEQUENCE

THE FOLLOWING STAGE CONSTRUCTION SEQUENCE IS FOR INFORMATION ONLY. THE CONTRACTOR IS RESPONSIBLE FOR PLANNING AND EXECUTING THIS PROJECT WHICH SHALL BE SUBJECT TO THE APPROVAL OF THE ENGINEER.

## STAGE 3:

SET UP STAGE 3 TRAFFIC CONTROL.

REMOVE NORTH HALF OF EXISTIG STRUCTURE NO. 034-0008. REMOVE EXISTING SHOULDER CONCRETE PRECAST UNITS. REMOVE EXISTING PAVEMENT FOR BRIDGE APPROACH PAVEMENT CONSTRUCTION.

CONSTRUCT NORTH SECTION OF NEW STRUCTURE NO.034-0528. CONSTRUCT NORTH SECTION OF BRIDGE APPROACH PAVEMENT.

CONSTRUCT TEMPORARY HMA RAMPS TO BRIDGE APPROACH PAVEMENT. INSTALL TRAFFIC BARRIER TERMINAL TYPE 6 ONLY. USE BARRICADES OR DRUMS AT ENDS.

GRADE AND SHAPE PROPOSED DITCHES ALONG WESTBOUND LANES. UTILIZE TRAFFIC CONTROL AND PROTECTION STANDARD 701006 WHEN APPLICABLE.

GRADE AND SHAPE UPSTREAM CHANNEL.

REMOVE STAGE 3 TRAFFIC CONTROL.

## GENERAL NOTES

VERTICAL PANELS, DRUMS WITH STEADY BURNING LIGHTS, TYPE III BARRICADES, SIGNS, TRAFFIC SIGNALS, DETECTOR LOOPS, TEMPORARY RUMBLE STRIPS, AND TYPE C BIDIRECTIONAL REFLECTORS SHALL BE INCLUDED IN THE COST OF THE PAY ITEM "TRAFFIC CONTROL AND PROTECTION, STANDARD 701321 (SPECIAL)"

THIS WORK SHALL SUPPLIMENT AND BE IN ACCORDANCE WITH HIGHWAY STANDARD 701321.

THE CONTRACTOR SHALL PLACE MAX WIDTH SIGNS BEFORE IMPLEMENTING ANY STAGE TRAFFIC CONTROL.

REMOVE ALL CONFLICTING PAVEMENT MARKINGS.

20	. 0	20	40			
	SCALE:	1'' = 20'				

FILE NAME =	USER NAME = laughlinrl	DESIGNED -	REVISED -		TRAFFIC CONTROL & PROTECTION	F.A.P SECTION COUNTY TOTAL SHEET
c:\pw_work\pwidot\laughlinrl\d0244977\D6	72BØ5-sht-staging3a.dgn	DRAWN -	REVISED -	STATE OF ILLINOIS		685 (117-118)RS-4-119RS-1: 118B-1 HANCOCK 101 24
	PLOT SCALE = 40.0000 '/ in.	CHECKED -	REVISED -	DEPARTMENT OF TRANSPORTATION	STAGE 3	CONTRACT NO. 72B05
	PLOT DATE = Nov-03-2010 11-33-000M	DATE -	REVISED -		SCALE: 1"=20' SHEET NO 7 OF 12 SHEETS STA 1211+000 STA 1217+00	FED BOAD DIST NO. THE INDISCRED AND BROKECT