



LEGEND

- WORK AREA
- SIGN (SEE STD 701321)
- DRUM WITH STEADY BURNING LIGHT
- TRAFFIC SIGNAL
- TEMPORARY CONCRETE BARRIER
- IMPACT ATTENUATOR, TEMPORARY (NON-REDIRECTIVE)
- TYPE III BARRICADE W/ LIGHTS
- DETECTOR LOOPS
- DIRECTION OF TRAFFIC

PRIOR TO STAGE I CONSTRUCTION

PLACE MAX WIDTH SIGNS AS SHOWN ON SHEET 27 OF 36.
 PLACE STAGE I TRAFFIC CONTROL AS SHOWN AND ACCORDING TO STANDARD 701321.
 PLACE BARRICADES AT STA 929+89.39 ENTRANCE RIGHT AND CLOSE ENTRANCE FOR THE DURATION OF THE PROJECT.
 COVER EXISTING RAISED REFLECTIVE PAVEMENT MARKERS WITHIN THE PROJECT LIMITS FOR THE DURATION OF THE PROJECT.

STAGE I SEQUENCE OF CONSTRUCTION

DIRECT TRAFFIC TO STAGE I ROADWAY AND COMPLETE STAGE I STRUCTURAL WORK, INSTREAM WORK, GUARDRAIL REMOVAL, PAVEMENT REMOVAL AND CONSTRUCT PROPOSED GUARDRAIL AND TERMINAL SECTIONS AND AGGREGATE AND EMBANKMENT IN ACCORDANCE WITH STD 630001, 630301 AND 631032

NOTE A

REMAINDER OF SIGNING ACCORDING TO STANDARD 701321 EXCEPT PLACE SIGN R3-1-2424 AT ENTRANCE STA 929+89.39 AS SHOWN AND AS DIRECTED BY THE ENGINEER.
 ALL SIGNING AND PAVEMENT MARKING SHOWN OR ACCORDING TO STANDARD 701321 IS INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION STANDARD 701321.

CB Coombe-Bloxdorf P.C.
 - CIVIL ENGINEERS -
 - STRUCTURAL ENGINEERS -
 - LAND SURVEYORS -
 Design Firm License No. 184-002703

FILE NAME =	USER NAME = grazianoja	DESIGNED - MCB	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE I TRAFFIC CONTROL				F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
C:\Users\grazioja\Desktop\70432 cadd\570432-sht-008-traffic-control-stage-i.dgn		DRAWN - CFC	REVISED -		721	(115BR) BR	PIATT	39	10				
	PLOT SCALE = 80.000000 ' / in.	CHECKED - MCB	REVISED -		SCALE: SHEET NO. OF SHEETS STA. TO STA.				CONTRACT NO. 70432				
CB PROJECT NO 08049-7	PLOT DATE = 10/25/2013	DATE - / /	REVISED -		ILLINOIS FED. AID PROJECT								