STAGING TYPICAL SECTIONS VARIES 50.2' TO 51.6' VARIES 31.4' TO 32.8' 7.0 4.01 12-01 0.0' TO 11.0'. OPEN OPEN STAGE 1A - WORK ZONE LEFT TL STD. 701101 (W) (W) STAGE 1A .. EXIST. PAVEMENT AND SHOULDER PAVEMENT WIDENING/STORM: SEWER CONSTRUCTION STRUCTURE TO BE REMOVED FOR STRUCTURE INSTALLION. STA. 10+26.17 TO STA. 15+86.50 PROF VARIES 50,2' TO 51,6' VARIES 31.4' TO 32.8' 17.0' 4.0' *8.04 0.0' TO 11.0 TEMPORARY OPEN OPEN OPEN LEFT TU RUNAROUND PLACE TRENCH BACKFILL ABOVE TRUNK LINE TO EXISTING GROUND LINE \odot (F) .. EXIST, PAVEMENT AND SHOULDER STRUCTURE TO BE REMOVED FOR TRENCH EXCAVATION, STORM SEWER INSTALLATION, AND PERM STAGE 1B STORM SEWER LATERAL /PATCHING CONSTRUCTION STA, 10+26.17 TO STA, 15+86.50 • CONTRACTOR SHALL CONSTRUCT A TEMPORARY RUNAROUND TO MAINTAIN TRAFFIC FLOW WHEN CONSTRUCTING THE STORM SEWER LATERALS AND JOINT REPAIRS. IF APPROVED BY THE ENGINEER, THE SURPLUS AGGREGATE MAY BE LATER USED AS AGGREGATE SUBGRADE IN THE WIDENING AREA, THE TEMPORARY RUNAROUND SHALL BE PAID FOR AS "AGGREGATE SHOULDER (SPECIAL)." SPB REVISED

REVISED

REVISED

REVISED

NDP

DBP

12/21/12

STAGE 1A

- SAW CUT FOR STAGE 1A AND 1B PAVEMENT WIDENING, STORM SEWER TRENCHES AND PATCH REMOVALS FROM STA. 10-26.17 RT. TO STA. 15-86.50 RT. AND STA. 20+16.16 RT. TO STA. 26+87.47 RT. UTILIZING TRAFFIC CONTROL STANDARD 701201.
- SET UP STAGE IA BARRELS AND STRIPING FOR STAGE IA FROM STA. 10+26.17 RT. TO STA. 15+86.5 RT. (SEE STAGE IA MOT TYPICAL SECTION).
- REMOVE PAVEMENT ONLY AS NEEDED TO CONSTRUCT STORM SEWER TRUNK LINE.
 PLACE TRENCH BACKFILL TO GROUND LINE, TEMPORARILY PLATE TOP OF DRAINAGE STRUCTURES FROM STA. 10+26.17 RT, TO STA. 15+86.5 RT. STORM SEWER WORK WILL BE COMPLETED UNDER TRAFFIC CONTROL STANDARD 701101.

STAGE 1F

- COMPLETE INSTALLATION OF STORM SEWER LATERALS ACROSS THE ENTIRE WIDTH OF EXISTING PAVEMENT. CONSTRUCT TEMPORARY AGGREGATE SHOULDERS AS NEED TO MAINTAIN TRAFFIC FLOW AROUND LATERAL INSTALLATION AND PATCHING.
- BACKFILL TRENCH AND PROVIDE TEMPORARY PAVEMENT PATCH. TRENCH SHALL BE BACKFILLED AND PATCHED AND ALL LANES OPEN TO TRAFFIC BY END OF DAYS WORK OPERATION.
- COMPLETE PERMENANT HMA PATCH ACROSS TRENCH AND CONCURRENTLY COMPLETE JOINT REPAIR PATCHING.
- . REPLACE ALL OBLITERATED STRIPING FROM PATCHING WORK.
- ALL STORM SEWER LATERAL AND PATCHING WORK SHALL BE COMPLETE UNDER TRAFFIC CONTROL STANDARD 701201.

LEGEND

- (A) EXIST. PAVEMENT STRUCTURE
- (B) EXIST. SHOULDER STRUCTURE
- (C) EXIST. PAVEMENT AND SHOULDER STRUCTURE TO BE REMOVED
- (D) EXIST. TOPSOIL TO BE REMOVED
- (E) SAWCUT FULL DEPTH
- (F) PROP. HMA BINDER COURSE, DEPTH VARIES
- G PROP, HMA BINDER COURSE
- (H) PROP. HMA SURFACE COURSE
- (I) PROP, HMA MULTI-USE PATH/AGGREGATE BASE COURSE
- J PROP. AGGREGATE SUBGRADE IMPROVEMENT
- (K) PROP. CONCRETE CURB AND GUTTER
- L) PROP. STORM SEWER LATERAL
- (M) PROP. STORM SEWER TRUNK LINE
- (N) PROP. STORM SEWER STRUCTURE
- O PROP. STRUCTURAL EMBANKMENT
- (P) HMA SURFACE REMOVAL (MILLING)
- (O) TEMPORARY PAVEMENT PATCH, 2" W/ AGGREGATE BASE COURSE, 9"
- R) PERMENANT CLASS D PATCH, 11"
- S) AGGREGATE WEDGE SHOULDER, TYPE B
- (T) TEMPORARY PAVEMENT MARKING LINE
- (U) SHORT-TERM PAVEMENT MARKINGS
- (V) AGGREGATE SHOULDER (SPECIAL)
- (W) EXISTING STRIPING TO REMIAN

PAVEMENT MARKING NOTE:

ONLY TEMPORARY PAVEMENT MARKING TAPE WILL BE USED ON EXISTING PAVEMENT PAST THE PROPOSED PAVING LIMITS AND FINAL SURFACE COURSES.

á	USER NAME = nparria	DESIGNED
WILLS BURKE KELSEY ASSOCIATES LTD.	-	DRAWN
WBK 116 West Mein Street, Suite 201 St. Charles, Hilnois 60174	PLOT SCALE = 1:5	CHECKED
4	PLOT DATE - 12/29/2012	DATE

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC							
						- STAGE	1
•	SHEET	NO. 1	OF	5	SHEETS	STA,	

SCALE: