
**STAGING SHEETS** 

CONTRACT NO. 64A48 COUNTY TOTAL SHEET NO. RTE. SECTION 301 JO DAVIESS 50 33 STA. TO STA.

FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT


STAGE 1A

STAGE 1A WORK SHALL INCLUDE ALL TEMPORARY PAVEMENT AND MILLING AND OVERLAY OF EXISTING BITUMINOUS SHOULDER BEFORE ANY WORK SHALL BE DONE IN STAGE 1B. TRAFFIC CONTROL AND PROTECTION SHALL BE SET UP AND PAID FOR ACCORDING TO 701326.



STAGE 1B

STAGE 1B WORK SHALL INCLUDE THE REPLACEMENT OF ONE BEAM ON SPAN 3 ONLY, SEE STRUCTURE PLANS SHEETS 3, 19, AND 20 FOR DETAILS. TRAFFIC WILL BE PUSHED ON THE WEST BOUND LANE. TEMPORARY RUMBLE STRIPS WILL BE PLACED ACCORDING TO 701321 TRAFFIC CONTROL AND PROTECTION SHALL BE SET UP AND PAID FOR ACCORDING TO 701321.



ILLINOIS DEPARTMENT OF TRANSPORTATION SCALE: VERT. HORIZ. DRAWN BY

CHECKED BY

STAGING TYPICALS