

| SECTION COUNTY TOTAL SHEET NO. | 2003-0311 COOK 976 958 | STA. TO STA. | FED. ROAD DIST. NO. | ILLINOIS FED. AID PROJECT | SECTION | S

NOTES:

- DATES ARE APPROXIMATE AND VARY BY LOCATION.
- 2. ITS CONTRCAT 62583 AND VARIOUS CIVIL CONTRACTS WILL BE UNDER CONSTRUCTION SIMULTANEOUSLY.

CONTRACT 62583 STAGING

- 1) PRIOR TO COMPLETION OF RAMP/C-D CONTRACT, INSTALL RAMP METERING SIGNS/SIGNALS, SIGNAL CABINET AND MICROLOOP PROBES (RAMP CONDUIT ONLY), ACTIVATE RAMP METER SITE.
- 2) UPON COMPLETION OF ALL DETECTOR SITE CONDUIT AND ADJACENT PAVEMENT INSTALLATION, INSTALL MICROLOOP PROBES IN MAINLINE PAVEMENT CONDUIT AND ACTIVATE DETECTOR SITE.

CONSTRUCTION STAGING DETAIL (South of Skyway)

DT-51

		0, 01	i
REVISIONS	ILLINOIS DEPARTMENT O	T TDANSDODTATION	į
NAME DATE		₹	
	F.A.I. 94/90 (DAN RY	'AN EXPRESSWAY)	ı
	31st STREET	to I-57	!
		to 1-57	i
	LOOP STAGIN		1
			. !
	300111	END 620	l
	SCALE: NTS		
		DRAWN BY: MF	H
	DATE: October 29, 2004	CHECKED BY: DH	i

Edwards
ONE NORTH FRANKLIN
CHICAGO, IL 60606
PHONE: (312) 251-3015
WEB: WWW.EKCORP.COM