## STAGE 3A-2 CONSTRUCTION:

(1) WIDEN, PATCH AND MILL NORTHBOUND NORTH MAIN STREET AND PLACE BINDER COURSE FROM STATION 2+800 TO 4+157. WIDENING SHALL BE COMPLETED PRIOR TO PATCHING AND MILLING TO MAINTAIN TWO LANES OF TRAFFIC AT ALL TIMES. PATCHING OF EXISTING PAVEMENT SHALL BE COMPLETED PRIOR TO MILLING. AFTER MILLING IS COMPLETED THE PLACEMENT OF BINDER CAN BE INTIATED

## TRAFFIC:

1. MAINTAIN TWO LANES OF TRAFFIC IN EACH DIRECTION ON NORTH MAIN STREET DURING PEAK HOURS AND AT LEAST ONE LANE OF TRAFFIC IN EACH DIRECTION DURING OFF PEAK HOURS. LANE CLOSURES SHALL BE IN ACCORDANCE WITH STANDARD 701602.

2. MILLED SURFACES USED TO SUPPORT TRAFFIC, SHALL BE RESURFACED WITH BINDER WITHIN 14 DAYS OF INITIAL MILLING.

3. ACCESS TO BLACKJACK BOULEVARD AND CATERPILLAR TRAIL SHALL BE MAINTAINED AT ALL TIMES DURING CONSTRUCTION

GENERAL NOTES:

STAGE 3A REFERS TO MAINLINE CONSTRUCTION AND SUB-STAGE 2 REFERS TO CONSTRUCTION ON THE OFF SYSTEM ROADWAYS

SEE SIGNING PLAN FOR STAGED REMOVAL OF EXISTING SIGNS AND STAGED PLACEMENT OF PROPOSED INFORMATION AND GUIDE SIGNS.


THE STAGED CONSTRUCTION SHOWN HERE IS A GENERAL SEQUENCING SUGGESTION.

F.A.I. SECTION COUNTY TOTAL SHEETS NO.

74 (90-11)R-2; 90(13,14,14-1)R-1

STA. 152+445.837 TO STA. 153+892.180

FED. ROAD DIST. NO. 4 ILLINOIS FED. AID PROJECT



MATCHLINE STA 3+150.000

LEGEND

WORK AREA

DIRECTION OF
TRAFFIC FLOW

SHEET 2 OF 2

URS URS CORPORATION CHICAGO ILLI MOIS

DATE ILLINOIS DEPARTMENT OF TRANSPORTATION
F.A.I. ROUTE 74 (I-74)
CONSTRUCTION SEQUENCING

STAGE 3A (WITH SUB-STAGE 2)

DATE 12/20/2004 CHECKED BY RTG