


* (90-11)R-2;90(13,14,14-1)R-1



F.A.I. ROUTE 74 (W.B. I-74)

MAINTENANCE OF TRAFFIC AND CONSTRUCTION SEQUENCE STAGE 3B CONSTRUCTION:

- 1. CLOSE THE WESTBOUND EXIT RAMP L-3.
- 2. REMOVE THE EXISTING PAVEMENT AND SHOULDERS ON THE WESTBOUND LANES BETWEEN STATION 154+250.000 AND STATION 154+780.000, ALL OF RAMP L-3 AND A PORTION OF
- 3. COMPLETE THE CONSTRUCTION OF THE PAVEMENT STRUCTURE, INCLUDING THE AGGREGATE SUBBASE, BITUMINOUS CONCRETE BINDER COURSE, CONTINUOUSLY REINFORCED PCC PAVEMENT, PCC CONCRETE SHOULDER, AGGREGTE SHOULDER AND OTHER INCIDENTAL ITEMS. THE WORK ZONE INCLUDES THE WESTBOUND LANES ON I-74 BETWEEN STATION 153+892,108
- 4. COMPLETE THE CONSTRUCTION OF THE PAVEMENT STRUCTURE, INCLUDING THE AGGREGATE SUBBASE, BITUMINOUS CONCRETE BINDER COURSE, PCC PAVEMENT, PCC CONCRETE SHOULDER, PCC GUTTER AND OTHER INCIDENTAL ITEMS ON RAMP L-3 AND L-4.
- 5. APPLY PERMANENT STRIPPING FOR WESTBOUND I-74, RAMP L-3, AND RAMP L-4.

- 1. USING STANDARD 701411-I74, CLOSE RAMP L-3.
- 2. MAINTAIN TWO WAY TRAFFIC ON THE EXISTING 1-74 EASTBOUND LANES FROM STATION 153+892.180 TO STATION 154+780.000. MAINTAIN CROSSOVER.

SUMMARY OF TEMPORARY CONCRETE BARRIER IN STAGE 3B

REMOVE TEMPORARY CONCRETE BARRIER: REMOVE TEMPORARY CONCRETE BARRIER, STATE OWNED FROM EXISTING WESTBOUND PAVEMENT AND MEDIAN SHOULDER OF WESTBOUND PAVEMENT FROM STATION 154+203 TO STATION 154+350 AND STATION 154+350 TO STATION 154+780.

DAILY & ASSOCIATES ENGINEERS. INC. PEORIA, ILLINOIS

ALL STATIONS INDICATED ARE WESTBOUND STATIONING UNLESS OTHERWISE NOTED.

CHECKED BY

SHEET 11 OF 18

ILLINOIS DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC SCHEMATIC DRAWING STAGE 3B STA. 153+800 TO STA. 157+800

DATE 01/12/2005