STORM WATER POLLUTION PREVENTION PLAN

ROUTE: LA GRANGE WETLAND BANK MARKED: NA

Section: WETLAND D-6 MITIGATION NO. 1

County: BROWN COUNTY Contract No.: 72939

This plan has been prepared to comply with the provision of the NPDES Permit Number ILRIO_______ issued by the Illinois Environmental Protection Agency for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gathered and evaluated the information submitted. Based on my inquire of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am oware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.



Note: The above boxed in area will be filled out by IDOT - Construction after the award of the contract to obtain the required NPDES permit.

2/10/05

(Dote

The following plan was established and included in these plans to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plan for compliance under NPDES. The Contractor shall abide to all requirements within this plan as part of the contract.

The purpose of this plan is to prevent / minimize siltation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable time.

Certain items, as shown in this plan and referenced by the legend, shall be placed by the Contractor at the beginning of construction. Other items shall be placed by the Contractor as directed by the Engineer on a case by case situation resulting from the Contractor's sequence of activities, time of the year, and expected weather conditions.

The Contractor shall place permanent erosion control systems and seeding within a reasonable amount of time; therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary erosion control systems and temporary seeding. The Resident Engineer will determine if temporary erosion control systems shown in the plan can be deleted, the size of the proposed ditch checks, the proper method of installation, and if any additional temporary erosion control systems shall be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer and as shown in special details and in Standard 280001 of the plans.

The special provisions Temporary Seeding, Temporary Erosion Control Seeding, and Temporary Erosion Control additionally supplement this plan.

All disturbed areas having high potential for erosion, as determined by the Engineer. shall be temporarily seeded or permanently seeded by October 1st of each year under construction and shall not be reopened until after the winter shutdown period.

SITE DESCRIPTION

Description of Construction Activity:

1. The proposed project consists of wetland mitigation involving earthwork to deactivate drainage ditches and field tile re-establishment of wetland ponds and constructing embankment for future access road.

Description of Intended Sequence of Major Construction Activitles Which Will Disturb Earth and Lead to Possible Erosion for Major Portions of the Construction Site: I. Tree removal will be completed to clear approximately acres of wooded Lond

2. Excavation will be completed at locations of the improvements

3. Embankment will be completed at locations of the improvements

4. Final grading, seeding and other miscellaneous items.

Area of Construction Site:

The total drainage area entering and including the construction site is estimated to be 2500 acres In which 33.4 acres will be disturbed by excavation, grading or other activities.

Other Reports, Studies and Plans which Aid in the Development of this Storm Water Pollution Prevention Plan as Referenced Documents:

- 1. Estimated run-off coefficients are contained in the project drainage study which were utilized for proposed placement of the temporary erosion control systems.
- 2. Information on the soils within the site was obtained from field reviews which were utilized for proposed placement of the temporary erosion control systems.
- 3. Site maps indicating drainage patterns and approximate slopes were contained in the project design report, USGS drainage maps, project drainage study, and project plan documents were all utilized for proposed placement of the temporary erosion control systems.

Drainage Tributaries Receiving Water from this Construction Site:

1. Minor tributaries of the LaMoine River & 1L River

SWPPLAN

		CONTR	ACT NO.	72939		
F.A.P. RTE.	SECTION	c	OUNTY	SHEETS	SHEET NO.	
•	••		BROWN	89	32	
STA.	.,	TO	STA.			
FED. ROAD DIST. NO.		ILLINOIS FED. AID		PROJECT	PROJECT	
	GRANGE WE			0 1		

REVISIONS		ILL INOIS DEPARTMENT OF	OF TRANSPORTATION	
NAME	DATE	IECTIONS DEFAITMENT OF		
CAD Symbol		AUG99		
JCN	MAR2004			
		STORM WATER	POLLUTION	
		PREVENTION PLAN		
		SCALE: VERT.	DRAWN BY CADD	
		HORIZ.	DRAWN BY CADD	
		DATE: APRIL 5, 1999	CHECKED BY JCN	