

CONTRACT 62304						Qtr 3, 2006				Qtr 4, 2006			Qtr 1, 2007			Qtr 2, 2007			Qtr 3, 2007			Qtr 4, 2007		
ID	Task Name	# Crews	Duration	Start	Finish	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	PUBLIC NOTIFICATION (2 weeks)	-	0 days	Fri 3/16/07	Fri 3/16/07										◆ 3/16									
2	traffic control and protection	-	360 days	Mon 7/17/06	Fri 11/30/07																			
3	BEGIN SB I-94 STAGE 2	-	0 days	Mon 4/2/07	Mon 4/2/07											◆ 4/2								
4	temporary pavement (MOT)	1	2 days	Mon 4/2/07	Tue 4/3/07																			
5	pavement marking removal	3	4 days	Mon 4/2/07	Thu 4/5/07																			
6	temporary pvmt markings	3	4 days	Mon 4/2/07	Thu 4/5/07																			
7	temporary concrete barrier	3	6 days	Tue 4/3/07	Tue 4/10/07																			
8	structure excavation (wall)	1	2 days	Wed 4/11/07	Thu 4/12/07																			
9	reinf. bars epoxy ctd. (wall)	1	4 days	Fri 4/13/07	Wed 4/18/07																			
10	concrete structures (wall)	1	5 days	Thu 4/19/07	Wed 4/25/07																			
11	paved shoulder removal	1	2 days	Wed 4/11/07	Thu 4/12/07																			
12	pavement removal	2	7 days	Fri 4/6/07	Mon 4/16/07																			
13	curb & gutter removal	1	2 days	Fri 4/6/07	Mon 4/9/07																			
14	concrete barrier removal	1	1 day	Fri 4/6/07	Fri 4/6/07																			
15	structure excavation (sewer saddle)	1	1 day	Tue 4/17/07	Tue 4/17/07																			
16	reinf. bars epoxy ctd. (sewer saddle)	1	1 day	Wed 4/18/07	Wed 4/18/07																			
17	concrete structures (sewer saddle)	1	2 days	Thu 4/19/07	Fri 4/20/07																			
18	earth excavation	2	4 days	Fri 4/13/07	Wed 4/18/07																			
19	overhead sign foundations	1	3 days	Thu 4/19/07	Mon 4/23/07																			
20	fabricate structural steel	-	88 days	Fri 12/22/06	Tue 4/24/07																			
21	overhead sign structures	1	5 days	Tue 4/24/07	Mon 4/30/07																			
22	sign panels	1	1 day	Tue 5/1/07	Tue 5/1/07																			
23	catch basins	1	5 days	Wed 4/11/07	Tue 4/17/07																			
24	storm sewer 12" to 30"	3	6 days	Wed 4/11/07	Wed 4/18/07																			
25	trench backfill	3	11 days	Thu 4/12/07	Thu 4/26/07																			
26	subbase gran. mat. 24"	2	7 days	Thu 4/19/07	Fri 4/27/07																			
27	stabilized subbase 6"	2	4 days	Wed 4/25/07	Mon 4/30/07																			
28	CRC pavement, 14"	2	9 days	Fri 4/27/07	Wed 5/9/07																			
29	PCC shoulders, 14"	1	4 days	Mon 5/7/07	Thu 5/10/07																			
30	concrete curb & gutter	1	1 day	Fri 5/11/07	Fri 5/11/07																			
31	conc. median surf.	1	1 day	Mon 5/14/07	Mon 5/14/07																			
32	concrete barrier base	1	1 day	Fri 5/11/07	Fri 5/11/07																			
33	concrete barrier	1	1 day	Mon 5/14/07	Mon 5/14/07																			
34	STAGE 2 COMPLETION DATE	-	0 days	Mon 5/14/07	Mon 5/14/07																			◆ 5/14

Project: 20 Construction Schedule  
Date: Thu 11/3/05

Task: [Symbol] Milestone  
Progress: [Symbol] Summary

Rolled Up Task: [Symbol]  
Rolled Up Milestone: [Symbol]

Rolled Up Progress: [Symbol]  
Split: [Symbol]

External Tasks: [Symbol]  
Project Summary: [Symbol]

Group By Summary: [Symbol]

**FOR INFORMATION ONLY**

**NOTES:**  
1. COORDINATION OF CONSTRUCTION WITH CONTRACT 62304 WILL BE REQUIRED AND SHALL BE CONSIDERED A HIGH PRIORITY.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
F.A.I. 94 (DAN RYAN EXPRESSWAY)

CONTRACT 20  
SUGGESTED CONSTRUCTION SEQUENCE  
STAGE 2

SCALE: NONE  
DATE: JANUARY 13, 2006

DRAWN BY: JJS  
CHECKED BY: TGB