

SEQUENCE OF CONSTRUCTION - STAGE I

PLACE HOT-MIX ASPHALT BASE COURSE WIDENING, 9" AS SPECIFIED IN THE PLAN VIEW AS A PRE-STAGE TO STAGE I.


PLACE STOP BARS AS SHOWN ON PLANS.

REMOVE SKIP-DASH PAVEMENT MARKING BETWEEN STOP BARS.

PLACE 425 FOOT TEMPORARY CONCRETE BARRIER AND IMPACT ATTENUATORS, TEMPORARY.

SEE STANDARD 701321 FOR DETAILS NOT SHOWN ON PLANS.

PERFORM ALL NECESSARY WORK FOR STAGE I CONSTRUCTION.



FILE NAME = c:\pwwork\VP\WIDOT\THARPRL\dms52592\087410-sh-t-staging0039.dgn	USER NAME = tharpri	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE I CONSTRUCTION			F.A.S. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	PLOT SCALE = 20.391' / IN.	DRAWN -	REVISED -		SN 031-0010(E), 0039(P), SECTION 1BR			739	1BR, 1-2BR, 401-2BR	GREENE	150	117
	PLOT DATE = 3/25/2010	CHECKED -	REVISED -		SCALE: 1" = 20' SHEET NO. 2 OF 2 SHEETS STA. 238+00 TO STA. 243+85			CONTRACT NO. 76410			ILLINOIS FED. AID PROJECT	
	DATE -	REVISED -										