

#### **LEGEND**

PHASE 1 CONSTRUCTION (EQUIPMENT HEIGHT 25')



CONTRACTOR'S ACCESS/HAUL ROAD



TYPE 2 BARRICADES WITH STEADY **BURN RED LIGHTS AND** CONSTRUCTION FENCING



AIRCRAFT MOVEMENT OPERATIONS



AIR OPERATIONS AREA (A.O.A.)



**CONSTRUCTION STAGING** 

### **WH008**



CRAWFORD, MURPHY & TILLY, INC. CONSULTING ENGINEERS Copyright CMT, Inc.

## hiteside 4 PPOPT

**Whiteside County Airport** 

Sterling / Rock Falls. Illinois

**Whiteside County** Airport

AIP: 3-17-0098-B15 SQI-3872 **REHABILITATE NORTH T-HANGAR** PAVEMENTS / **TAXIWAY REPAIRS** 

# Revisions Date Description

# THIS BAR IS EQUAL TO 1"

DESIGN BY:	CMT- RFD	_
DRAWN BY:	CMT- RFD	
CHECKED BY:	CMT- RFD	
APPROVED BY:	JGP	
DATE:	11.21,08	_
IOR No:	09202 05 00	

# CONSTRUCTION **PHASING STAGE**

**CONSTR. PHASING STAGE 1** 

#### **CONSTRUCTION PHASING STAGE 1 - NOTES:**

- 1. CONTRACTOR SHALL PROVIDE RESIDENT ENGINEER WITH APPROVED PROGRESS SCHEDULE SHOWING START/ STOP DATES OF ALL PHASES. APPROVED PROGRESS SCHEDULE SHALL BE SUBMITTED 3 WORKING DAYS PRIOR TO START OF CONSTRUCTION.
- 2. PHASE 1 CONSTRUCTION ACTIVITIES SHALL TAKE PLACE BETWEEN THE HOURS OF OPERATION SUBMITTED BY THE CONTRACTOR AND APPROVED BY THE AIRPORT MANAGER AND RESIDENT ENGINEER.
- 3. PHASE 1 CONSTRUCTION SHALL BE COMPLETED PRIOR TO THE START OF PHASE 2.
- 4. PHASE 1 WORK AREA DESCRIPTION. AN APPROVED PHASE 1 WORK AREA SCHEDULE SHALL BE SUBMITTED TO THE AIRPORT MANAGER AND RESIDENT ENGINEER 72 HOURS PRIOR TO THE START OF SAID CONSTRUCTION. DURING PHASE 1 WORK THE CONTRACTOR SHALL PLACE TYPE 2 BARRICADES WITH STEADY BURN RED LIGHTS IN THE LOCATION OF THE WORK BEING PERFORMED. ACCESS TO THE ADJACENT HANGARS SHALL BE MADE AVAILABLE AT ALL TIMES TO AIRCRAFT AND AIRPORT PERSONNEL. SHOULD AN AIRCRAFT OR AIRPORT PERSONNEL NEED ACCESS TO A HANGAR OR AN AREA THAT THE CONTRACTOR IS WORKING, THE CONTRACTOR SHALL MAKE SAID AREA ACCESIBLE AND SHALL DO SO AT NO ADDITIONAL COST TO THE CONTRACT. THE CONTRACTOR SHALL KEEP THE IMMEDIATE AND SURROUNDING AREA FREE OF DUST AND DEBRIS AT ALL TIMES DURING CONSTRUCTION.

#### PROJECT GENERAL NOTES (CONTD. FROM SHT. CPP1) (APPLY TO ALL STAGES):

#### 14. STAGING AREA

THE CONTRACTOR'S MATERIAL AND EQUIPMENT, WHEN NOT IN USE, SHALL BE STORED IN THE CONTRACTOR'S STAGING AREA. ALL DELIVERIES, EQUIPMENT RE-FUELING, EQUIPMENT MAINTENANCE AND EQUIPMENT TRANSFERS SHALL TAKE PLACE WITHIN THE CONTRACTOR'S STAGING AREA.

#### 15, UNATTENDED CONSTRUCTION ACCESS

THE OWNER WILL ASSESS THE CONTRACTOR A \$1,000.00 FINE FOR CLOSING AND/OR LOCKING EACH UNATTENDED ACCESS DOOR, GATE OR FENCE WHICH HAS BEEN IDENTIFIED AS A CONTRACTOR RESPONSIBILITY. AN ACCESS DOOR, GATE OR FENCE IS DEFINED AS "UNATTENDED" ANY TIME IT IS OPEN. UNLOCKED OR OTHERWISE RENDERED INEFFECTIVE IN PROVIDING SECURITY AND CONTRACTOR PERSONNEL ARE NOT PHYSICALLY IN A POSITION TO DETECT AND PREVENT UNAUTHORIZED ENTRY THROUGH IT. IN THE EVENT AIRPORT PERSONNEL ARE UNABLE TO SECURE AN UNATTENDED ACCESS DOOR, GATE OR FENCE, AIRPORT SECURITY PERSONNEL WILL BE POSTED AND CONTRACTORS WILL BE NOTIFIED. CONTRACTORS WILL BE CHARGED THE COST OF PROVIDING SECURITY PERSONNEL UNTIL THE AREA IS AGAIN SECURE.

#### 16. UNAUTHORIZED ACCESS TO AIRFIELD

THE CONTRACTOR SHALL RESTRICT ALL ACTIVITIES TO THE CONSTRUCTION AREA DETAILED IN THE PHASING PLAN. ANY UNAUTHORIZED MOVEMENTS, PEDESTRIAN OR VEHICULAR, BEYOND THE CONSTRUCTION LIMITS SHOWN SHALL BE CONSIDERED AN AIRFIELD INCURSION. AIRFIELD INCURSIONS, AT THE DISCRETION OF THE AIRPORT MANAGER, MAY BE FINED \$10,000.00 PER INCIDENT. INCURSION FINES WILL BE ASSESSED IMMEDIATELY AND TAKEN FROM MONIES DUE THE CONTRACTOR ON THE NEXT CONSTRUCTION PAYMENT.

#### CRITICAL POINTS

CONSTRUCTION EQUIPMENT

AND TRUCK SIGNAL FLAG

Lat. 41 44 36.25; Long. 89 41 01.26; Grd. El. 648.0; Equip. Ht. 25'; Top El. 673.0

Lat. 41 44 33.96; Long. 89 41 01.38; Grd. El. 648.0; Equip. Ht. 25'; Top El. 673.0

(CPS1)

SHEET 06 OF 10 SHEETS