



## **CONSTRUCTION PHASING STAGE 2 - NOTES:**

- 1. PHASE 2 CONSTRUCTION ACTIVITIES SHALL TAKE PLACE BETWEEN THE HOURS OF OPERATION SUBMITTED BY THE CONTRACTOR AND APPROVED BY THE AIRPORT MANAGER AND RESIDENT ENGINEER
- 2. PHASE 2 CONSTRUCTION SHALL NOT BEGIN UNTIL AFTER THE COMPLETION OF PHASE 1.
- 3. PHASE 2 EXPEDITED WORK AREA DESCRIPTION, THE WORK TO BE COMPLETED WITHIN THE PHASE 2 EXPEDITED WORK AREA SHALL BE COMPLETED WITHIN 4 CALENDAR DAYS, SHOULD ADDITIVE ALTERNATE 1 BE AWARDED NO ADDITIONAL DAYS WILL BE ADDED TO THE EXPEDITED SCHEDULE. AN APPROVED PHASE 2 EXPEDITED WORK AREA SCHEDULE SHALL BE SUBMITTED TO THE AIRPORT MANAGER AND RESIDENT ENGINEER 48 HOURS PRIOR TO THE START OF SAID CONSTRUCTION. ACCESS TO THE AIRFIELD PAVEMENT SHALL BE MADE AVAILABLE AT ALL TIMES TO AIRCRAFT AND AIRPORT PERSONNEL. THE AREA SHALL BE KEPT FREE OF DUST AND DEBRIS AT ALL TIMES DURING CONSTRUCTION. SHOULD IT BE NECESSARY TO CLOSE BOTH RUNWAYS SIMULTANEOUSLY THE CONTRACTOR SHALL NOT HAVE BOTH RUNWAYS CLOSED FOR MORE THAN 6 HOURS. THE AIRPORT MANAGER HAS THE RIGHT TO, AT NO EXTRA COST TO THE CONTRACT, RESCHEDULE THE EXPEDITED WORK TO ACCOMMODATE AIRPORT ACTIVITIES. COST OF THE EXPEDITED CONSTRUCTION SHALL BE CONSIDERED INCIDENTAL TO THE ASSOCIATED PAY ITEMS.
- 3. PHASE 2 CONSTRUCTION ACTIVITIES SHALL TAKE PLACE BETWEEN THE HOURS OF OPERATION SUBMITTED BY THE CONTRACTOR AND APPROVED BY THE AIRPORT MANAGER AND RESIDENT ENGINEER. DURING PHASE 2 THE CONTRACTOR SHALL PLACE RUNWAY 7/25 CLOSURE MARKERS AND TYPE 2 BARRICADES WHEN WORK IS PERFORMED WITHIN THE A.O.A. SIMULTANEOUS RUNWAY CLOSURES WILL NOT BE PERMITTED. THE CONTRACTOR SHALL SUBMIT TO THE AIRPORT MANAGER AND RESIDENT ENGINEER 48 HOURS PRIOR TO ANY SAID CLOSURE, NO EXCEPTIONS. ONLY DAYTIME CLOSURES WILL BE ALLOWED. THE CONTRACTOR SHALL REMOVE RUNWAY CLOSURE MARKERS AND BARRICADES AT THE END OF EACH WORK DAY AND RETURN THEM BACK TO THE CONSTRUCTION STAGING AREA. WORK SHALL BE RESTRICTED TO THE CONSTRUCTION LIMITS SHOWN. RUNWAY 7/25 SHALL NOT BE CLOSED OVERNIGHT.



## **CLOSED RUNWAY MARKER DETAIL**

- CLOSED RUNWAY MARKERS SHALL BE YELLOW AND SHALL BE MATERIAL APPROVED BY THE ENGINEER.
- CONTRACTOR SHALL MAINTAIN AND RELOCATE MARKERS AS DIRECTED BY THE ENGINEER.
- THE RUNWAY MARKERS SHALL BE PLACED OVER EXISTING RWY NUMERALS ON BOTH ENDS OF COST OF FURNISHING, INSTALLING, MAINTAINING AND REMOVING MARKERS SHALL BE CONSIDERED INCIDENTAL TO THE CONTRACT.
- DURING VARIOUS PHASES OF WORK, IT WILL BE NECESSARY TO CLOSE RWYS TO AIR TRAFFIC ON A TEMPORARY BASIS, AS COORDINATED WITH THE AIRPORT.
- THE CONTRACTOR SHALL MARK THE RUNWAYS TO BE CLOSED BY PLACING A YELLOW CROSS AT THE LOCATION / DIMENSIONS DETAILED ON THIS SHEET. WHEN WORK IS BEING PERFORMED IN THE VICINITY OF THE RUNWAY NUMERALS, THE MARKERS SHALL BE PLACED 80 FEET OFF THE RUNWAY END.



## **LEGEND**



PHASE 1 CONSTRUCTION (EQUIPMENT HEIGHT 25')



PHASE 2 CONSTRUCTION AREA (EQUIPMENT HEIGHT 25')



CONTRACTOR'S ACCESS/HAUL ROAD



**CLOSED RUNWAY MARKER (SEE** DETAIL)



TYPE 2 BARRICADES WITH FLASHING YELLOW LIGHTS AND CONSTRUCTION FENCING



AIRCRAFT MOVEMENT **OPERATIONS** 

AIR OPERATIONS AREA (A.O.A.)

**CONSTRUCTION LIMITS** 

- Lat. 41 44 24.005; Long. 89 40 53.973; Grd. El. 642.7; Equip. Ht. 25'; Top El. 667.7
- Lat. 41 44 25.434; Long. 89 40 48.690; Grd. El. 642.4; Equip. Ht. 25'; Top El. 667.4

**CONSTR. PHASING STAGE 2** 

**WH006** 



Vhiteside 212PO21

Whiteside County Airport

Sterling / Rock Falls, Illinois

**Whiteside County Airport** 

AIP: 3-17-0098-XX SQI-3694

Recable Airfield

FINAL SUBMITTAL

Revisions		
No.	Date	Description

AT FULL SCALE (17 X 11). DESIGN BY: CMT-RFD DRAWN BY: CMT-RFD CMT-RFD CHECKED BY: APPROVED BY JGP DATE: 4.2007 JOB No: 06292-03-00

THIS BAR IS FOUAL TO 1\*

CONSTRUCTION PHASING STAGE 2

(CPS2)

06

SHEET 06 OF 25 SHEETS