

EROSION CONTROL LEGEND


-  EROSION CONTROL BLANKET
-  PERIMETER EROSION BARRIER
-  DRAINAGE PATTERN DIRECTION

INTENDED SEQUENCE

1. PLACEMENT OF PERIMETER EROSION BARRIER PRIOR TO COMMENCEMENT OF ANY WORK. SEE STANDARD 280001.
2. PLACEMENT OF TEMPORARY SEEDING ON GRADED SURFACES NOT HAVING PERMANENT SEEDING APPLIED.
3. PLACEMENT OF EROSION CONTROL BLANKET AFTER FINAL GRADING.
4. ONGOING MAINTENANCE OF EROSION CONTROL ELEMENTS PER THE SWPPP.
5. REMOVE TEMPORARY EROSION CONTROL ELEMENTS AFTER FINAL GRADING AND PERMANENT SEEDING ESTABLISHED AS PER THE SWPPP AND APPROVED BY THE ENGINEER.

NOTES

1. MAJOR GRADING SLOPES ALONG THE PROPOSED ROADWAY ARE 2:1 MAX.
2. SOILS DISTURBANCE SHALL ONLY OCCUR WITHIN THE AREAS SHOWN.
3. RECEIVING WATER FOR DRAINAGE FROM PROJECT IS SUGAR CREEK. SUGAR CREEK FLOWS TO BAY CREEK DITCH, WHICH FLOWS TO BAY CREEK, WHICH IS A TRIBUTARY OF THE OHIO RIVER.



LAYOUT	
DRAWN	
REVIEWED	

FILE NAME =	USER NAME = brenn00248	DESIGNED - BKC	REVISED -
ct:\working\dms23830\0978134-sht-eros.dgn		DRAWN - BKC	REVISED -
MODEL = 50 scale	PLOT SCALE = 100.0000' / in.	CHECKED - MH	REVISED -
	PLOT DATE = 02/22/2012	DATE - 02/23/12	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

IL-145 OVER IL-146 TEMPORARY EROSION CONTROL PLAN

SCALE: SHEET NO. OF SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
132	103B-1	POPE	52	15
CONTRACT NO. 78134				
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				