STORM WATER POLLUTION PREVENTION PLAN

Route: FAP 714 Marked: IL 48

Section: D-6 IL, 48 Improvement 2006 Project No.: NA

County: Christian County Contract No.: 72784

This plan has been prepared to comply with the provision of the NPDES Permit Number ILR10_______issued by the Illinois Environmental Protection Agency for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gathered and evaluated the information submitted. Based on my inquire of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Chit MReede DEPUTY DIRECTOR

(Date)

Note: The above boxed in area will be filled out by IDOT - Construction after the award of the contract to obtain the required NPDES permit.

The following plan was established and included in these plans to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plan for compliance under NPDES. The Contractor shall abide to all requirements within this plan as part of the contract.

The purpose of this plan is to prevent / minimize siltation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable time.

Certain items, as shown in this plan and referenced by the legend, shall be placed by the Contractor at the beginning of construction at locations shown on the plans. Other items shall be placed by the Contractor as directed by the Engineer on a case by case situation resulting from the Contractor's sequence of activities, time of year and expected weather conditions.

The Contractor shall place permanent erosion control systems and seeding within a reasonable amount of time; therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary erosion control systems and temporary seeding. The Resident Engineer will determine if temporary erosion control systems shown in the plan can be deleted, the size of the proposed ditch checks, the proper method of installation, and if any additional temporary erosion control systems sholl be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer and as shown in special details and in Standard 280001 of the plans.

The special provisions Temporary Seeding, Temporary Erosion Control Seeding, and Temporary Erosion Control additionally supplement this plan.

All disturbed areas having high potential for erosion, as determined by the Engineer, shall be temporarily seeded or permanently seeded by October 1, 2006 and shall not be reopened until after the winter shutdown period.

SITE DESCRIPTION

Description of Construction Activity:

- The proposed project consists of the resurfacing of 11.1 million the townships of Taylorville, May and Stonington and other
- Construction consists of grading, constructing culverts, biplacing bituminous and aggregate shoulders, guardrail removies other miscellaneous work to complete improvements to the principal statement.

Description of Intended Sequence of Major Construction Activities Wh Lead to Possible Erosion for Major Portions of the Construction Site:

- 1. Grading and shaping of ditches for approximately 2850 feet.
- Excavation will be completed along the IL. 48 section to gr ditches.
- Embankment will be completed at shoulders to raise the exist the proposed roadway template.
- Drainage structures will be installed before and/or during th and embankment to allow proper drainage across private and
- Placement, maintenance, removal and proper clean-up of temporo as erosion control fence, hay or straw bale ditch checks.
- 6. Placement of permanent erosion control, such as seeding, mu
- 7. Final grading, paving and other miscellaneous items,

Other Reports, Studies and Plans which Ald in the Development of this Prevention Plan as Referenced Documents:

- Information on the soils within the site was obtained from f for proposed placement of the temporary erosion control syste
- U.S.G.S. drainage maps indicating drainage patterns and app along with project plan documents to assist in the propose erosion control systems.

		·····	,		2784	
	F.A.P. RTE	SECTION	COUNTY		SHEET NO.	
	714 STA	* 64+00 TO STA	CHRISTIA	N 94	92	
		AD DIST. NO. ILLI	INOIS FED. A			
		* D-6 IL.	. 48 IMPROV	EMENT 20	06	
les of two lane highway in						
outstanding rural areas.						
tuminous resurfacing,						
ai and replacement and						
oposed roadway.						
oposed i oddwdy.						
ch Will Disturb Earth and						
ade out for proposed roadway						
III III III PROPOSOG FOGGAGY						
ting ground elevation to meet						
-						
e construction of the excavatio	n					
field entrances.						
ry erosion control, such						
emporary seeding, etc.						
Ich and fertilizer nutrients.						
ton and territizer nutrents.						
Storm Water Pollution						
eld reviews which were utilize	d					
ns.						
roximate slopes were reference	ed					
placement of the temporary	-					
	ATE	R POLLU	TION			
STORM W			1			
PREV	ENT			48		
F.A.P. ROUTE	<u>ENT</u> 714) - IL. F	OUTE	<u>48</u> 2006		
F.A.P. ROUTE SECTION D-6 IL.	ENT 714 48) - IL. F	ROUTE	<u>48</u> 2006		
F.A.P. ROUTE SECTION D-6 IL.	ENT 714 48	I - IL. F IMPROVI	ROUTE	<u>48</u> 2006		