

SYMBOLS

Arrow board

Work area

- **∤** Sig
- Direction indicator barricade with steady burn monodirectional light
- I Type II barricade, drum, or vertical barricade
- Type II borricade, drum, or vertical barricade with steady burn monodirectional light
- Flagger with traffic control sign

CONSTRUCTION GENERAL NOTES

- 1. PERFORM FULL AND PARTIAL DEPTH MEDIAN REMOVAL, AND FILL MEDIAN INLETS.
- 2. PLACE PCC BASE COURSE WIDENING (VARIABLE DEPTH) IN MEDIAN WHERE APPLICABLE AND INLAY MEDIAN WITH BIT CONC BINDER TO MATCH THE EXISTING SURFACE ELEVATION ON EACH SIDE OF THE MEDIAN.
- 3. PLACE TEMP PVMT MARKING ALONG MEDIAN AT THE END OF THE STAGE. SEE STAGE 1 STRIPING PLAN.

TRAFFIC CONTROL GENERAL NOTES

- (1) CLOSE THE NB & SB PASSING LANES AND THE NB FAR OUTSIDE LANE FOR THE WORK IN CONSTRUCTION GENERAL NOTES STEPS 1-2 USING STANDARD 701602, EXCEPT AS SHOWN OTHERWISE, SIGNING AT SIDEROADS SHALL BE PLACED ACCORDING TO STANDARD 701602.
- $(\mbox{\ensuremath{\mathbb{Z}}})$ A CHECK BARRICADE SHALL BE PLACED IN THE MIDDLE OF THE CLOSED LANE AT 1000' CENTERS.
- $\ensuremath{\mathfrak{J}}$ USE STANDARD 701426 FOR THE CONSTRUCTION GENERAL NOTES STEP 3.



REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION	
NAME	DATE	TELINOIS DEI A	TOTAL OF TRANSPORTER
			IL RTE 29
		WESLEY	RD TO IL RTE 98
		SUGGESTED S	TAGES OF CONSTRUCTION
		AND TRAFFIC CONTROL STAGE 1A	
		SCALE: VERT.	DRAWN BY
		DATE	CHECKED BY

PLOT DATE = 4/18/2006 FILE NAME = cr\projects\29npekin\phase_11\\staging.dt PLOT SCALE = 1968.5000 '/ M.