CONTRACT NO. 88804 COUNTY TOTAL SHEET SHEETS NO. F.A.P. SECTION 669 11W-3,RS-8,* TAZEWELL 442 138 STA. TO STA. FED. ROAD DIST. NO. | ILLINOIS | FED. AID PROJECT

CONSTRUCTION

- 1. CONSTRUCT WIDENING ALONG SB IL 29 STA, 255+10 TO STA, 269+50.
- 2. COMPLETE BITUMINOUS SURFACE REMOVAL AND PLACEMENT OF BITUMINOUS CONCRETE BINDER COURSE ON IL 29.
- 3. PLACE BITUMINOUS CONCRETE BINDER COURSE FOR SHOULDERS.
- 4. PLACE BITUMINOUS CONCRETE SURFACE COURSE ON IL 29.
- 5. COMPLETE ALL REMAINING SIDEROADS AND ENTRANCES.
- 6. COMPLETE PAVEMENT STRIPING.

TRAFFIC CONTROL

USE HIGHWAY STANDARD 701601 TO CLOSE TWO RIGHT LANES OF SB IL 29 NORTH OF MAIN ST. AND EXTEND THE CLOSURE TO THE END OF THE WIDENING OPERATIONS. N. RIVER DR. MAY BE CLOSED FOR 7 CALENDAR DAYS TO ALLOW FOR THE WIDENING OF IL 29 ACROSS THE SIDESTREET.

USE HIGHWAY STANDARD 701602. ONE LANE MUST REMAIN OPEN IN EACH DIRECTION.

USE HIGHWAY STANDARD 701602. ONE LANE MUST REMAIN OPEN IN EACH DIRECTION.

USE HIGHWAY STANDARD 701602. ONE LANE MUST REMAIN OPEN IN EACH DIRECTION.

USE HIGHWAY STANDARD 701602 OR 701101 ON IL 29 AS NEEDED. TWO FLAGGERS WILL BE REQUIRED FOR WORK AT THE SIDEROADS.

USE STANDARD 701426.

REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION	
NAME	DATE	ILLINOIS DEPARTM	ENT OF TRANSFORTATION
		ĨL	RTE 29
		WESLEY RD	TO IL RTE 98
		SUGGESTED STAC	SES OF CONSTRUCTION
		AND TRA	AFFIC CONTROL
		STAGE 5	
		SCALE: VERT.	DRAWN BY
		DATE	CHECKED BY