



PHASING NOTES (ALL PHASES)

- THE INTENT OF THE PHASING PLANS IS TO MINIMIZE THE IMPACT OF CONSTRUCTION ON THE OPERATION OF THE AIRPORT. THE CONTRACTOR SHALL CONSTRUCT THE PROJECT IN CONSECUTIVE PHASES AS OUTLINED IN THE PLANS UNLESS OTHERWISE APPROVED BY THE ENGINEER.
- PRIOR TO REOPENING A CLOSED RUNWAY, THE ENTIRE RUNWAY SAFETY AREA (200 FEET FROM CENTERLINE) MUST MEET FAA CRITERIA, FAA CRITERIA REQUIRES THAT THERE BE NO OPEN EXCANATIONS OR TRENCHES, THE MAXIMUM PAVEMENT DROPOFF BE 3 INCHES, AND ALL GRADES IN ANY DIRECTION BE LESS THAN 5 PERCENT. TEMPORARY WEDGING OF BASE COURSE AND BITUMINOUS CONCRETE WILL BE REQUIRED TO MEET CRITERIA.
- THE CONTRACTOR SHALL SUBMIT A CONSTRUCTION SCHEDULE. STRICT ADHERENCE TO THE APPROVED SCHEDULE WILL BE ENFORCED TO AVOID CONFLICTS WITH OTHER CONSTRUCTION ACTIVITIES ON THE AIRPORT AND THE ADVERSE EFFECTS THEY COULD HAVE ON AIRPORT OPERATIONS.
- THE CONTRACTOR SHALL COORDINATE CLOSELY WITH THE AIRPORT STAFF TO SCHEDULE THE RUNWAY/TAXIWAY CLOSURES. ITEMS SUCH AS THE EXTENDED WEATHER FORECAST, MATERIAL AVAILABILITY, EQUIPMENT DEPENDABILITY AND MANPOWER AVAILABILITY SHALL BE DISCUSSED PRIOR TO SCHEDULING THIS CRITICAL CLOSURE. THE ACTING AIRPORT MANAGER AND THE CONTRACTOR SHALL MUTUALLY AGREE ON THE EXACT DATE OF THE CLOSURE.
- CONTRACTOR MUST MAINTAIN ACCESS TO ALL APRON/HANGAR AREAS AT ALL TIMES. CONTRACTOR SHALL RELOCATE EQUIPMENT AT NO ADDITIONAL COST TO CONTRACT TO ALLOW AIRCRAFT TO PASS. CONTRACTOR SHALL COORDINATE CONSTRUCTION OPERATIONS AT ALL APRON/HANGAR AREAS TO PROVIDE MINIMAL DISRUPTIONS TO AIRCRAFT MOVEMENT IN THAT AREA.
- THE CONTRACTOR SHALL SECURE THE AIRFIELD AT ALL TIMES BY PLACING TEMPORARY CONSTRUCTION FENCE AS SHOWN. TEMPORARY CONSTRUCTION FENCE SHALL ONLY BE PAID FOR ONCE REGARDLESS OF HOW MANY TIMES IT IS TAKEN DOWN OR PUT UP TO ALLOW FOR CONSTRUCTION OPERATIONS. WITH PRIOR APPROVAL OF THE ENGINEER AND AIRPORT, THE CONTRACTOR MAY PLACE THE CONSTRUCTION FENCE AT AN ALTERNATE LOCATION TO SECURE THE AIRFIELD.
- IT IS VERY LIKELY THAT THE CONSTRUCTION OF THE SOUTHEAST QUADRANT DEVELOPMENT WILL BE TAKING PLACE CONCURRENTLY WITH THE CONSTRUCTION OF THIS PROJECT. THIS WORK CONSISTS OF THE CONSTRUCTION OF MULTIPLE BUILDINGS, APRON P.C.C. PAYEMENT, PARKING LOTS, DRAINAGE, SANTIARY SEWER, WATERMAIN INSTALLATION AND SITE DEVELOPMENT. CONTRACTOR SHALL COORDINATE SITE ACCESS, HAUL ROUTES AND MATERIAL STORAGE AREA WITH SOUTHEAST QUADRANT DEVELOPMENT CONTRACTOR. NO ADDITIONAL COMPENSATION SHALL BE CONSIDERED FOR ANY EFFORTS TO COORDINATE AND ACCESS THE TAXIMAY SITE DUE TO ADJACENT BUILDING AND SITE CONSTRUCTION. CONTRACTOR SHALL RESTORE ALL HAUL ROUTES AND MATERIAL AND EQUIPMENT STORAGE AREAS TO PRE-CONSTRUCTION CONDITIONS TO THE SATISFACTION OF THE ENGINEER AND AIRPORT MANAGER.





LEGEND

PHASE 1B WORK AREA PHASE 1A WORK AREA

PHASE 2B WORK AREA PHASE 2A WORK AREA

AIRCRAFT


	: 2A	18	1 _A	
THIS B,	0			
THIS BAR IS EQUA				

BARRICADE WITH FLASHING LIGHTS AND S	AIRCRAFT MOVEMENT AREA
ITS AND FT MOVE	
> ∨	

BARRICADE WITH FLASHING LIGHTS AND SIGNS PHASE 2B ("DO NOT ENTER" AND "AIRCRAFT MOVEMENT AREA")	BARRICADE WITH FLASHING LIGHTS AND SIGNS PHASE 2A ("DO NOT ENTER" AND "AIRCRAFT MOVEMENT AREA")	BARRICADE WITH FLASHING LIGHTS AND SIGNS PHASE 1B ("DO NOT ENTER" AND "AIRCRAFT MOVEMENT AREA")	BARRICAUE WITH FLASHING LIGHTS AND SIGNS PHASE TA ("DO NOT ENTER" AND "AIRCRAFT MOVEMENT AREA")
AND SIGNS PHASE 2E MOVEMENT AREA")	MOVEMENT AREA")	MOVEMENT AREA")	MOVEMENT AREA")
~	-	ω	-

SIGNS PHASE 2B	SIGNS PHASE 2A EMENT AREA")	SIGNS PHASE 1B EMENT AREA")	
	C		

O THIS B.		
0 1 2 THIS BAR IS EQUAL TO 2"		
2 To 2"		



ILLINOIS PROJECT: PWK-3244
A.I.P. PROJECT: 3-17-0018-B32

읶

HECKED BY: RAWN BY:

JRO

PHASE 2B WORK WITHIN RUNWAY 6/24 AIR OPERATIONS AREA	PHASE 2A WORK OUTSIDE RUNWAY 12/30 AND RUNWAY 6/24 AIR OPERATIONS AREA	PHASE 1B WORK WITHIN RUNWAY 12/30 AND TAXIWAY ALPHA AIR OPERATIONS AREA	PHASE 1A WORK OUTSIDE RINWAY 12/30 AND TAXIWAY ALPHA AIR OPERATIONS AREA	WORK AREA	
WORK WITHIN RUNWAY 6/24 AIR OPERATIONS AREA TO BE COMPLETED WITHIN 7 CALENDAR DAYS	NO RESTRICTIONS	WORK WITHIN RUNWAY 12/30 AIR OPERATIONS AREA TO BE COMPLETED WITHIN 21 CALENDAR DAYS	NO RESTRICTIONS	ALLOWABLE WORK PERIODS	
TAXIWAY ECHO CLOSED, BETWEEN TAXIWAY BRAYO AND RUNWAY 6/24 RUNWAY 6/24 CLOSED	TAXIWAY ECHO CLOSED, SOUTH OF RUNWAY 6/24 TAXIWAY ALPHA CLOSED, EAST OF RUNWAY 12/30 TAXIWAY BAVO CLOSED BETWEEN RUNWAY 12/30 AND TAXIWAY FOXTROT	RUNWAY 12/30 CLOSED TAXIWAY ALPHA CLOSED WEST OF RUNWAY 12/30	TAXIWAY DELTA, SOUTH OF TAXIWAY ALPHA CLOSED SOUTHEAST APRON SOUTH OF TAXIWAY ALPHA CLOSED TAXIWAY FOXTROT SOUTH OF TAXIWAY ALPHA CLOSED TAXIWAY ALPHA OPEN RUNWAY 12/30 OPEN	OPERATIONAL STATUS/ RESTRICTIONS	

Copyright CMT, Inc

CRAWFORD, MURPHY & TILLY, INC CONSULTING ENGINEERS License No. 184-000613

CHICAGO EXECUTIVE

CMT

CHICAGO EXECUTIVE AIRPORT WHEELING/PROSPECT HEIGHTS, ILLINOIS CONSTRUCT PARTIAL PARALLEL TAXIWAY ECHO AND PARTIAL OVERLAY OF TAXIWAY ECHO	THIS BAR IS		NI IMBED REVICE	:
SEQUENCE OF CONSTRUCTION PER AC 150/5370-2E (LATEST EDITION)	2 EQUAL TO 2" ALE (34X22).		/ISIONS	i Tay E\Draw\Sheets\axim 8:59am Ltsy.dwg base.dwg

TEMPORARY CLOSED RUNWAY MARKER DURING PHASES 1B AND 2B (TO BE PLACED ON BOTH ENDS OF EACH RUNWAY)

NEW TEMPORARY CONSTRUCTION FENCE CONTRACTOR'S ACCESS/HAUL ROUTE AIR OPERATIONS AREA (A.O.A.)
ACTIVE RUNWAYS 200' CENTERLINE TO A.O.A.
ACTIVE TAXIWAYS 72' CENTERLINE TO A.O.A.