

F.A.P. B.T.E.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
353	12R - 4	WILL	199	47
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	

STAGE 2 GENERAL NOTES

STAGE 2 CONSTRUCTION

U.S. ROUTE 30
 CONSTRUCT CURB AND GUTTER ALONG WESTBOUND US ROUTE 30.
 CONSTRUCT WESTBOUND LANES OF US RTE 30 MINUS THE SURFACE COURSE
 CONSTRUCT BIKE PATH ALONG OUTSIDE OF WESTBOUND LANES OF US ROUTE 30.
 WOLF RD
 CONSTRUCT SOUTHBOUND LANES OF WOLF RD MINUS THE SURFACE COURSE.

 CONSTRUCT STORM SEWER LATERALS ALONG THE WESTBOUND LANES OF US RTE 30.
 COMPLETE FINAL GRADING AND LANDSCAPING ALONG THE OUTSIDE OF WESTBOUND US RTE 30 AND ALONG THE OUTSIDE OF SOUTHBOUND WOLF RD.

STAGE 2 GENERAL NOTES

1. ALL TEMPORARY PAVEMENT MARKINGS PLACED IN STAGE 2 SHALL BE EPOXY UNLESS NOTED OTHERWISE ON THE PLANS.
2. THE CONTRACTOR SHALL PROVIDE AND MAINTAIN ACCESS TO ALL PUBLIC AND PRIVATE ENTRANCES AND TO ALL SIDEROADS THAT ARE NOT CLOSED.
3. BOTH PROPOSED CENTERLINE AND STAGE 2 CENTERLINE ARE SHOWN. THE MATCH LINES ARE TO THE PROPOSED CENTERLINE. STATIONING AND OFFSETS ARE TO THE STAGE 2 CENTERLINE UNLESS NOTED OTHERWISE.

STAGE 2 TRAFFIC

1. US 30 - SHIFT TRAFFIC TO EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED IN STAGE 1 AS SHOWN IN THE PLANS AND MAINTAIN ONE LANE IN EACH DIRECTION AT ALL TIMES.
2. WOLF RD - SHIFT TRAFFIC TO EXISTING PAVEMENT CONSTRUCTED IN STAGE 1 AND MAINTAIN ONE LANE IN EACH DIRECTION AT ALL TIMES.

REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION MAINTENANCE OF TRAFFIC STAGE 2 U.S. RTE. 30 (LINCOLN HIGHWAY)
NAME	DATE	
		SCALE : 1" = 50' DATE : 03/21/2008 DRAWN BY : BEC CHECKED BY :

DLZ