### SUGGESTED STAGING AND MAINTENANCE OF TRAFFIC - IL. RTE 58

#### CONSTRUCTION STAGING - IL. RTE. 58

#### MAINTENANCE OF TRAFFIC - IL. RTE. 58

#### PRE- STAGE

#### - REMOVE CURB AND GUTTER AND MEDIAN AND PLACE TEMPORARY PAVEMENT.

#### PRE- STAGE

### - PLACE ADVANCED SIGNING AS SHOWN ON STAGE I SUGGESTED STAGING PLAN.

- USE DAILY LANE CLOSURES TO PERFORM PRE-STAGE WORK, SEE IDOT STANDARD: 701601 URBAN LANE CLOSURE, MULTILANE, 1W OR 2W WITH NON-TRAVERSABLE MEDIAN

#### STAGE I

#### - BEGIN AND COMPLETE THE WESTBOUND HALF OF THE BRIDGE AND INSTALL GUARD RAIL TERMINALS.

#### STAGE I

# - CLOSE INSIDE LANES, REMOVE CONFLICTING PAVEMENT MARKINGS, PLACE TEMPORARY PAVEMENT MARKINGS AND TEMPORARY CONCRETE BARRIER.

- SHIFT W.B. TRAFFIC TO LANE CONFIGURATION FOR STAGE I.

### STAGE II

#### - BEGIN AND COMPLETE THE EASTBOUND HALF THE BRIDGE AND RE-INSTALL GUARD RAIL ELEMENTS.

- REMOVE THE TEMPORARY PAVEMENT AND REPLACE THE CURB AND GUTTER AND CONC. MED. SURFACE.
- PLACE FINAL PAVEMENT MARKING AND RPM'S.

#### STAGE II

- SHIFT W.B. LANE TO OUTSIDE LANE OF W.B. BRIDGE DECK. PLACE TEMPORARY PAVEMENT MARKINGS AND TEMPORARY CONCRETE BARRIER FOR STAGE II CONSTRUCTION.
- SHIFT E.B. TRAFFIC TO LANE CONFIGURATION FOR STAGE II.
- PLACE BARRICADES AND TEMPORARY FENCE ACROSS BIKE PATH.
- USE DATEY LANE CLOSURES TO DURING THE RECONSTRUCTION OF THE MEDIAN AND OTHER END OF CONTRACT WORK. SEE IDOT STANDARD: 701601 URBAN LANE CLOSURE, MULTILANE, 1W OR 2W WITH NONTRAVERSABLE MEDIAN

### SUGGESTED STAGING AND MAINTENANCE OF TRAFFIC - IL. RTE 72

### CONSTRUCTION STAGING - IL. RTE. 72

## MAINTENANCE OF TRAFFIC - IL. RTE. 72

### PRE- STAGE

### - REMOVE CURB AND GUTTER AND MEDIAN AND PLACE TEMPORARY PAVEMENT.

### PRE- STAGE

- PLACE ADVANCED SIGNING AS SHOWN ON STAGE III SUGGESTED STAGING PLAN.
- USE DAILY LANE CLOSURES TO PERFORM PRE-STAGE WORK, SEE IDOT STANDARD: 701601 URBAN LANE CLOSURE, MULTILANE, 1W OR 2W WITH NON-TRAVERSABLE MEDIAN

### STAGE III

### - BEGIN AND COMPLETE THE EASTBOUND HALF OF THE BRIDGE AND INSTALL GUARD RAIL TERMINALS.

## STAGE III

- CLOSE INSIDE LANES, REMOVE CONFLICTING PAVEMENT MARKINGS, PLACE TEMPORARY PAVEMENT MARKINGS AND TEMPORARY CONCRETE BARRIER.
- SHIFT E.B. TRAFFIC TO LANE CONFIGURATION FOR STAGE III.

### STAGE IV

- BEGIN AND COMPLETE THE WESTBOUND HALF THE BRIDGE AND RE-INSTALL GUARD RAIL ELEMENTS.
- REMOVE THE TEMPORARY PAVEMENT AND REPLACE THE CURB AND GUTTER AND CONC. MED. SURFACE.
- PLACE FINAL PAVEMENT MARKING AND RPM'S.

#### STAGE IV

- SHIFT E.B. LANE TO OUTSIDE LANE OF E.B. BRIDGE DECK. PLACE TEMPORARY PAVEMENT MARKINGS AND TEMPORARY CONCRETE BARRIER FOR STAGE IV CONSTRUCTION.
- SHIFT W.B. TRAFFIC TO LANE CONFIGURATION FOR STAGE IV.
- USE DAILY LANE CLOSURES DURING THE RECONSTRUCTION OF THE MEDIAN AND OTHER END OF CONTRACT WORK. SEE IDOT STANDARD: 701601 URBAN LANE CLOSURE, MULTILANE, 1W OR 2W WITH NONTRAVERSABLE MEDIAN

### TRAFFIC CONTROL GENERAL NOTES

- 1. THE CONTRACTOR SHALL NOT MOUNT SIGNS ON EXISTING SIGNS.
- 2. THE CONTRACTOR SHALL MAINTAIN SATISFACTORY INGRESS AND EGRESS TO ADJACENT PROPERTIES THROUGHOUT THE CONSTRUCTION.
- 3. INSTALL TEMPORARY SIGN PANEL ASSEMBLY AS SHOWN IN PLANS AND AS DIRECTED BY THE ENGINEER. TO BE PAID FOR BY ITEM "TEMPORARY INFORMATION SIGNING FOR LANE CLOSURE".
- 4. ALL TEMPORARY PAVEMENT MARKING SHALL BE WET REFLECTIVE TEMPORARY TAPE, TYPE III, 4".
- 5. THE FIRST TWO SIGNS ENTERING THE WORK ZONE SHALL HAVE MONO-DIRECTIONAL FLASHING BEACONS.
- 6. ALL RAISED REFLECTIVE PAVEMENT MARKER REFLECTORS CONFLICTING WITH THE LANE TAPERS SHALL BE REMOVED. AT THE END OF THE PROJECT, THESE WILL BE REPLACED. THIS WORK WILL BE PAID FOR AS "REPLACEMENT REFLECTOR".
- 7. BIKE PATH CLOSURE: WHEN THE BRIDGE CARRYING THE BIKE PATH OVER SALT CREEK IS CLOSED TO BIKE PATH USE, THE FOLLOWING SIGNS SHALL BE PLACED AT THE TRAIL HEADS USING BLACK LETTERS ON AN ORANGE BACKGROUND. THE MATERIAL, INSTALLATION, MOUNTING AND REMOVAL OF THESE SIGNS SHALL BE PAID FOR PER SQ. FT. OF "TEMPORARY INFORMATION SIGNING FOR LANE CLOSURE".

BRIDGE OUT OVER SALT CREEK FROM

(DATE)

TO (DATE)

36" x 36"

TRAIL CLOSURE SIGN

FILE NAME = 60055 stagenotes.dan PLOT DATE = 6/30/2008

ENGINEERS-PLANNERS-SURVEYORS 211 WEST WACKER DRIVE

DESIGNED - S.J.P. REVISED CHRISTIAN-ROGE & ASSOCIATES, INC. DRAWN A.C.S. REVISED CHECKED - F.J.M. REVISED PHONE: (312)372-2023 FAX: (312)372-527 JUNE 30, 2008 REVISED

STATE OF ILLINOIS **DEPARTMENT OF TRANSPORTATION**  SUGGESTED MAINTENANCE OF TRAFFIC NOTES IL. RTE. 58 & IL. RTE. 72 SHEET NO. 1 OF 3 SHEETS STA. TO STA.

SECTION COUNTY SHEETS NO. COOK 39 59/341 CONTRACT NO. 60D55