

- WORK AREA 1 INCLUDES INSTALLATION OF AIRFIELD LIGHTING OUTSIDE OF THE RUNWAY 9-27 SAFETY AREA ALONG TAXIWAYS A1, A2 AND TAXIWAY A EAST OF THE RAMP. THESE TAXIWAYS WILL BE CLOSED FOR THE DURATION OF THE WORK FOR THIS PHASE. THE EAST PART OF THE RAMP SHALL BE CLOSED WHEN WORKING IN THIS AREA. RUNWAY 18-36 WILL BE OPEN EXCEPT WHEN WORKING WITHIN 125' OF THE RUNWAY 18-36 CENTERLINE. RUNWAY 9-27 AND TAXIWAY A WEST OF THE RAMP SHALL REMAIN OPEN FOR THE DURATION OF THIS PHASE.
- IT IS ANTICIPATED THAT CONSTRUCTION OF THE PROPOSED ELECTRICAL VAULT AND BEACON MAY OCCUR CONCURRENTLY WITH OTHER SCOPE ITEMS IN MULTIPLE WORK AREAS. THEREFORE THE VAULT WORK IS EXCLUDED FROM THE INDIVIDUAL WORK AREA CONTRACT TIME DURATIONS, BUT SHALL BE COMPLETED WITHIN THE OVERALL PROJECT CONTRACT TIME.
- 3. THE CONTRACTOR SHALL HAVE A MAXIMUM OF 32 CALENDAR DAYS TO COMPLETE THE WORK IN WORK AREA 1 OR A TOTAL OF 42 CALENDAR DAYS TO COMPLETE THE WORK IN WORK AREAS 1 AND 2.
- 4. CLOSURE CROSSES AND BARRICADES SHALL BE IN PLACE PRIOR TO BEGINNING
- 5. RUNWAY 18-36 SHALL BE NOTAMED "CLOSED" WHENEVER WORK IS OCCURRING WITHIN 125' OF THE RUNWAY CENTERLINE. THE CONTRACTOR SHALL COORDINATE WITH THE AIRPORT AT LEAST 48 HOURS PRIOR TO WORK WITHIN THE RUNWAY 18-36 CLOSURE LIMIT SO THAT NOTAMS MAY BE COORDINATED.
- 6. AT ALL TIMES, THE CONTRACTOR'S OPERATIONS SHALL BE SUCH AS TO MINIMIZE
- 7. PER THE DIRECTION OF THE FAA IF A TAXIWAY IS CLOSED FOR MORE THAN THREE DAYS PROVIDE A TAXIWAY CLOSURE MARKER AT THE RUNWAY/TAXIWAY INTERSECTION USING TEMPORARY MARKING PAINT. AVOID THE USE OF TAXIWAY CLOSURE MARKERS CONSTRUCTED OF TEMPORARY PAVEMENT TAPE, PLYWOOD, PLASTIC SHEETS AND/OR TARPS WITH SANDBAGS. WHERE THE MARKERS ARE LOCATED WITHIN THE RUNWAY SAFETY AREA TEMPORARY MARKING PAINT SHALL BE SUITABLE FOR THE APPLICATION AND REMOVABLE WITH WATER OR A PRESSURE WASHER TO AVOID DAMAGE TO THE PAVEMENT. TEMPORARY MARKING PAINT SHALL BE SEYMOUR PAINT HI VIZ YELLOW TEMPORARY MARKER 20-636, OR APPROVED EQUAL.

CRITICAL POINTS											
POINT #	DESCRIPTION	GROUND ELEVATION	LATITUDE	LONGITUDE							
1	CRITICAL PT. 1	685.0	N 040° 30′ 59.58″	W 090° 39′ 20.05″							
2	CRITICAL PT. 2	685.0	N 040° 31′ 00.53″	W 090° 39′ 18.79″							
3	CRITICAL PT. 3	685.0	N 040° 31′ 06.93″	W 090° 39′ 12.87″							
4	CRITICAL PT. 4	685.0	N 040° 31′ 06.93″	W 090° 39′ 09.63″							
5	CRITICAL PT. 5	686.0	N 040° 31′ 08.45″	W 090° 39′ 14.64″							
6	CRITICAL PT. 6	683.0	N 040° 31′ 08.39″	W 090° 38′ 56.11″							
7	CRITICAL PT. 7	677.0	N 040° 31′ 08.36″	W 090° 38′ 33.95″							

HEIGHT OF CONSTRUCTION EQUIPMENT

THE MAXIMUM ANTICIPATED HEIGHT OF THE CONSTRUCTION EQUIPMENT WILL BE 70 FEET. WHICH IS EXPECTED TO BE A CRANE TO SET THE VAULT OR A BUCKET TRUCK TO WORK ON THE BEACON TOWER. THE MAXIMUM ANTICIPATED HEIGHT OF THE CONSTRUCTION EQUIPMENT AT ALL OTHER LOCATIONS WILL BE 25 FEET, WHICH IS EXPECTED TO BE A CONCRETE TRUCK OR A LINE TRUCK. THE CRANE OR BUCKET TRUCK SHALL BE USED DURING THE DAYLIGHT HOURS AND VFR CONDITIONS ONLY AND SHALL BE LOWERED WHEN NOT IN USE, DURING THE HOURS BETWEEN SUNSET AND SUNRISE, AND/OR DURING IFR WEATHER CONDITIONS. WHEN IN USE, THE CRANE OR BUCKET TRUCK SHALL BE MARKED WITH THE 3' SQUARE CHECKERED FLAG.

MB029						
SIDE OF THE Y A EAST OF THE THE WORK FOR VHEN WORKING IN NG WITHIN 125' Y A WEST OF	REVISION					
RICAL VAULT AND MULTIPLE WORK						
IDIVIDUAL WORK HIN THE OVERALL	DATE					

MUNICIPAL AIRPORT COMB,ILLINOIS

MACOMB I MAC

HANSON

(Ē)

REPLACE VAULT, AIRFIELD LIGHTING AND GUIDANCE SIGNS

PROPOSED SAFETY PHASING PLAN - WORK