# ATKINSON ROAD MAINTENANCE OF TRAFFIC SOUTH OF STA. 456+00

## PRE-STAGE

### CONSTRUCTION SEQUENCE:

- INSTALL CONSTRUCTION ENTRANCES.
- INSTALL EROSION CONTROL.
- 3. PERFORM TREE REMOVAL PER REMOVAL PLAN.

#### MAINTENANCE OF TRAFFIC:

-ALL CONSTRUCTION ACTIVITIES ARE OFF ROAD

# STAGE 1

## CONSTRUCTION SEQUENCE:

- 1. STRIP TOPSOIL AND STOCKPILE FOR LATER USE.
- 2. CONSTRUCT DETENTION POND AND COMPENSATORY STORAGE.
- 3. PERFORM EARTHWORK UP TO ROUGH ROADBED GRADE.

-EARTHWORK BETWEEN STA. 451+00 AND STA. 456+00 SHALL BE COMPLETED IN TWO STAGES TO ALLOW FOR UTILITY RELOCATION. THE WEST HALF OF THE EXCAVATION SHALL BE COMPLETED FIRST. AFTER COMPLETION COM ED WILL RELOCATE POLES TO WEST ROW, ONCE RELOCATION IS COMPLETE THE EARTHWORK SHALL BE COMPLETED ON THE EAST SIDE.

- INSTALL STORM SEWERS AND DRAINAGE STRUCTURES SOUTH OF STATION 456+00.
- 5. INSTALL AGGREGATE SUBGRADE, CURB AND GUTTER, HMA PAVEMENT, HMA SHOULDERS, AND AGGREGATE SHOULDERS AS SHOWN ON THE PLANS.
- 6. PLACE TOPSOIL AND LANDSCAPING AS SHOWN ON THE PLANS.
- 7. COMPLETE PAVEMENT MARKING AND SIGNING.

## MAINTENANCE OF TRAFFIC:

-ALL CONSTRUCTION ACTIVITIES ARE OFF ROAD

# ATKINSON ROAD MAINTENANCE OF TRAFFIC NORTH OF STA. 456 + 00

## PRE-STAGE

CONSTRUCTION SEQUENCES

- INSTALL EROSION CONTROL.
- 2. PERFORM TREE REMOVAL PER REMOVAL PLAN.
- 3. RELOCATE TRAFFIC SIGNALS AS SHOWN IN SIGNAL PLANS.
- 4. INSTALL TEMPORARY PAVEMENT AND TEMPORARY ENTRANCE.
- 5. INSTALL STORM SEWER,

## MAINTENANCE OF TRAFFIC:

-MAINTAIN EXISTING TRAFFIC, COMPLETE STORM SEWER USING DAILY LANE CLOSURES AND OFF ROAD CONSTRUCTION STANDARDS

# STAGE 1

## CONSTRUCTION SEQUENCE:

- 1. RELOCATE TRAFFIC AS SHOWN FOR STAGE 1.
- 2. REMOVE PAVEMENT, C&G, BITUMINOUS PATH, ETC. FOR WORK ZONE SHOWN ON PLANS.
- CONSTRUCT STONE BASE, C&G, BINDER COURSE, DRIVEWAYS, AND BITUMINOUS PATH FOR WORK ZONE SHOWN ON PLANS.

#### MAINTENANCE OF TRAFFIC:

-MAINTAIN ONE LANE OF TRAFFIC IN EACH DIRECTION ON BOTH ATKINSON ROAD AND IL ROUTE 120 AS SHOWN ON THE PLANS -ACCESS TO ALL BUSINESSES MUST BE MAINTAINED AT ALL TIMES.

## STAGE 2

#### CONSTRUCTION SEQUENCE:

- 1. RELOCATE TRAFFIC AS SHOWN FOR STAGE 2.
- 2. REMOVE PAVEMENT, C&G, BITUMINOUS PATH, ETC. FOR WORK ZONE SHOWN ON PLANS.
- CONSTRUCT STONE BASE, C&G, BINDER COURSE, DRIVEWAYS, AND BITUMINOUS PATH FOR WORK ZONE SHOWN ON PLANS.

## MAINTENANCE OF TRAFFIC:

-MAINTAIN ONE LANE OF TRAFFIC IN EACH DIRECTION ON BOTH ATKINSON ROAD AND IL ROUTE 120 AS SHOWN ON THE PLANS -ACCESS TO ALL BUSINESSES MUST BE MAINTAINED AT ALL TIMES.

# STAGE 3

## CONSTRUCTION SEQUENCE:

- 1. RELOCATE TRAFFIC AS SHOWN FOR STAGE 3.
- REMOVE PAVEMENT, C&G, BITUMINOUS PATH, ETC. FOR WORK ZONE SHOWN ON PLANS.
- CONSTRUCT STONE BASE, C&G, BINDER COURSE, DRIVEWAYS, AND BITUMINOUS PATH FOR WORK ZONE SHOWN ON PLANS.
- 4. PERFORM LANDSCAPING AND RESTORATION OPERATIONS.
- . MILL IL 120 / ATKINSON RD INTERSECTION AND ATKINSON ROAD NORTH OF IL-120.
- 6. PLACE SURFACE COURSE FOR ENTIRE JOB.

## MAINTENANCE OF TRAFFIC:

-MAINTAIN ONE LANE OF TRAFFIC IN EACH DIRECTION ON BOTH
ATKINSON ROAD AND IL ROUTE 120 AS SHOWN ON THE PLANS
-ACCESS TO ALL BUSINESSES MUST BE MAINTAINED AT ALL TIMES.
-COMPLETE MILLING AND PLACEMENT OF HMA SURFACE COURSE UNDER DAILY LANE
CLOSURES AND WITH FLAGGERS

# IL ROUTE 137 MAINTENANCE OF TRAFFIC

# STAGE 1

#### CONSTRUCTION SEQUENCE:

- INSTALL EROSION CONTROL.
- 2. MAINTAIN TWO-WAY TRAFFIC USING IDOT STANDARDS 701306-03 & 701326-04.
- CONSTRUCT WIDENING ON NORTH SIDE OF ROAD UP TO BINDER COURSE.
- 4. PERFORM LANDSCAPING AND RESTORATION OPERATIONS.
- 5. MILE REMAINING IL ROUTE 137 FOR LIMITS SHOWN.
- 6. PLACE SURFACE COURSE FOR LIMITS SHOWN.

## MAINTENANCE OF TRAFFIC:

-MAINTAIN ONE LANE OF TRAFFIC IN BOTH DIRECTIONS AT ALL TIMES. USE OF FLAGGERS WILL BE REQUIRED FOR GETTING EQUIPMENT IN AND OUT -ACCESS TO ALL BUSINESSES MUST BE MAINTAINED AT ALL TIMES -COMPLETE MILLING AND PLACEMENT OF HMA SURFACE COURSE UNDER DAILY LANE CLOSURES AND WITH FLAGGERS



USER NAME = eds DESIGNED - JSM	REVISED
FTLF NAME =\2889-sht-mos@d.dgn DRAWN - JSM	REVISED -
Prot scale - 1.0000 // in CHECKED - DNM	REVISED -
PLOT DATE = 2/2/2012 DATE - 02/06/12	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC - GENERAL NOTES

TO STA.

SHEET NO. 1 OF 4 SHEETS STA.

SCALE: N.T.S.