# LEGEND EXISTING NON-DIRECTIONAL BEACON (NDB) $\propto$ EXISTING INTERNALLY LIGHTED WIND CONE ./0 EXISTING THRESHOLD LIGHT - GREEN EXISTING RUNWAY PROTECTION ZONE (RPZ) 0 FUTURE SEGMENTED CIRCLE SECURITY FENCE 2222 EXISTING AIRPORT BUILDINGS $\Delta\Delta/\Delta\Delta$ EXISTING RUNWAY END IDENTIFIER LIGHT (REIL) PROPOSED BITUMINOUS RESURFACING, STORM SEWER AND TRENCH DRAINS CONTRACTOR ACCESS. CONTRACTOR EQUIPMENT STORAGE AND CONTRACTOR PARKING AREA. PROVIDE -TERMINAL BUILDING EXIST NDB -- LAT. 38'38'48.33" -TAXIWAY #3 EXIST. 4100' X 75' RUNWAY - N 00'22'47" W LAT. 38'38'41.16" EXIST. R.P.Z. 500'x800'x1000' SLOPE 20:1 LONG. 88'57'49.86" ELEV. 569.79 A.R.P. 200'-AIRCRAFT OPERATIONAL AREA LAT. 38'38'48" LONG. 88'57'48" EXISTING AWOS ACCESS— ROADWAY. CONTRACTOR TO DISTRIBUTE BITUMINOUS MILLINGS ON EXISTING ROADWAY. -LAT. 38'38'40.78" LONG. 88'57'41.83" ELEV. 568.38 PROPERTY LINE PROPERTY LINE EXIST. R.P.Z. 500'x650'x1000' SLOPE 20:1 - AWOS LAT. 38" 38' 40" LONG, 88" 57' 40" 850.00° LT. STA. 19+11.75 RWY 18/36 SCALE: 1" = 400 400 TREES Contraction of the Contraction o HAWTHORN ROAD TIMBER beerger - RUNWAY CENTERLINE

#### CONTRACTOR'S RESPONSIBILITIES

- 1. THE CONTRACTOR'S EMPLOYEES WILL PARK IN THE EQUIPMENT PARKING AREA.
- THE CONTRACTOR WILL FURNISH ALL EMPLOYEES WITH SOME TYPE OF TAG OR GARMENT TO IDENTIFY THEM AS BEING PART OF THE CONSTRUCTION CREW.
- . WHEN THE CONTRACTOR'S VEHICLES ARE ON THE AIRPORT SITE THEY WILL BE PROPERLY MARKED WITH THE INTERNATIONAL ORANGE AND WHITE FLAG DISPLAYED IN FULL YIEW ABOVE THE VEHICLES.
- 4. CONTRACTOR MUST HAVE AERONAUTIC RADIO FOR EMERGENCY USE (122.8 MHZ)
- . THE CONTRACTOR WILL NOT BE ALLOWED ACCESS TO THE AIRPORT TERMINAL BUILDING & WILL NEED TO SUPPLY PORTABLE RESTROOMS ON SITE FOR CONSTRUCTION CREWS,
- CONTRACTOR PERSONNEL SHALL BE LIMITED TO AREA REQUIRED TO CONSTRUCT IMPROVEMENTS. ACCESS NOT ALLOWED ACROSS AIRPORT PROPERTY.
- ALL BITUMINOUS MILLINGS SHALL BE DISTRIBUTED ON THE EXISTING AWOS ACCESS ROADWAY AND WILL BE PLACED AS DIRECTED BY THE AIRPORT MANAGER.

## AIRCRAFT OPERATIONAL AREA

THE RESIDENT ENGINEER WILL ESTABLISH THE ARCRAFT OPERATION AREA BY PLACING A ROW OF FLAGGED LATH 200° FROM THE RUNWAY CENTERLINE. THE CONTRACTOR OR HIS EMPLOYEES WILL NOT PROCEED INTO THE ARCRAFT OPERATIONAL AREA WITHOUT FIRST CLOSING THE AFFECTED RUNWAY. THE CONTRACTOR WILL NOTIFY THE AIRPORT MANAGER ONE WEEK IN ADVANCE OF A RUNWAY CLOSTING, ANY RUNWAY CLOSTER MUST BE APPROVED BY THE RESIDENT ENGINEER PRIOR TO ANY CONSTRUCTION, WHEN CONSTRUCTION ACTIVITIES ARE WITHIN 200° OF THE RUNWAY CENTERLINE, THE RUNWAY WILL BE CLOSED BY PLACING YELLOW CROSSES OVER THE NUMBERS OF THE RUNWAY, COST OF CONSTRUCTING, MAINTAINING AND REMOVING CROSSES WILL BE CONSIDERED NICIDENTIAL TO THE CONTRACT AND NO ADDITIONAL COMPENSATION WILL BE ALLOWED.

CONTRACTOR'S OPERATIONS WITHIN THE 200' AIRCRAFT OPERATION AREA SHALL BE STAGED SO THAT ONE RUNWAY CLOSING MAXIMUM WILL OCCUR, ONE CLOSURE FOR DISTRIBUTING MILLINGS TO EXISTING AWOS ACCESS ROADWAY.

DURING CONSTRUCTION OPERATIONS WITHIN 80' OF TAXIWAY #2 CENTERLINE, TAXIWAY #2 SHALL BE CLOSED BY PLACING BARRICADES AS SHOWN ON THIS SHEET. TAXIWAY #2 SHOULD BE OPENED AT THE END OF THE WORK DAY.

## MISCELLANEOUS NOTES

NO OPEN HOLES OR TRENCHES WILL BE ALLOWED WITHIN 200' OF THE RUNWAY CENTERUNES OR WITHIN 60' OF THE TAXIWAY. THESE HOLES OR TRENCHES WILL BE FILLED IN AND ALL RUNWAYS WILL BE REOPENED AFTER EACH WORKDAY. WASTE AND LOOSE MATERIAL WITHIN 200' OF THE RUNWAY AND 60' OF THE TAXIWAY WILL BE REMOVED AFTER EACH WORKING DAY.

THE LOCATIONS OF THE UNDERGROUND UTILITIES AS INDICATED ON THE PLANS HAVE BEEN OBTAINED FROM EXISTING RECORDS. NEITHER THE OWNER NOR THE ENGINEER ASSUMES ANY RESPONSIBILITY WHATSOEVER, IN RESPECT TO THE ACCURACY OR SUFFICIENCY OF THE INFORMATION AND THERE IS NO GUARANTEE EITHER EXPRESSED OR IMPLIED, THAT THE CONDITIONS ARE REPRESENTATIVE OF THOSE TO BE ENCOUNTERED.

## EROSION CONTROL

WORK WILL DISTURB LESS THAN 1 ACRE OF LAND, THEREFORE NO N.P.D.E.S. PERMIT WILL BE REQUIRED.

#### SCOPE OF WORK

WORK SHALL CONSIST OF BITUMINOUS MILLING, RESURFACING WITH BITUMINOUS SURFACE COURSE, CONSTRUCTING STORM SEWER, CONSTRUCTING TRENCH DRAINS, EARTHWORK GRADING, AND OTHER MISCELLANEOUS WORK.

## HAUL ROAD AND EQUIPMENT PARKING AREA

CONTRACTOR WILL USE THE DESIGNATED HAUL ROUTE AND EQUIPMENT PARKING AREA AS SHOWN ON THIS SHEET. INSTALL TEMPORARY CULVERT. IT WILL BE THEIR RESPONSIBILITY TO MAINTAIN THE HAUL ROUTE AND PARKING AREA DURING CONSTRUCTION, MAINTAIN THE AIRPORT SECURITY AT THE HAUL ROUTE ENTRANCE, AND RESTORE THESE AREAS TO THEIR ORIGINAL SHAFE AFTER CONSTRUCTION IS COMPLETED. ANY AREAS DAMACED OUTSIDE THESE AREAS WILL BE REPAIRED BY THE CONTRACTOR AT THE CONTRACTOR SOWN EXPENSE. THE COST OF THIS WORK SHALL BE CONSIDERED INCIDENTAL TO THE CONTRACT.

#### EXISTING CABLE LOCATIONS

THE CONTRACTOR SHALL CONTACT J.U.L.I.E. AND HAVE ALL UTILITIES LOCATED AND IDENTIFIED FOR DEPTH BEFORE ANY EXCAVATION BEGINS. 1-800-892-0123.

### CONSTRUCTION EQUIPMENT HEIGHT

MAXIMUM HEIGHT OF CONSTRUCTION EQUIPMENT SHALL NOT EXCEED 25'.

ILLINOIS PROJECT: SLO-3602 AIP PROJECT NO: 3-17-0089-B11

