F.A.I. RTE.	SECTION	COUNTY	TOTAL	SHEET NO.			
90/94	2004-067L	соок	35	4			
STA.		TO STA.					
FED. ROA	D DIST. NO. 1 ILL	INOIS FED. AIC	PROJECT				

62806

ACTIVITY	ACTIVITY	EARLY	EARLY	ORIG	II IN	11 11	· · · · · · · · · · · · · · · · · · ·	004 SEP	OCT	NOV	DEC.	[AA1	T cro	MAD	ADD	L/AV		005	ALIC	ern l	007	NOV	DEA	200
ID	DESCRIPTION	START	FINISH	DUR	JUN	JUL	AUG		T20	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	ОСТ	NOV	DEC	JAN
NTRACT 9B1	62795) - WELLS CON	C. SIDEWALKS	AND DRIVEW	AYS														T		T				
LS STREET					1																			
CONSTRUCT PO	C SIDEWALKS AND DRIVEWAYS	24-Nov-05	28-Dec-05																			24-Nov-05	2	3-Dec-C
NTRACT 9B2	(62796) - WENTWORTH	CONC. SIDE	VALKS AND DI	RIVEWAYS	_																			
ENTWORTH AVENL	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		T T																					
	C SIDEWALKS AND DRIVEWAYS		28-Dec-05) /CCNOC	-																	24-Nov-05]2	J-Dec-0
	(62797) - TEMPORARY	CONC. BARK	IER/SHUULDER	K/FENCE	- 1																			
ENTWORTH AVENL	CONC. BARRIER/SHOULDER/F	ENCE 10-Jun-05	26-0ct-05		-											10-Jun	-05					26-0ct-05		
ELLS STREET																								
	CONC. BARRIER/SHOULDER/F				4									29-Mar-05						21-S	ep-05			
	(62798) - FRONTAGE	ROAD SIGNING	,		_																			
REMOVE EXIST		01-00+-04	07-0ct-04		-			01-00+-04	07-0c+-04															
	SIGNAGE/REINSTALL SIGNAGE		27-Dec-05		-			01-061-04	01-001-04						ļ							14-[ec-05 2	7-Dec-0'
ELLS STREET																								
REMOVE EXIST	ING SIGNAGE SIGNAGE/REINSTALL SIGNAGE		07-0ct-04 27-Dec-05		-			01-0c+-04	07-0ct-04													14-1)ec-052	7-Dec-0
	(62799) - FRONTAGE			IT MARKING																				550 0.
TAGE 3 - WENTW					1																			
INSTALL PAVE	MENT MARKING	14-Dec-05	27-Dec-05																			14-[ec-05 2	-Dec-05
TAGE 3 - WELLS INSTALL PAVE		14-000-05	27-Dec-05		-																	14.5	lee Or Filliania	7 Don 00
	(62800) - TREE REMO		27 060 05]		-																	14-1	Dec-05 2	"Dec-u
RESTAGE - WENT		7772			-																			
REMOVE EMBAN		01-0ct-04	14-0ct-04					01-0ct-04	14-0c+-	04														
TAGE 3 - WELLS		10,0.00	7																					
REMOVE EMBAN	(62801) - 57TH STRE		14-0ct-04		-			01-001-02	14-0c+-)4					ľ									
	E / WELLS STREET	ET TRAFFIC 3	TGNALS		-																			
	ING TRAFFIC SIGNALS AND	Toc 0-+ 04	15 No. 05		1			06-0ct	04													15-Nov-	05	
	TRAFFIC SIGNALS		15-Nov-05		_																			
	E / WELLS STREET / 5				-			06-0c+	04													15-Nov-	05	
INSTALL NEW		06-0ct-04	15-Nov-05					00 00	01	***************************************											***************************************	13 1404	03	
ONTRACT 9B8	(62802) - 55TH STRE	ET TRAFFIC S	SIGNALS																					
	E / WELLS STREET]																			
	ING TRAFFIC SIGNALS AND TRAFFIC SIGNALS	02-Mar-05	23-Nov-05										02-Mar-05									23-	Nov-05	
	E / WELLS STREET				1																			
	ING LIGHTING AND	02-Mar-05	23-Nov-05										02-Mar-05									23-1	Nov-05	
INSTALL NEW	(62803) - 51ST STRE				-																			
	E / WELLS STREET	TI INALLIC 3	TOWAL 3		-																			
	NG TRAFFIC SIGNALS AND	10 10 05	144 05		-													De Book						
INSTALL NEW	TRAFFIC SIGNALS	12-JUI-05	14-Nov-05														12-	Jwi-05 [14-Nov-(J5	
	E / WELLS STREET ING LIGHTING AND																							
INSTALL NEW		12-Jul-05	14-Nov-05														12-	Jul-05				14-Nov-(05	
	(62804) - 47TH STR	EET TRAFFIC	SIGNALS																					
NTWORTH AVENU	E / WELLS STREET																							
	ING TRAFFIC SIGNALS AND	17-May-05	10-Nov-05												1	7-May-05						10-Nov-05		
	FRAFFIC SIGNALS E / WELLS STREET				-												-							
REMOVE EXIST	ING LIGHTING AND	17-May-05	10-Nov-05		1										,	7-May-05						10-Nov-05		
INSTALL NEW	IGHTING	17 may 03	1.0 1.07 03				L	1							<u> </u>							10 404 .03		
	CIATED WITH WORK ITEM NO ADDITIONAL COMPENS																	-	REVISIO NAME	NS DATE		DEPARTMENT		
	IN THE SCHEDULE.						LEGEND:															0/94 (DAN 1 ST TO 47th S		

CTE ENGINEERS COAISOER TOWNSEND ENVIRODYNE ENGINEERS, INC. 303 EAST WACKER DRIVE, SUITE 600 CHICAGO ILLINOIS 60601-5212, PHONE: (3)21 938-0300 WORK PERFORMED IN CONTRACTS BY OTHERS WORK PERFORMED AS PART OF THIS CONTRACT

2 OF 5

F.A.I. 90/94 (DAN RYAN EXPRESSWAY)

59th ST TO 47th ST (FRONTAGE ROAD)

CITY OF CHICAGO LIGHTING CONDUIT & FOUNDATIONS

WELLS STREET

SUGGESTED CONSTRUCTION SCHEDULE

SCALE: NONE DATE: February 11, 2005 DRAWN BY: AMM CHECKED BY: JAL