

## STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION



### STAGE I CONSTRUCTION

(North Approach Looking North)



<u>PLAN</u> (Stage I Construction)

#### STAGE I REMOVAL

- 1. Install temporary concrete barrier as shown and divert traffic to the existing Southbound bridge.
- 2. Remove the existing concrete deck within the limits of Stage I.
- 3. Remove C. Abutment 4 concrete above the crash wall within the limits of Stage I.
- 4. Remove pier 9 concrete above the crashwall.
- 5. Remove existing structural steel diaphragms at existing expansion joints.

#### STAGE I CONSTRUCTION:

- 1. Construct widened portion of Piers 7, 8, 10 and 11.
- 2. Reconstruct and widen Pier 9 and C. Abutment 4 within limits of Stage I.
- 3. Replace existing expansion bearings.
- 4. Paint existing structural steel beams and diaphragms within limits of Stage I.
- 5. Erect new structural steel diaphragms to replace the removed once at existing expansion joints.
- 6. Erect new structural steel beams, girders (NG7-NG10 and NG13), cross frames and diaphragms within the limits of Stage I.
- 7. Construct new concrete deck, sidewalk and parapet within the limits of Stage I.
- 8. Install expansion joints at Pier 9 and C. Abutment 4 within the limits of Stage I.

#### **LEGEND**

Stage I Removal

#### NOTES

Installation of expansion joint at C. Abut. 4 shall be performed after the Stage I deck for the Central Ave./I-55 Mainline (S.N. 016-0724) has been completed.

# THIS SHEET FOR INFORMATION ONLY

STAGE I CONSTRUCTION STRUCTURE NO. 016-3240

	DESIGNED - DY, LS	REVISIONS	
	CHECKED - AMD, LS	NAME	DATE
TYLIN INTERNATIONAL	DRAWN - DY, LS		
	CHECKED - AMD, LS		
	DATE - 08/02/10		

SHEET NO. 3	F.A.I RTE.	SECTION		COUNTY	TOTAL SHEETS	SHEET NO.		
		55	0711.2R 8	1011 <b>.</b> 1BR		СООК	200	170
	33 SHEETS				CONTRACT	NO. 60	L39	
		FED. R	OAD DIST. NO. 1	ILLINOIS FED	). AI	D PROJECT		

\155c3stane1 don 8/2/2010 1-58-49 PM