# SUGGESTED STAGING AND MAINTENANCE OF TRAFFIC

### CONSTRUCTION STAGING

#### STAGE I

- REMOVE THE LONGITUDINAL JOINT IN THE MEDIAN OF THE BRIDGE.
- REMOVE THE MEDIAN AND PLACE TEMPORARY PAVEMENT AS NEEDED FOR STAGES II AND III.

## STAGE II

- BEGIN AND COMPLETE THE WEARING SURFACE REMOVAL AND
REPLACEMENT AND REPAIRS TO THE STRUCTURE ON THE SOUTH BOUND HALF OF THE BRIDGE.

DATE

JULY 8, 2009

REVISED

- REMOVE AND REPLACE THE SOUTH BOUND LANES APPROACH SLABS.

# STAGE III

- BEGIN AND COMPLETE THE WEARING SURFACE REMOVAL AND REPLACEMENT AND REPAIRS TO THE STRUCTURE ON THE NORTH BOUND HALF OF THE BRIDGE.
- REMOVE AND REPLACE THE NORTH BOUND APPROACH SLABS.
- REMOVE THE TEMPORARY PAVEMENT AND PLACE CONCRETE MEDIAN.
- PLACE FINAL PAVEMENT MARKINGS AND RPM'S.

## MAINTENANCE OF TRAFFIC

#### STAGE I (NOT SHOWN)

- PLACE ADVANCED SIGNING AS SHOWN ON STANDARD 701601.
- USE DAILY LANE CLOSURES TO REMOVE MEDIAN AND PLACE TEMPORARY PAVEMENT.

  SEE IDOT STANDARD: 701601 URBAN LANE CLOSURE, MULTILANE, 1W OR 2W WITH NONTRAVERSABLE MEDIAN.
- CLOSE INSIDE LANES IN EACH DIRECTION ON BRIDGE USING IDOT STANDARD 701601.

### STAGE II

- SHIFT S.B. TRAFFIC TO LANE CONFIGURATION SHOWN FOR STAGE II.

#### STAGE III

- SHIFT N.B. LANE TO OUTSIDE LANE OF N.B. KEDZIE AVENUE


  PLACE TEMPORARY PAVEMENT MARKINGS FOR STAGE III CONSTRUCTION.
- SHIFT S.B. TRAFFIC TO LANE CONFIGURATION FOR STAGE III.
- USE DAILY LANE CLOSURES DURING THE RECONSTRUCTION OF

  THE MEDIAN AND OTHER END OF CONTRACT WORK. SEE IDOT STANDARD:

  701601 URBAN LANE CLOSURE, MULTILANE, 1W OR 2W WITH NONTRAVERSABLE MEDIAN

# TRAFFIC CONTROL GENERAL NOTES

- 1. THE CONTRACTOR SHALL NOT MOUNT SIGNS ON EXISTING SIGNS.
- 2. THE CONTRACTOR SHALL MAINTAIN SATISFACTORY INGRESS AND EGRESS TO ADJACENT PROPERTIES THROUGHOUT THE CONSTRUCTION.
- 3. INSTALL TEMPORARY SIGN PANEL ASSEMBLY AS SHOWN IN PLANS AND AS DIRECTED BY THE ENGINEER. TO BE PAID FOR BY ITEM "TEMPORARY INFORMATION SIGNING FOR LANE CLOSURE".
- 4. ALL TEMPORARY PAVEMENT MARKING SHALL BE WET REFLECTIVE TEMPORARY TAPE, TYPE III,  $4^{\prime\prime}$ .
- 5. THE FIRST TWO SIGNS ENTERING THE WORK ZONE SHALL HAVE MONO-DIRECTIONAL FLASHING BEACONS.
- 6. CLOSE BRIDGE USING DETOUR PLAN WHEN PLACING AND CURING THE BRIDGE DECK LATEX CONCRETE OVERLAY.



SCALE: NONE SHEET NO. 1 OF 2 SHEETS STA. 13+10

TO STA, 22+70