

**SN 064-0035
I-24 BRIDGE
Over Ohio River
Metropolis, IL**



2023 Bridge Inspection Report

Bridge Inspection By: Collins Engineers, Inc. and WHKS & Co.

Bridge Inspection Report By: WHKS & Co.

TABLE OF CONTENTS

• Table of Contents	Page 2
• Executive Summary	Page 3
• Routine Inspection Report	Page 4
• Fracture Critical Inspection Report	Page 6
• Element Level Inspection Report	Page 8
• Special Inspection	Page 10
• Underwater Inspection Report	Page 12
• Framing Plan	Page 25
• Items Removed from Table of Deficiencies	Page 34
• Table of Deficiencies	Page 35
• Deficiency Details	Page 51
• Photographs	Page 62
• Table of Joint Openings	Page 187
• Confined Space Entry Sheets	Page 195

Bridge Executive Summary

Bridge Description

This bridge, 5576.3' long, consists of 2- Main Spans 4 & 13(Steel Tied-Arches) and 17-Approach Spans (Steel Girder & Floorbeam). Both abutments are concrete vaulted, with RC tee-beams. The 18 piers are concrete with pile supported footings.

Construction History

Date	Contract No.	Description
2016	78448	Bearing Replacement
2013	78273	Navigational Lighting Repairs
2013	78293	Misc. Bridge Repair and HMA Overlay
2005	98794	Structural Steel Repair
2002	98619	Joint Trough Installation and Bearing Repair
2000	98624	Clearance Gauge Painting
1997	98344	HMA Overlay and Joint Replacement
1996	98023	Stiffening Truss, Arch Tie Post Tensioning, Floorbeam and Tie Retrofits
1980	34626	Structural Steel Repair and Weld Investigation
1974	19081	Bridge Deck Membrane and Overlay
1968	17471	Original Plans: Superstructure
1968	17247	Original Plans: Substructure

The 2023 Bridge Inspection was performed by WHKS & Co. and Collins Engineers, Inc. under contract with the Illinois Department of Transportation. The inspection was started on March 6, 2023 and concluded on March 15, 2023.

SN 064-0035 is generally in fair condition, with isolated locations of poor condition. Most of the bridge deck, superstructure, paint system, and substructure are in fair condition. The deck overlay is in fair condition. The HMA overlay contains multiple patches, raveling, depressions, cracking, and spalls throughout. Cracking and spalling observed in the parapets/curbs. Several parapet railing brackets are twisted/broken from impact damage. The deck soffit has transverse cracking throughout and large spalls developing in the deck soffit directly below the base of parapet. Water intrusion has been documented at several locations inside the arch ribs and ties, also held within the arch rib bracing due to clogged drain holes. The arch hangers and sockets are in fair condition. The hanger paint system is experiencing widespread failure and the socket connection at the arch rib has slipped up to 1/2". Possible vortex shedding excitation observed in the east arch hanger cable at T8 in Span 13. Poor initial weld quality and design has led to several investigations and retrofits over the structure's life. Multiple weld deficiencies and small cracks exist in the arch ribs, ties, floorbeams, and stringer diaphragms. Section loss from corrosion is isolated and typically limited to areas around deck joints. Loose/broken/missing bolts are common at the stringer to floorbeam connections at expansion joints and relief joints. Loose/broken/missing bolts are also common at finger joint supports and stringer diaphragms. Finger joint closed drainage has been cleaned since previous inspection. Finger joint troughs are breaking away from connections and no longer effective. Bearings are generally in good condition throughout the structure. The top of footing is exposed at piers 4 through 9.

A Special Inspection with a twelve (12) month interval was initiated in 2021 for a fatigue crack in the web near the top flange of floorbeam 32 at stringer 4. This crack has since been arrested and Special Inspection terminated.



SN: 064-0035	District: 9	Spans: 2	Appr. Spans: 19	Skew: 0	ADT: 28800	Truck Pct: 23
ADT Un: 0	Maint. Co: 64 - Massac	Twsp: 01 - Co Unit Road Dist		Status: 1-Open, no restrictions		
Facility Carried: INTERSTATE 24			Feature Crossed: OHIO RIVER			
Location: 1.5 MI S US 45	Municipality: Metropolis	Team/Sub Section: 923/862		Insp/Rte: 888		
Bridge Name:		Material & Type: Steel / Arch - Thru				
Insp. Intervals Routine: 24	Fracture Critical: 24	Underwater: 60	Special: 12M	Element Level: 24		
90 - Inspection Date: 3/15/2023	90C - Temp (°F): 70		90B1 - In Depth: <input checked="" type="checkbox"/>			
Is Delinquent: <input type="checkbox"/>	Reason:					
90A - Agency Program Manager: Beisner, William A						
90A1 - Team Leader: Chelbian, Slade B			90A2 - Inspector: Spencer, Michael			

90B - Previous Inspection Remarks

2021 inspection: Modjeski and Masters, Inc. Overall team leader: Mike Parr Team leader: Chris Buckel Team members: Akash Jain Hong Z. Tan (Lin Engineering)

Resources

Time to Inspect (H:M): 80:0 Traffic Control: 6 - ADT > 5000/Lane

A03-Under bridge inspection vehicle, A02-Bucket lift vehicle

Inspector's Appraisals

	Prev	New	Comments					
58 - Deck Condition:	6	5	10% transverse cracks/delaminations/spalls & 1% delaminations/spalls/map cracking in soffit. Transverse cracks with light efflorescence spaced at average intervals of 8' throughout. Isolated map cracking near joints. Large spalls with exposed reinforcement along edges of deck soffit throughout.					
59 - Superstructure Condition:	5	5	Isolated locations with up to 49% section loss in stringers. Up to 22% section loss in floorbeams. Up to 13% web bearing loss in girders. Stringer to floorbeam connections with loose/missing/broken bolts. Widespread broken bolts at diaphragms and expansion joint supports. Isolated cracks at diaphragm connections.					
60 - Substructure Condition:	5	5	Spalls and exposed reinforcement due to vessel impact at Pier 12. Top of pile cap exposed at Piers 4 - 9.					
62 - Culvert Condition:	N	N						
61 - Channel Condition:	8	8						
71 - Waterway Adequacy:	9	9						
72 - Approach Rdwy Align:	8	8						
111 - Pier Navig Protection:	1	1						
36A - Bridge Railing Adequacy:	2	2						
Approach Guardrail Adequacy: 36B - Transitions:	3	3	36C - Guardrail:	3	3	36D - Ends:	3	3

Additional Inventory Data - To Be Verified During Routine Inspection

108A - Wearing Surface Type: G 108B - Type of Membrane: A 108C - Deck Protection: J



108D - Total Deck Thickness (In.): 10.8

59A - Paint Date (Mo/Yr): 10/2008

59B - Paint Type: B L - -

59C - Utilities Attached: 9 N N

113A - Scour Critical Analysis Date: 04/11/1994

113 - Scour Critical Rating: 8

113B - Evaluation Method: B

Weight Limit Posting:	70A2 - Single Unit Vehicles:	=
	70B2 - Combination Type 3S-1 (3 or 4 axles):	=
	70C2 - Combination Type 3S-2 (5 or more axles):	=
	70D2 - One Truck at a Time:	0

90B - Inspection Remarks

2023 Inspection - Collins Engineering Inc. and WHKS & Co.
 Overall Team Leader: Slade Chelbian (WHKS & Co. - Spans 1-19 deck/super/sub)
 Team Leader: Michael Spencer (Collins Engineering Inc. - Spans 1-4, 13 deck/super/sub)
 Team Leader: Jacob Green (Collins Engineering Inc. - Spans 1-4, 13 deck/super/sub)
 Team Leader: David Heberling (WHKS & Co. - Spans 1-19 deck/super/sub)
 Team Member: Kara Ruble (WHKS & Co. Spans 4-19 deck/super/sub)
 Team Member: Calvin Martin (WHKS & Co. Spans 4-19 deck/super/sub)

	Signature	Date
Inspection Team Leader:	<i>Slade Chelbian</i>	7/17/2023
Agency Program Manager:	<i>William A. Beisner</i>	7/25/2023

Use Additional Forms as Needed



SN: 064-0035	District: 9	Spans: 2	Appr. Spans: 19	Skew: 0	ADT: 28800	Truck Pct: 23
ADT Un: 0	Maint. Co: 64 - Massac	Twsp: 01 - Co Unit Road Dist		Status: 1-Open, no restrictions		
Facility Carried: INTERSTATE 24			Feature Crossed: OHIO RIVER			
Location: 1.5 MI S US 45		Municipality: Metropolis		Team/Sub Section: 923/862		Insp/Rte: 888
Bridge Name:			Material & Type: Steel / Arch - Thru			
Insp. Intervals Routine: 24		Fracture Critical: 24		Underwater: 60		Special: 12M
Element Level: 24		93A - Inspection Date: 3/15/2023		93A4 - Temp (°F): 70		
Is Delinquent: <input type="checkbox"/> Reason:						
90A - Agency Program Manager: Beisner, William A						
93A3 - Team Leader: Chelbian, Slade B			93A5 - Inspector: Spencer, Michael			

Resources

Time to Inspect (H:M): 88:0	Traffic Control: 6 -
-----------------------------	----------------------

A03-Under bridge inspection vehicle, A02-Bucket lift vehicle

Inspector's Appraisals

92A1-Type: A6 If "X4-Other" Description:

93A1-Rating: Prev. 5 New 5 FC Method: Prev. V New: MP DP UT V

93A2-Remarks: Hoan repairs were finished in 2004. 13% Section Loss (Web Bearing - Item 125) IRF = 1.43.

92A1-Type: D1 If "X4-Other" Description:

93A1-Rating: Prev. 6 New 6 FC Method: Prev. V New: MP DP UT V

93A2-Remarks: Post-Tension Cables have been wrapped. Isolated paint failure, rusted bolts, missing lower cover plates at splices, and section loss < 2% at water intrusion locations (hatches).

Notes: Diaphragm plates have been added to the inside of each tie. The end panels of each tie not accessible for inspection. Access hatches are sealed with caulk. Will need breaker bar to remove hatches and scraper/caulk/gun to reseal after inspection.

92A1-Type: X2 If "X4-Other" Description:

93A1-Rating: Prev. 5 New 5 FC Method: Prev. V New: MP DP UT V

93A2-Remarks: Isolated areas with 26% section loss top flange, 22% section loss bottom flange at midspan (Item 208). 1" crack in Floorbeam 32 web near top flange at Stringer 4 (Item 179) has been arrested with 12-month Special Inspection implemented in 2021.

92A1-Type: X4 If "X4-Other" Description: Arch Hangers

93A1-Rating: Prev. 7 New 7 FC Method: Prev. V New: MP DP UT V

93A2-Remarks: Widespread paint failure but galvanizing still appears to be effective. Only minor surface corrosion observed. Possible vortex shedding excitation observed in the east arch hanger cable at T8 in Span 13.

92A1-Type: If "X4-Other" Description:

93A1-Rating: Prev. New FC Method: Prev. New: MP DP UT V

93A2-Remarks:


92A1-Type: _____ If "X4-Other" Description: _____
 93A1-Rating: Prev. New FC Method: Prev. _____ New: MP DP UT V
 93A2-Remarks: _____

92A1-Type: _____ If "X4-Other" Description: _____
 93A1-Rating: Prev. New FC Method: Prev. _____ New: MP DP UT V
 93A2-Remarks: _____

92A1-Type: _____ If "X4-Other" Description: _____
 93A1-Rating: Prev. New FC Method: Prev. _____ New: MP DP UT V
 93A2-Remarks: _____

92A1-Type: _____ If "X4-Other" Description: _____
 93A1-Rating: Prev. New FC Method: Prev. _____ New: MP DP UT V
 93A2-Remarks: _____

92A1-Type: _____ If "X4-Other" Description: _____
 93A1-Rating: Prev. New FC Method: Prev. _____ New: MP DP UT V
 93A2-Remarks: _____

	Signature	Date
Inspection Team Leader:		7/17/2023
Agency Program Manager:	<i>William A. Beisner</i>	7/25/2023

Two Girder

- A1- Suspension Pin & Link
- A2- Suspension Single Pin
- A3- Tension Flanges Riveted / Bolted Plate Girders
- A4- Bearing Seat of Suspended Spans
- A5- Tension Flange of Rolled Beam
- A6- Tension Flange of Welded Plate Girders
- A7- Tension Flanges of Lattice Truss Web Girders

Truss System

- B1- Eyebars & Pin Tension Members
- B2- Simple Span Welded Truss Tension Members
- B3- Hanger Link & Pin of Suspended Trusses
- B4- Single Element Tension Members
- B5- Simple Span Riveted/Bolted Tension Members
- B6- Continuous Truss System- Welded, Riveted or Bolted Tension Members

Cable Stayed & Suspension

- C1- Suspension Bridge- Cables
 - C2- Cable Stayed- Cables
- Tied Arches**
- D1- Welded Box Ties
 - D2- Riveted/Bolted Box Ties
 - D3- Stiffened Girders

Framed Steel Substructure

- E1- Welded or Rolled Pier Cap
- E2- Riveted or Bolted Pier Cap
- E3- Welded or Rolled Pier Column
- E4- Riveted or Bolted Pier Column

Box Beams

- F1- Single Welded Box
 - F2- Single Riveted/Bolted Box
 - F3- Double Box Beam- Welded Riveted or Bolted
- Other Types**
- X1- Bascule
 - X2- Floorbeams supporting other steel members or spacing >15ft.
 - X3- Cross Frames or Transfer Beams
 - X4- Other



SN: 064-0035	District: 9	Spans: 2	Appr. Spans: 19	Skew: 0	ADT: 28800	Truck Pct: 23
ADT Un: 0	Maint. Co: 64 - Massac	Twsp: 01 - Co Unit Road Dist		Status: 1-Open, no restrictions		
Facility Carried: INTERSTATE 24			Feature Crossed: OHIO RIVER			
Location: 1.5 MI S US 45		Municipality: Metropolis		Team/Sub Section: 923/862		Insp/Rte: 888
Bridge Name:			Material & Type: Steel / Arch - Thru			
Insp. Intervals Routine: 24		Fracture Critical: 24		Underwater: 60		Special: 12M
93C - Inspection Date: 3/15/2023		93C6 - Temp (°F): 70				
Is Delinquent: <input type="checkbox"/> Reason:						
90E - Agency Program Manager: Beisner, William A						
90E1 - Team Leader: Chelbian, Slade B				90E2 - Inspector: Spencer, Michael		

Resources

Time to Inspect (H:M):	Traffic Control:
------------------------	------------------

Inspector's Appraisals

EN	EPN	Element Description	Env	Quantity	Unit	CS1	CS2	CS3	CS4
12		Reinforced Concrete Deck	4	363926	SF	323176	35900	0	4850
		Remarks: Leaching transverse cracks at 8' centers and delaminations/spalling in deck soffit throughout.							
8510	12	Flexible Wearing Surface	4	363926	SF	328431	35300	195	0
		Remarks: Multiple failing patches, raveling, depressions, cracking, and spalling throughout.							
520	12	Concrete Reinforcing Steel Protective System	4	363926	SF	363926	0	0	0
		Remarks:							
107		Steel Open Girder/Beam	4	8400	LF	8400	0	0	0
		Remarks:							
8102	107	Steel Beam/Girder/Stringer End Under Joint	4	16	EA	15	1	0	0
		Remarks: Paint failure and isolated SL below joints							
515	107	Steel Protective Coating	4	344282	SF	296482	0	0	47800
		Remarks: 14% of paint coating failed.							
110		Reinforced Concrete Open Girder/Beam	4	240	LF	240	0	0	0
		Remarks:							
113		Steel Stringer	4	30520	LF	30512	2	6	0
		Remarks: Isolated paint failure and section loss below joints.							
8102	113	Steel Beam/Girder/Stringer End Under Joint	4	152	EA	99	3	50	0
		Remarks: Paint failure and isolated SL below joints							
515	113	Steel Protective Coating	4	222243	SF	214443	0	0	7800
		Remarks: 4% of paint coating failed.							
141		Steel Arch	4	2720	LF	2720	0	0	0
		Remarks:							
515	141	Steel Protective Coating	4	344731	SF	343731	0	0	1000
		Remarks: <1% of paint coating failed.							
148		Secondary Steel Cables	4	6778	LF	6778	0	0	0
		Remarks:							
152		Steel Floor Beam	4	13754	LF	13747	0	6	1
		Remarks: Isolated paint failure and section loss below joints.							
515	152	Steel Protective Coating	4	235996	SF	212156	0	0	23840
		Remarks: 10% of paint coating failed.							
161		Steel Pin and Pin & Hanger Assembly or both	4	144	EA	144	0	0	0
		Remarks:							
162		Steel Gusset Plate Assembly	4	72	EA	36	36	0	0
		Remarks: All lower gusset plates with paint failure & up to 25% section loss							
205		Reinforced Concrete Column	1	34	EA	33	1	0	0



	Remarks:	Isolated spalls from vessel impact damage on upstream face of Pier 12.							
210	Reinforced Concrete Pier Wall	1	768	LF	768	0	0	0	
	Remarks:								
215	Reinforced Concrete Abutment	1	256	LF	256	0	0	0	
	Remarks:								
234	Reinforced Concrete Pier Cap	1	428	LF	428	0	0	0	
	Remarks:								
300	Strip Seal Expansion Joint	4	378	LF	0	378	0	0	
	Remarks:	Debris build up, typical.							
303	Assembly Joint with Seal	4	132	LF	0	66	66	0	
	Remarks:	Debris build up, typical. Leakage observed at abutments							
305	Assembly Joint without Seal	4	330	LF	170	0	160	0	
	Remarks:	1/2" to 1" vertical misalignment (Piers 4 & 12)							
311	Movable Bearing	4	20	EA	20	0	0	0	
	Remarks:								
313	Fixed Bearing	4	20	EA	20	0	0	0	
	Remarks:								
314	Pot Bearing	4	4	EA	4	0	0	0	
	Remarks:								
331	Reinforced Concrete Bridge Railing	4	16862	LF	12551	3250	1061	0	
	Remarks:	Cracking and spalling with exposed reinforcement.							

	Signature	Date
Inspection Team Leader:		7/17/2023
Agency Program Manager:	William A. Beisner	7/25/2023

Use Additional Forms as Needed



SN: 064-0035	District: 9	Spans: 2	Appr. Spans: 19	Skew: 0	ADT: 28800	Truck Pct: 23
ADT Un: 0	Maint. Co: 64 - Massac	Twsp: 01 - Co Unit Road Dist		Status: 1-Open, no restrictions		
Facility Carried: INTERSTATE 24			Feature Crossed: OHIO RIVER			
Location: 1.5 MI S US 45		Municipality: Metropolis		Team/Sub Section: 923/862	Insp/Rte: 888	
Bridge Name:			Material & Type: Steel / Arch - Thru			
Insp. Intervals Routine: 24		Fracture Critical: 24		Underwater: 60	Special: 12M	Element Level: 24
93C - Inspection Date: 3/15/2023			93C3 - Temp (°F): 70			
Is Delinquent: <input type="checkbox"/> Reason:						
90A - Agency Program Manager: Beisner, William A						
93C2A - Team Leader: Chelbian, Slade B			93C2B - Inspector: Spencer, Michael			

93C4 - Previous Special Inspection Remarks

2- 1" Crack Arrestor holes drilled in web.

Resources

Time to Inspect (H:M): 88:0 Traffic Control: 6-

A03-Under bridge inspection vehicle, A03-Under bridge inspection vehicle

Special Inspection Inventory

92C - Inspection Interval: <u>12</u>	92C4 - Initiated By: <u>1</u>	If "4-Other Agency" Describe:
92C2 - Start Date: <u>03/01/2021</u>	92C6 - Determination Date: <u>09/15/2021</u>	92C7 - Inspect By Date: <u>09/15/2022</u>
92C1 - Type Code:		
<input checked="" type="checkbox"/> A - Structural Damage/Steel Superstructure	<input type="checkbox"/> L - Existing Streambed Scour/Spread Footing	
<input type="checkbox"/> B - Structural Damage/Concrete Superstructure	<input type="checkbox"/> M - Existing Streambed Scour/Pile Supported Footing	
<input type="checkbox"/> C - Structural Damage/Timber Superstructure	<input type="checkbox"/> N - Existing Streambed Scour/Pile Bent Substructure Unit	
<input type="checkbox"/> D - Structural Damage/Steel Substructure	<input type="checkbox"/> P - Embankment Movement or Settlement	
<input type="checkbox"/> E - Structural Damage/Concrete Substructure	<input type="checkbox"/> Q - Substructure Movement or Settlement	
<input type="checkbox"/> F - Structural Damage/Timber Substructure	<input type="checkbox"/> R - Pin & Link in Multi-Girder (Redundant) Bridge (If checked must add BBS Form(s) 2760 and 2780 if needed)	
<input type="checkbox"/> G - Underwater/Debris and/or Erodible Soil	<input type="checkbox"/> S - Specifically Identified Problematic Structural Details	
<input type="checkbox"/> H - Underwater/Flow Restrictions or Velocity	<input type="checkbox"/> T - Deck	
<input type="checkbox"/> I - Underwater/Spread footings not adequately keyed into rock or protected from the effects of streambed scour	<input type="checkbox"/> U - Dapped Girders/Beams	
<input type="checkbox"/> J - Reserved	<input type="checkbox"/> X - Critical Finding	
<input type="checkbox"/> K - Underwater/Scour Critical Evaluation Monitoring	<input type="checkbox"/> Z - Other (Describe):	

92C5 - Special Inspection Type Remarks:

Item 179: web crack in FB 32 at top of stiffener near Stringer 4. S. Koehler (9/15/2021).

SPECIAL INSPECTION

93C1 - Special Inspection Condition Status:

Prev	New	
<input type="checkbox"/> 0	<input type="checkbox"/> 0	- Worsening Condition Indicating Imminent Structural Failure - Immediate closure required, then contact BBS
<input type="checkbox"/> 1	<input type="checkbox"/> 1	- Progression of Deterioration or Worsening Condition - Contact BBS, Program Manager, and SI Initiator
<input checked="" type="checkbox"/> 2	<input checked="" type="checkbox"/> 2	- No Change in Condition Noted
<input type="checkbox"/> 3	<input type="checkbox"/> 3	- Corrected Condition Noted - Special inspections no longer required after verification by BBS personnel
<input type="checkbox"/> 4	<input type="checkbox"/> 4	- Feature Determined to be in Adequate Condition - Primarily for monitoring problematic structural details



	Signature	Date
Inspection Team Leader:	<i>[Signature]</i>	7/17/2023
Agency Program Manager:	<i>William A. Beisner</i>	7/25/2023
I		
A		
A		

Use Additional Forms as Needed

93C4 - Special Inspection Remarks

2 - 1" Crack arrestor holes drilled in web. No further crack propagation observed.



SN: 064-0035	District: 9	Spans: 2	Appr. Spans: 19	Skew: 0	ADT: 28800	Truck Pct: 23
ADT Un: 0	Maint. Co: 64 - Massac	Twsp: 01 - Co Unit Road Dist		Status: 1-Open, no restrictions		
Facility Carried: INTERSTATE 24			Feature Crossed: OHIO RIVER			
Location: 1.5 MI S US 45	Municipality: Metropolis	Team/Sub Section: 923/862		Insp/Rte: 888		
Bridge Name:		Material & Type: Steel / Arch - Thru				
Insp. Intervals Routine: 24	Fracture Critical: 24	Underwater: 60	Special: 12M	Element Level: 24		
93B - Inspection Date: 3/21/2023		93B6 - Temp (°F): 53				
Is Delinquent: <input type="checkbox"/>	Reason:					
90A - Agency Program Manager: Beisner, William A						
93B3 - Team Leader: Summer, Shane M		93B7 - Inspector: Deckard, Joseph				

93B2 - Previous Underwater Inspection Remarks

Footing exposure at pile supported Piers 4 and 6. Seal exposure at pile supported Pier 4. Scour Depressions located at Piers 4, 5, & 10. Impact damage with exposed reinforcing steel at Pier 12. Impact damage at Pier 11. Scaling with 1/8 to 1/4 inch penetration at all piers.

Origin Engineers, PLLC Inspection Team:

Resources

Time to Inspect (H:M): 3:0 Traffic Control: 0-

A06-Boat, I14-Depth finder/fathometer

Inspector's Appraisals

93B8 - Substructure Units Inspected

PIERS 3-13

Prev New

93B1 - Rating

Prev	New
<u>5</u>	<u>5</u>


93B4 - Method: V D - P S P S If "O-Other" Describe:

93B2 - Underwater Inspection Remarks

Top of pile cap exposed at Pier 4 -Pier 9. Seal Coat exposed at upstream end of Pier 4. 100 square feet of spalls with isolated exposed reinforcement on upstream face of Pier 12 due to vessel impact.

	Signature	Date
Inspection Team Leader:		7/17/2023
Agency Program Manager:	<i>William A. Beisner</i>	7/25/2023

Use Additional Forms as Needed




DETAIL A

Underwater Investigation

Sheet 1 of 11

Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	283	283	281	279	280	279	276
25' (+/-)	282	282	279	279	280	280	276
Edge	282	276	276	274	276	279	276




C.L.	282	277	277		275	273	275
Edge	281	280	277	274	273	274	274
25' (+/-)	280	279	280	278	275	276	274
50' (+/-)	283	282	280	277	276	275	273

Underwater Investigation

Sheet 2 of 11

Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	272	273	272	271	270	272	273
25' (+/-)	271	271	265	261	261	268	273
Edge	267	261	254	254	265	261	272
C.L.	268	267	265		265	261	269
Edge	271	275	269	265	265	264	266
25' (+/-)	274	272	270	265	263	266	267
50' (+/-)	276	278	269	268	267	268	268




Underwater Investigation

Sheet 3 of 11

Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	273	273	272	272	273	273	273
25' (+/-)	273	273	273	272	272	273	272
Edge	274	272	271	269	270	272	273
C.L.	274	274	275		268	271	272
Edge	279	277	274	268	268	269	270
25' (+/-)	278	277	275	271	269	269	270
50' (+/-)	278	277	275	271	269	270	270



Underwater Investigation

Sheet 4 of 11

Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	275	275	276	273	275	275	275
25' (+/-)	274	274	269	269	274	276	276
Edge	275	271	268	267	269	274	274
C.L.	277	274	271		269	272	272
Edge	274	277	276	274	272	272	273
25' (+/-)	274	279	277	275	274	274	274
50' (+/-)	279	279	279	276	276	274	274

Pier 6

Flow Dir.:

**Top Pile Cap
Elevation: 268.5'**

**Bottom Pile Cap
Elevation: 260.5'**

**Bottom Sealcoat
Elevation: 248.5'**

**Design S.B.
Elevation: 278.9'**

Underwater Investigation

Sheet 5 of 11

Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	276	276	277	277	277	277	278
25' (+/-)	276	277	277	277	277	277	278
Edge	276	276	274	269	269	274	277
C.L.	275	274	277		271	273	277
Edge	276	278	278	273	273	274	275
25' (+/-)	280	280	280	280	273	276	275
50' (+/-)	281	281	280	280	276	277	276

Pier 7

Flow Dir.:

**Top Pile Cap
Elevation: 269.16'**

**Bottom Pile Cap
Elevation: 261.16'**

**Bottom Sealcoat
Elevation: 253.16'**

**Design S.B.
Elevation: 281.2'**

Underwater Investigation

Sheet 6 of 11

Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	280	280	280	280	280	281	281
25' (+/-)	280	280	280	280	276	281	281
Edge	280	280	277	270	269	279	281
C.L.	279	279	279		274	277	280
Edge	279	281	282	275	276	276	279
25' (+/-)	283	283	283	279	278	277	279
50' (+/-)	283	281	284	280	280	280	279

Pier 8

Flow Dir.:

**Top Pile Cap
Elevation: 270.35'**

**Bottom Pile Cap
Elevation: 262.35'**

**Bottom Sealcoat
Elevation: 254.35'**

**Design S.B.
Elevation: 280.1'**

Underwater Investigation

Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	283	282	283	283	284	283	284
25' (+/-)	282	282	283	281	281	283	284
Edge	281	279	276	272	271	279	283
C.L.	280	281	282		275	278	282
Edge	282	283	283	278	278	278	279
25' (+/-)	283	285	284	281	281	278	279
50' (+/-)	284	285	286	284	283	280	280

Pier 9

Flow Dir.:

**Top Pile Cap
Elevation: 272.32'**

**Bottom Pile Cap
Elevation: 264.32'**

**Bottom Sealcoat
Elevation: 256.32'**

**Design S.B.
Elevation: 279.4'**

Underwater Investigation

Sheet 8 of 11

Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	284	285	284	284	285	285	286
25' (+/-)	284	284	284	284	285	286	286
Edge	284	284	281	279	277	282	286
C.L.	284	282	285		279	282	285
Edge	285	285	287	284	280	283	283
25' (+/-)	286	286	287	282	285	284	283
50' (+/-)	286	288	287	285	285	284	283

Pier 10

Flow Dir.:

**Top Pile Cap
Elevation: 273.32'**

**Bottom Pile Cap
Elevation: 265.32'**

**Bottom Sealcoat
Elevation: 255.32'**

**Design S.B.
Elevation: 280.4'**

Underwater Investigation

Sheet 9 of 11

Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	286	287	286	286	287	286	287
25' (+/-)	285	286	285	286	286	286	287
Edge	284	285	282	277	277	282	286
C.L.	584	283	282		279	281	285
Edge	286	286	286	284	280	281	283
25' (+/-)	288	288	288	285	283	283	282
50' (+/-)	289	288	288	285	285	284	282

Pier 11

Flow Dir.:

**Top Pile Cap
Elevation: 273.47'**

**Bottom Pile Cap
Elevation: 265.47'**

**Bottom Sealcoat
Elevation: 255.47'**


**Design S.B.
Elevation: 279.1'**

Underwater Investigation

Sheet 10 of 11

Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	286	285	285	285	286	286	286
25' (+/-)	285	285	285	285	285	286	286
Edge	284	285	281	277	277	285	286
C.L.	284	285	286		280	282	286
Edge	287	288	287	277	276	280	284
25' (+/-)	288	288	284	279	278	280	283
50' (+/-)	289	288	283	280	279	280	281






Underwater Investigation

Sheet 11 of 11


Structure Number:	064-0035	Water Elevation:	300.53'
Inspection Date:	03-21-2023		
Inspected By:	S. Summer, J. Deckard, M. Rives	Detail / Dim. / Elev.:	A / 11.7' / 312.23'

	50'	25'	Edge	Center Line	Edge	25'	50'
50' (+/-)	283	284	288	289	290	293	Bank
25' (+/-)	283	285	290	291	291	293	Bank
Edge	282	286	289	292	294	295	Bank
C.L.	282	283	294		294	Bank	Bank
Edge	284	281	289	291	293	298	Bank
25' (+/-)	283	282	290	292	294	297	Bank
50' (+/-)	282	283	287	290	293	296	298










- Ⓝ = Item # In Def. Table
- ① Paint Gen. Cond.
- ② Deck Gen. Cond.
- ③ Overlay Gen. Cond.
- ⑥ Parapet
- ⑫ Girders
- ⑭ Arch Spans Sway Bracing
- ⑳ Stringers 1 & 7
- ㉑ Gusset Plates
- ㉒ Alum. Railing
- ㉓ Arch Hangers
- RJT. = Relief Jt.






I-24 Metropolis
064-0035
Pg. 1









I-24 Metropolis
064-0035
Pg. 3



I-24 Metropolis
064-0035
Pg. 4



FB117 FB118 FB119 FB120 FB121 FB122 FB123 FB124 FB125 FB126 FB127 FB128 FB129




P10

Span 11

P11



FB129 FB130 FB131 FB132 FB133 FB134 FB135 FB136 FB137 FB138 FB139 FB140 FB141 J.T.








P11

Span 12




P12

I-24 Metropolis
064-0035
Pg. 6





I-24 Metropolis
 064-0035
 Pg. 8



I-24 Metropolis
064-0035
Pg. 9

Items Removed from Table of Deficiencies

These items have been removed from the Table of Deficiencies

9, 10, 11, 13, 16- 18, 23- 26, 28, 30, 32, 34, 36, 39, 45, 49, 50, 52, 53, 55, 56, 58- 61-63, 64, 66, 67, 70-72, 76, 77, 79, 80, 82, 84, 86, 88, 89, 91, 93, 97-100, 102-104, 106, 107, 109, 110, 118, 124, 127, 138, 144, 149, 155, 157-160-163, 166, 168-171, 184, 206 & 207

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North
 In reference to stiffener, diaphragm, and crossframe:
 The first shall be on the Pier or Abut.

SN: 064-0035
Date: March 6, 2023

IRF=Inventory Rating Factor
 % SL shown is estimated
 “?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
1	All	Paint	Typ.	1, 2, 3, 4, 5	See ELI Forms	Zone paint @ joints N/A	2001	
2	All	Deck	Typ.	6, 7, 8, 9, 10	See ELI Forms	N/A	2001	
3	All	Overlay	Typ.	11, 12, 13	See ELI Forms	N/A	2001	
65	All	Parapet	Typ.	14, 15	See ELI Forms Parapet cracking and spalling throughout.	N/A	2009	
226	All	Aluminum Railing	Typ.	16, 17, 18	See ELI Forms Impact damage, broken supports, missing fasteners (See Table 10)	N/A	2021	
227	4&13	Arch Hangers	All rib connection sockets	19 LW	Socket slip up to 1/2", zinc cone seal broken, cotter pin corrosion	N/A	2021	
211	4&13	Gusset Plates	All lower Gus. Plate	20 LNW	Up to 25% SL along Lower Chord	N/A	2019	
143	4&13	Sway Brace	Throughout	21 LNW	Drain holes plugged, retaining water, active corrosion	Repair	2015	
285	4 and 13	Ties	Each End Panel	220 LN	Diaphragm plates added, each end of each tie not accessible for inspection	N/A	2023	
210	1-3, 5-12, 14-19	Stringer 1 & 7	@ all Floorbeams & midpanel	22 LSE	3% SL, multiple 3/4" abandoned holes at top of Web, 1 in section	N/A	2017	
123	1-3, 5-12, 14-19	Girders	@ all Floorbeams & midpanel	23 LSW	< 1% SL, multiple 3/4" abandoned holes at top of Web, 1 in section	N/A	2011	
283	1 and 19	Modular Expansion Joints	Abutments	218 LE	Joint leaking at North abutment (West half) & South abutment (middle half)	Repair	2023	
125	1	West Girder	@ North Abutment	24 LNW	13% SL, Web bearing (See Detail 1)	N/A 13% SL, Web bearing IRF=1.43	2013	
87	1	Lateral Brace	@ Floorbeam 1, East Girder	25 LE	10% SL, 2" hole @ end of Lateral Brace	N/A	2011	
172	1	Stringer 7	@ Floorbeam 4	26 LNW	1 broken bolt in Stringer to Floorbeam connection	Repair	2017	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:
The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
173	1,2	Stringer 7	@ Floorbeam 9	27 LSW	1 broken bolt in Stringer to Floorbeam connection	Repair	2017	
174	3	Floorbeam 20	Between Stringer 3 & Stringer 4	28 LS	15" x 3/8" offset, Top Flange	N/A	2017	
228	3	Catwalk	@ Floorbeam 25	29 LSE	50% SL, 6" hole in catwalk plate, loose plate placed on top of old plate (not secured)	Repair	2021	
145	3	Diaphragm	@ Floorbeam 25, between Stringer 4 & 5, @ Stringer 4	30 LS	100% SL, full height crack in connection angle & 1" x 4" hole in bottom of Web	Repair	2015	
229	3	Diaphragm	@ Floorbeam 25, between Stringer 5 & East Girder, @ Stringer 5	31 LSW	33% SL, 2" crack in Connection Angle	Repair	2021	
4	3	Finger Joint Support	@ Floorbeam 25	32 LSE	Broken bolts in Top Flange 4 broken between Stringer 5 & East Girder 4 broken between East Girder & Stringer 7	Repair	2001	
230	3	Stringer 7	@ Floorbeam 25, Panel 25	33 LS	1 broken bolt in Stringer to Floorbeam connection	Repair	2021	
231	3,4	Drainage	@ Pier 3, between Stringer 3 and Stringer 4	34 LW	Closed drainage full of debris and clogged	Repair (Clean 2023)	2021	
146	4	East Arch	@ end of Arch 4' North of Floorbeam 26	35 LNE 36 LNW	2 - 1" x 42" L holes in inside and outside Web plates	Repair	2015	
5	4	Floorbeam 26	Near center of Floorbeam, @ East end	37 LSW 38 LSE	5% SL, 6" x 27" L area of SL in Bottom Flange, 1.17 avg. remaining, nominal 1 3/8" x 18", 1 nut w/ 100% SL @ East end Bottom Flange	N/A	2005	
232	4	Stringer 1	@ Floorbeam 26, Panel 26	39 LN	2 loose bolts in Stringer to Floorbeam connection, 1 missing bolt	Repair	2021	
233	4	Diaphragm	@ Floorbeam 26, between Stringer 1 and Stringer 2	40 LE	2 broken bolts in Top Flange	Repair	2021	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:

The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
126	4	Stringer 4	@ Floorbeam 26, Panel 26	41 LNE 42 LNE	1 broken bolt in Stringer to Floorbeam connection, broken bolts in east & west Top Flange at Joint support	Repair	2013	
234	4	Stringer 5	@ Floorbeam 26, Panel 26	43 LNW	1 broken bolt in Stringer to Floorbeam connection	Repair	2021	
235	4	Diaphragm	@ Floorbeam 26, between Stringer 5 and Stringer 6	44 LSE	6 broken bolts in Top Flange	Repair	2021	
236	4	Stringer 7	@ Floorbeam 26, Panel 26	45 LW	1 broken bolt and 1 loose bolt on east side, 1 broken bolt west side	Repair	2021	
237	4	Finger Joint Support	@ Floorbeam 26, between Stringer 3 and Stringer 4	42 LN	2 broken bolts in Top Flange	Repair	2021	
238	4	Diaphragm	@ Floorbeam 26, between Stringer 3 and Stringer 4	46 LW	2 broken bolts in diaphragm Top Flange	Repair	2021	
175	4	West Arch	@ end arch, @ P3	47 LW	1" x 55"L hole in inside Web plate	Repair	2017	
176	4	Top Lateral Brace	3' from West Arch, @ T1	48 LSW	4" x 7"L hole in bottom horizontal stiffener, 32% SL in Bottom Flange, .34" rem., nom. .50"	Repair (drill drain holes) (corners retaining water - typ.)	2017	
6	4	East Arch	@ R1, lower chamber, inside Web	49 LSW	2" crack in weld to hanger plate	N/A	2005	
239	4	Lateral Brace	@ Floorbeam 27, East end	50 LE	25% SL, 2" x 8"L hole in South Web & 2" x 4"L hole in North Web	Repair	2021	
286	4	Top Lateral Bracing	3' from East Arch at R1	221 LSE	10% SL, 2" x 3" hole in bottom horizontal stiffener	Repair	2023	
240	4	East Truss	5' North of Floorbeam 28	51 LW	Loose bird screen @ bottom of top chord	Repair	2021	
287	4	East Tie	Between T1 and T2, directly south of T1	222 LN	Water intrusion. Source of intrusion could not be determined.	Repair - Remove water/debris and seal location of intrusion	2023	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:

The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
177	4	West Arch	5' North of R2, upper chamber, inside Web	52 LS	3" x 1/2" offset in longitudinal stiffener	N/A	2017	
241	4	Lateral Brace	@ Floorbeam 28, East end	53 LE	50% SL, 12" x 1"L hole in bottom plate	Repair	2021	
178	4	West Arch	@ R2, upper chamber, outside Web, North side of horz. stiffener & South diaphragm connection	54 LS	2" crack weld of longitudinal stiffener to diaphragm	N/A	2017	
7	4	East Arch	@ R2, lower chamber, inside Web @ bottom	55 LSW	1" crack in weld @ hanger plate to Web	N/A	2003	
8	4	Floorbeam 29	@ West Tie	56 LW	1 missing bolt	Repair (must be inside & out to replace) (6½" bolt required)	2005	
90	4	West Arch	@ R3, lower chamber, outside Web, South side of hanger @ bottom	57 LN	1 1/4" crack in Web to hanger plate	N/A	2011	
92	4	East Arch	Midpoint between R4 & R5, upper chamber, inside Web @ top plate	58 LSW	1" crack in Web to diaphragm	N/A	2011	
147	4	Floorbeam 31	@ midspan	59 LNW	1% SL, 2-5/8" misdrilled holes in Web, 1 in section	N/A	2015	
179	4	Floorbeam 32	@ midspan, East & West sides of catwalk & top. Flange	60 LS 61 LS	2 – 1" holes in web near top flange – crack arrestor holes, 3 – 1/2" holes (West side) & 2 – 1" holes (East side) in Web – all misdrilled holes	Monitor (2 Crack Arrestor Holes – 2023)	2017	
288	4	East Tie	3' south of T6 at splice	223 LNW	Missing lower cover plate	Repair	2023	
289	4	East Arch	4' North of R6, Lower Chamber, Inside Web	224 LNW	1 loose bolt/nut in horizontal splice plate	Repair	2023	
12	4	West Arch	@ R6, lower chamber, outside Web @ bottom plate	62 LS	1 1/2" crack in Web to hanger plate	N/A	1995	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:
The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
94	4	East Arch	@ R6, lower chamber, inside Web	63 LSW	Hanger not welded to horizontal stiffener @ South Side	N/A	2011	
242	4	West Tie	@ T6, outside upper post tension cables	64 LSW	Post tensioning hardware is loose, protective sleeves are wearing from vibration	Repair	2021	
14	4	West Arch	Diaphragm between R7 & R8, upper chamber @ top plate	65 LS	Improper fit between diaphragm & top plate, 1/2" gap	N/A	1995	
148	4	Floorbeam 33	@ midspan	66 LS	1% SL, 2-1/2" & 4-5/8" misdrilled holes in Web, 1 in section	N/A	2015	
95	4	Floorbeam 34	@ Stringer 3, top	67 LNW	1 % SL, 1" crack w/ arrester hole (See Detail 5)	N/A	2011	
290	4	East Arch	Between R8 and R9, Upper Chamber	225 LS	Bird house and debris	Remove/Clean	2023	
15	4	West Arch	Between R8 & R9 @ Peak, upper chamber	68 LS 69 LW	Standing water 1" deep, 3/4" open hole in inside Web plate @ bottom	Repair (Damp 2023)	1995	
69	4	Catwalk	Connection plate of catwalk & Lateral Brace, North of Floorbeam 35	70 LS	1 loose bolt	Repair	2009	
96	4	Floorbeam 35	@ Catwalk, North face	71 LSW	1 % SL, 2-5/8" misdrilled holes in Web	N/A	2011	
150	4	Floorbeam 36	@ midspan	72 LS	1 % SL, 2" crack w/ arrester holes (See Detail 6)	N/A	2015	
291	4	Lateral Bracing	@ Floorbeam 36, West End	226 LW	9 bolts with 50% SL in bolt heads	Repair	2023	
243	4	Diaphragm	@ Floorbeam 37, between Stringer 1 & Stringer 2. @ Stringer 1, Panel 36	73 LSW	2 3/4" crack in diaphragm connection to bearing stiffener	Repair (Crack Growth – 2023)	2021	X
244	4	Stringer 5	@ Floorbeam 37, Panel 37	74 LS	2 broken bolts in Stringer to Floorbeam connection	Repair	2021	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:
The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
292	4	East Tie	5' north of T11 at center opening	227 LN	Water intrusion. Source of intrusion appears to be from the access hatch.	Repair - remove water/corrosion and reseal access hatch	2023	
293	4	Stringer 2	@ Floorbeam 37, Panel 36	228 LS	1 missing bolt, 1 loose bolt	Repair	2023	
212	4	Floorbeam 37	@ Stringer 3, under bearing plate	75 LNE	4% SL in Top Flange, 1.08" avg. rem., 1 1/8" nom.	N/A	2019	
180	4	Stringer 3	@ Floorbeam 37, Panel 38	75 LN	1 broken bolt in Stringer to Floorbeam connection	Repair	2017	
213	4	Stringer 5	@ Floorbeam 37, Panel 38	76 LN	1 broken bolt in Stringer to Floorbeam connection	Repair	2019	
151	4	Stringer 6	@ Floorbeam 37, Panel 38	77 LN	2 broken bolts in Stringer to Floorbeam connection	Repair	2015	
128	4	West Arch	Between R11 & R12, upper chamber, inside Web	78 LS	2-1/2" cracked welds at top 1 st & 2 nd stiffener South of T11	N/A	2013	
214	4	West Truss	@ West Tie, Panel 39	79 LW	4 misdrilled holes in gusset plate, 2 ea. inside and outside plate	N/A	2019	
101	4	East Arch	2' North of R13 top, upper chamber, inside Web	80 LSW	4" crack in weld between top plate & Web	Repair	2011	
152	4	Top Lateral Brace	@ R13, West side	81 LS	14"L x 2" hole in top long. stiffener	N/A	2015	
245	4	West Tie	5' North of T14, @ access hatch	82 LS	1" of standing water inside tie w/ rusting	Repair (Dry 2023)	2021	
19	4	West Arch	R14, upper chamber, outside Web	83 LS	2" of standing water atop long. stiffener w / rusting	Repair (Water 2023)	1995	
20	4	West Tie	@ T14, West connection plate to Floorbeam 40	84 LW	1 missing bolt	Repair (must be inside & out to replace) (6½" bolt required)	2005	
21	4	East Arch	@ R15, lower chamber, inside Web	85 LNW	1" crack in weld between Web & hanger plate	N/A	2003	
22	4	West Arch	R15, lower chamber, outside Web	86 LN	1/2" crack in weld between Web & hanger	N/A	1995	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:
The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
181	4	Top Lateral Brace	15' from R15W, near ctr. of roadway	?	16" x 3/4" offset in lower stiffener	N/A	2017	
215	4	West Arch	1st diaphragm South of R15, upper chamber, outside Web	87 LS	1/4" crack in weld between diaphragm & stiffener	Repair	2019	
182	4	Top Lateral Brace	3' from R16W	88 LS 89 LN	12% SL, Bottom Flange, .44" avg. remaining, nominal .50", 2" x 5"L hole in bottom longitudinal stiffener, 2" hole in horizontal stiffener	Repair	2017	
183	4	West Arch	@ R17, South end of arch	90 LS	1" of water	Repair Dry in 2019 & 2021, 2023	2017	
246	4	West Arch	@ South end access hatch	91 LN	3 bolts sheared in access hatch	Repair	2021	
247	4	Floorbeam 43	@ midspan	92 LS	1 1/4" crack @ bottom of Web stiffener	Repair	2021	
248	4	Stringer 1	@ Floorbeam 43, Panel 43	93 LSW 94 LS	1 broken bolt in Stringer to Floorbeam connection & 1 broken bolt in Top Flange	Repair	2021	
249	4	Diaphragm	@ Floorbeam 43, between Stringer 1 and Stringer 2	95 LNE	3 broken bolts in Top Flange	Repair	2021	
250	4	Stringer 4	@ Floorbeam 43, Panel 43	96 LSW	1 broken bolt in Top Flange	Repair	2021	
251	4	Finger Joint Support	@ Floorbeam 43	96 LSE	Broken bolts in Top Flange, 1 broken between Stringer 4 and Stringer 5 1 broken between Stringer 6 and Stringer 7	Repair	2021	
252	4	Stringer 5	@ Floorbeam 43, Panel 43	97 LSW 98 LS	1 broken bolt in Stringer to Floorbeam connection & 2 broken bolt in Top Flange	Repair	2021	
253	4	Stringer 6	@ Floorbeam 43, Panel 43	99 LSW	1 broken bolt in Top Flange	Repair	2021	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:

The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
254	4	Stringer 7	@ Floorbeam 43, Panel 43	100 LSW	2 broken bolts in top flange	Repair	2021	
294	4	Top Lateral Bracing	East Arch at R17.	229 LE	40% SL, 4" area of loss on the lower portion of vertical stiffener	Repair	2023	
295	4	Diaphragm	Floorbeam 43 at Stringer 7	230 LS	4" crack in web under connection angle	Repair	2023	
296	4	East Arch	South end, near access hatch	231 LE	Corroded/broken east railing for access hatch	Repair	2023	
297	4	Finger Joint	Pier 4	232 LE	Missing 15 ft Steel Armor Angle. Temporarily repaired with concrete.	N/A	2023	
298	4	West Tie	5' north of the Southwest bearing	233 LSE	1 loose bolt	Repair	2023	
216	4	Diaphragm	@ Floorbeam 43, @ Stringer 1	101 LSW	10% SL, 1" x 3"L hole in Web	N/A	2019	
153	4	East Arch	4' South of Floorbeam 43 @ end of arch	102 LSE	2 - 1" x 55"L holes in Web inside and outside plates	Repair	2015	
154	4	West Arch	4' South of Floorbeam 43, @ end arch	103 LSE	1" x 53"L hole in outside Web plate & 1" x 22"L hole in end plate	Repair	2015	
255	4,5	Drainage	@ Pier 4, between Stringer 3 & Stringer 4	104 LW	Closed drainage full of debris and clogged	Repair (Clean 2023)	2021	
57	4,5	Finger Joint	@ Pier 4, Westbound lanes, full length	105 LE	Fingers are offset vertically 1/2", arch span high	N/A	2007	
217	5	Floorbeam 44	@ Stringer 7	106 LNE	9% SL in Top Flange .46" avg. rem. for 6", 1/2" nom.	N/A	2019	
218	5	Diaphragm	@ Floorbeam 44, between Stringer 7 & East Girder @ Stringer 7	106 LNE	20% SL, 1" x 9"L hole in Web	N/A	2019	
299	5	Floorbeam 46	South Face, 6' from West Girder	234 LNW	Vertical stiffener bent/twisted full-length.	N/A	2023	
105	5	Lateral Brace	@ Floorbeam 54, West Girder	107 LW	25% SL, 1 missing bolt, 3 loose bolts @ top plate, & 4 loose bolts @ bottom plate	Repair	2011	
300	7	Cantilever Floorbeam 72	West Side, Bottom Flange	235 LS	4 loose bolts	Repair	2023	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:

The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
156	8	East Girder	10' North of Floorbeam 82 & 4' North of Floorbeam 89	108 LSE 109 LNW	6% SL, 2 1/8" misdrilled hole in Top Flange (Floorbeam 82) 2 1/8" misdrilled hole in Bottom Flange (Floorbeam 89)	N/A	2015	
219	8	Diaphragm	2' from Floorbeam 92, between Stringer 7 & East Girder @ Stringer 7	110 LS	20% SL, 1" x 14"L hole in Web	N/A	2019	
220	8	Stringer 7	@ Floorbeam 92	111 LW	100% SL @ end of Top Flange (See Detail 9)	Repair	2019	
129	8	Floorbeam 92	Midspan	112 LNE	12% SL, Bottom Flange (See Detail 2) 2" hole in Southwest bracket, 1"L x 3" hole in stiffener	N/A 12% SL, Bottom Flange IRF=1.15	2013	
73	8	Finger Joint Support	@ P8, between Stringer 3 & Stringer 4, North Side	113 LS	5 bolts broken in channel Top Flange	Repair	2009	
256	8,9	Finger Joint Support	@ P8, west half of Joint	114 LW	Joint trough disconnected from North plate	Repair	2021	
257	8,9	Drainage	@ P8, between Stringer 3 & Stringer 4	115 LE	Closed drainage full of debris and clogged	Repair (Clean 2023)	2021	
130	9	Floorbeam 93	Midspan	116 LS	13% SL, Bottom Flange (See Detail 3), 2" hole bottom of stiffener, 2" x 6"L hole in both catwalk support brackets	N/A 13% SL, Bottom Flange IRF=1.12	2013	
258	9	Stringer 4	@ Floorbeam 93, between Floorbeam 92 & Floorbeam 93, Panel 93	117 LS	1 broken bolt in Stringer to Floorbeam connection	Repair	2021	
284	9	Expansion Joint Support	@ Floorbeam 93, Panel 93, near Stringer 4	219 LN	3 broken bolts	Repair	2023	
27	9	East & West Girder	Throughout span	118 LW	Intermittent welds	N/A	2001	
221	9	Lateral Brace	@ West Girder, Floorbeam 103	119 LNW	1 broken bolt in bottom connection plate	Repair	2019	
131	10	Lateral Brace	@ West Girder under Floorbeam 115	120 LW	4 loose bolts	Repair/Tighten	2013	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North
 In reference to stiffener, diaphragm, and crossframe:
 The first shall be on the Pier or Abut.

SN: 064-0035
Date: March 6, 2023

IRF=Inventory Rating Factor
 % SL shown is estimated
 “?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
74	12	East Girder	Bottom Flange splice plate between Floorbeam 131 & Floorbeam 132	121 LS	3 loose bolts	Repair	2009	
108	12	East Girder	4' South of Floorbeam 133	122 LW	6% SL, 2" drilled hole in Bottom Flange	N/A	2011	
29	12	Finger Joint Support	@ Floorbeam 141	123 LE	Broken bolts in top flange 4 broken between Stringer 1 & West ST 1 broken between Stringer 5 & East Girder	Repair	2003	
259	12	Diaphragm	Between East Girder & Stringer 7, @ East Girder, Floorbeam 141	124 LW	7½" crack in North connection angle	Repair (Crack Growth – 2023)	2021	X
301	12	Stringer 5	@ Floorbeam 141, Panel 140	236 LS	1 broken bolt in Stringer to floorbeam connection	Repair	2023	
260	12	Drainage	@P12, between Stringer 3 & Stringer 4	125 LE	Closed drainage full of debris and clogged	Repair (Clean 2023)	2021	
261	12, 13	Finger Joint	Westbound, right lane	126 LE	Fingers are offset vertically 1/2", arch span high	N/A	2021	
302	12	Finger Joint Support	@ Stringer 1	237 LNE	< 2% section loss top/bottom flanges, 1½" crack in web.	Repair	2023	
31	13	Pier 12	@ Pier 12	127 LS 128 LN	200 SF spall/delamination columns 300 SF spall/delamination wall	N/A	2003	
222	13	Stringer 1	@ Pier 12	129 LNE	Broken guide bolt on west side	Repair	2019	
262	13	Finger Joint Support	@ Floorbeam 142, between Stringer 1 & Stringer 2	130 LW	10 broken bolts in Top Flange	Repair	2021	
132	13	Stringer 3	@ Floorbeam 142, Panel 142	131 LN	3 broken bolts in Stringer to Floorbeam connection	Repair	2013	
185	13	Stringer 4	@ Floorbeam 142, Panel 142	132 LN	2 broken bolts in Stringer to Floorbeam connection extra 3/4" hole	Repair	2013	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North
 In reference to stiffener, diaphragm, and crossframe:
 The first shall be on the Pier or Abut.

SN: 064-0035
Date: March 6, 2023

IRF=Inventory Rating Factor
 % SL shown is estimated
 “?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
186	13	Stringer 5	@ Floorbeam 142, Panel 142	133 LN	2 broken bolts in Stringer to Floorbeam connection extra 3/4" hole	Repair	2013	
187	13	Stringer 6	@ Floorbeam 142, Panel 142	134 LN	2 broken bolts in Stringer to Floorbeam connection extra 3/4" hole	Repair	2013	
263	13	Diaphragm	@ Floorbeam 142, between Stringer 6 and Stringer 7	135 LSE	3 broken bolts in Top Flange	Repair	2021	
75	13	West Tie	Midpoint between T1 & T2	136 LE	2% SL, 2" drilled hole in bottom flange	N/A	2009	
133	13	Floorbeam 144	Stiffener under Stringer 1 & 7 South Face	137 LS	4 - 7/8" abandoned holes	N/A	2013	
134	13	West Tie	@ T3 bottom bracket, West tie to Floorbeam connection	138 LS	4% SL, 1-missing bolt	Repair	2013	
33	13	West Arch	Midpoint Between R3 & R4, upper chamber, outside Web	139 LSW	1" crack top plate to outside Web plate	N/A	2003	
223	13	Floorbeam 146	East of Stringer 5, under bearing plate	140 LSW	17% SL in Top Flange, (See Detail 11)	Repair 17% SL, Top Flange IRF=0.50	2019	
188	13	Stringer 5	@ Floorbeam 146, Panel 146	140 LSW	Bearing plate offset 3/4" due to pack rust	N/A	2017	
264	13	Stringer 6	@ Floorbeam 146, Panel 146	141 LSW	1 bolt w/ missing nut in Stringer to Floorbeam connection	Repair	2021	
303	13	East Arch	@ R4, Lower Chamber	238 LSW?	Full-length crack in weld between longitudinal stiffener and diaphragm plate.	N/A	2023	
304	13	East Arch	First stiffener from R4, Lower Chamber	239 LNE	Full-length crack in weld between longitudinal stiffener and vertical stiffener.	N/A	2023	
305	13	Stringer 6	@ Floorbeam 146, Panel 146	240 LN	1 broken bolt in Stringer to floorbeam connection	Repair	2023	
306	13	Stringer 4	@ Floorbeam 146, Panel 146	241 LNW	1 broken bolt in Stringer to floorbeam connection	Repair	2023	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:
The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
35	13	East Arch	Between R4 & R5, upper chamber, inside Web	142 LN 143 LN	2" weld crack, on Web & full Flange, upper long. stiffener to diaphragm	N/A	1987	
307	13	East Tie	1' north of T5	242 LSE	2" gap in weld between east web & top plate with standing water below	Repair - Remove water	2023	
111	13	West Arch	5' South of R5, upper chamber	144 LNW	1" gap in weld between top plate & outside Web plate	N/A	2011	
189	13	East Tie	2' South of T5	145 LSE	1" gap in weld between E. Web & top plate	N/A	2017	
164	13	Floorbeam 148	Under Stringer 1 & 7, South Face	146 LNW	4 - 7/8" abandoned holes in stiffener	N/A	2013	
112	13	East Tie	12' North of T6, inside Web (inside tie)	147 LSW	2 gouges @ top of Web	N/A	2011	
113	13	East Tie	@ T7	148 LSE	2" gap in weld between bottom & outside Web	N/A (sealed 2015)	2011	
165	13	West Arch	Between R7 & R8 Upper chamber, 10' North of R8	149 LS	2 1/2" crack in weld @ stiffener to top plate, @ inside Web plate	N/A	2015	
114	13	East Tie	@ T8	150 LSW	2" gap in weld between top plate & inside Web plate	Repair Sealed 2013 Water in 2019, 2021, 2023	2011	
308	13	East Arch Hanger	@ R-T8	243 LE	Movement/Vibration in Hanger	N/A	2023	
115	13	West Arch	5' South of R8, upper chamber, outside Web	151 LSW	1" gap in weld, top plate to outside Web plate	N/A	2011	
190	13	Stringer 2	@ Floorbeam 150, Panel 150	152 LS	2 broken bolts in Stringer seat to Floorbeam connection	Repair	2017	
224	13	Stringer 3	@ Floorbeam 150, Panel 150	153 LS	1 broken bolt in Stringer seat to Floorbeam connection	Repair	2019	
191	13	Stringer 4	@ Floorbeam 150, Panel 150	154 LS	2 broken bolts in Stringer seat to Floorbeam connection	Repair	2017	
265	13	Stringer 5	@ Floorbeam 150, Panel 150	155 LS	1 broken bolt in Stringer seat to Floorbeam connection	Repair	2021	
266	13	Stringer 7	@ Floorbeam 150, Panel 150	156 LNE	3" crack in weld @ diaphragm connection to bearing stiffener	Repair	2021	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:
The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
225	13	Floorbeam 150	2' long. ctr. over Stringer 2, under bearing plate	152 LS	10% SL in Top Flange .90" avg. rem., 1" nom.	N/A	2019	
267	13	Stringer 4	@ Floorbeam 150, Panel 151	157 LN	1 broken bolt in Stringer seat to Floorbeam connection	Repair	2021	
37	13	East Tie	@ T9	158 LSE	2" gap between top plate & outside Web plate	N/A Sealed 2013	2003	
38	13	East Tie	@ T9	159 LSW	2" & 3" gap between top plate & inside Web plate	N/A Sealed 2013	2003	
116	13	Floorbeam 151	Midspan over portal	160 LSW	3 cracks w/ arrester holes (1 1/2", 3 1/4", 1 3/4")	N/A	2011	
40	13	East Tie	1' South of T9	161 LSE	2" gap between top plate & outside Web plate	N/A Sealed 2013	2003	
78	13	West Tie	Tie reinforcement plate @ T10	162 LE	1-missing bolt	Repair	2009	
117	13	Floorbeam 152	4' from East End & Stiffener Under Stringer 7, South face	163 LNE	4% SL, 4" drilled hole in bottom of Web, 4-1" abandoned holes in stiffener	N/A	2011	
135	13	East Tie	Between T10 & T11 @ center opening	164 LS	1/2" – 1" of water, bolts rusted, 1/2" of debris on bottom plate	Remove water and reseal (dry in 2019, 2021, damp in 2023)	2013	
41	13	West Tie	Between T10 & T11 @ center opening	165 LS	1/2" – 1" of water, bolts rusted	Repair (Dry 2023)	2003	
42	13	East Tie	3' North of T11	166 LSW	4" gap between top plate & inside Web plate	N/A Sealed 2013	2003	
119	13	Floorbeam 153	4' from East end	167 LSE	4% SL, 4" drilled hole in top of Web	N/A	2011	
43	13	East Tie	3' South of T11	168 LSE	3" gap between top plate & outside Web plate	N/A Sealed 2013	2003	
44	13	East Tie	3' South of T11	169 LSE	3" gap between bot plate & outside Web plate	N/A Sealed 2013	2003	
309	13	East Arch	10' from R12, Upper Chamber	244 LW	2 1/2" gap in weld between west web and top plate	N/A	2023	
310	13	West Arch	10' south of R12, Upper Chamber	245 LSE	1/2" gap in weld between east web and top plate	N/A	2023	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:

The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
120	13	Floorbeam 154	@ Stringer 1, below top plate weld	170 LS	<1% SL, 1" crack w/ 1/2" arrester holes	N/A	2011	
193	13	Floorbeam 155	@ Stringer 1, below Top Flange plate weld	171 LNW	<1% SL, 1/2" crack w/ 1/2" arrester hole	N/A	2017	
268	13	Stringer 5	@ Floorbeam 155, Panel 155	172 LS	1 broken bolt in Stringer seat to Floorbeam connection	Repair	2021	
269	13	Stringer 6	@ Floorbeam 155, Panel 155	173 LS	1 broken bolt in Stringer seat to Floorbeam connection	Repair	2021	
194	13	Stringer 5	@ Floorbeam 155, Panel 156	174 LNW	Bearing plate offset 1" due to pack rust & 2 broken bolts in Stringer seat to Floorbeam connection	Repair	2017	
270	13	Stringer 7	@ Floorbeam 155, Panel 156	175 LNE	3" crack in weld @ diaphragm connection stiffener to bearing stiffener	Repair	2021	
46	13	West Arch	Between R13 & R14, lower chamber, 1' South of midpoint	176 LW	1 1/2" gap in weld between bottom plate & outside Web plate	N/A	2003	
192	13	West Arch	Between R13 & R14 @ midpoint, upper chamber	177 LE	1" gap w/ 1/2" crack in weld between top plate & outside Web	N/A	2017	
311	13	West Arch	Between R13 and R14, Upper Chamber	246 LW	1 1/2" gap in weld between top plate and outside plate	N/A	2023	
312	13	East Arch	South of R13, past first vertical stiffener, Upper Chamber	247 LW	2" gap in weld between west web and top plate	N/A	2023	
47	13	East Arch	Between R13 & R14, 8' from R14, upper chamber	178 LNW	Broken weld between transverse stiffener & long. stiffener @ inside plate	N/A	1987	
48	13	East Arch	North Side of R14, upper chamber	179 LS	4" crack in weld between long. stiffener & diaphragm plate @ outside Web plate	N/A	1987	
271	13	West Tie	5' North of T15	180 LS	1/2" – 1" of water, bolts rusted	Repair (Water in 2023)	2021	
272	13	East Tie	@ T15	181 LSE	1" gap in weld between top plate & outside Web plate	Repair	2021	
313	13	East Tie	1' north of T15	248 LSE	4" gap in weld between east web & top plate	N/A	2023	
136	13	Floorbeam 157	Under Stringer 1 & 7, North face	182 LSW	4-7/8" abandoned holes stiffener	N/A	2013	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North
 In reference to stiffener, diaphragm, and crossframe:
 The first shall be on the Pier or Abut.

SN: 064-0035
Date: March 6, 2023

IRF=Inventory Rating Factor
 % SL shown is estimated
 “?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
195	13	Stringer 7	@ Floorbeam 158, Panel 158	183 LSW	4" area of loss, w/ 1" slotted hole in Bottom Flange	N/A	2017	
51	13	East Tie	1' North of T17, outside Web top	184 LSE	1" gap, top & outside Web plate	N/A Sealed 2013	2003	
273	13	Floorbeam 159	@ midpoint	185 LN	3/4" crack @ bottom of Web stiffener	Repair	2021	
121	13	Bearing	@ Stringer 1, Floorbeam 159	186 LS	3/4" P.R. between sole plate & Top Flange	N/A	2011	
196	13	West Arch	Between R17 & R18, 2' North of midpoint, lower chamber	187 LNW	1" gap in weld from bottom plate to outside Web	N/A	2017	
274	13	Floorbeam 160	@ midpoint	188 LS	1/2" crack @ bottom of Web stiffener	Repair	2021	
197	13	Catwalk	Center of Floorbeam 160 to T17E, @ Floorbeam 160	189 LSE	2 loose bolts to catwalk	Repair	2017	
81	13	West Tie	@ T18, bracket connection, Floorbeam to west tie	190 LN	1-bolt missing	Repair	2009	
198	13	West Arch	Between R18 & R19, 3' North of R19, lower chamber	191 LNW	1" gap in weld from bottom plate to outside Web	N/A	2017	
137	13	Floorbeam 161	Under Stringer 1 & 7, North face	192 LSW	4-7/8" abandoned holes in stiffener	N/A	2013	
199	13	Lateral Brace	Panel 162 @ Floorbeam 161, East end	193 LNE	30% SL, 2"L x 8" hole, Bottom Flange	Repair	2017	
200	13	West Arch	Between R19 & R20, 6' North of midpoint, lower chamber	194 LNW	1" gap in weld from bottom plate to outside Web	N/A	2017	
314	13	East Arch	4' north of R20, Upper Chamber	249 LW	3" gap in weld between west web and top plate	N/A	2023	
167	13	Stringer 1	@ Floorbeam 163, Panel 163	195 LSW	1 loose bolt, 1 broken bolt in Stringer to Floorbeam connection	Repair	2015	
275	13	Diaphragm	@ Floorbeam 163, between Stringer 1 & Stringer 2	196 LNE	1 broken bolt in Top Flange	Repair	2021	

TABLE OF DEFICIENCIES (TOD)

Photo Direction denoted as LN = Looking North

In reference to stiffener, diaphragm, and crossframe:
The first shall be on the Pier or Abut.

SN: 064-0035

Date: March 6, 2023

IRF=Inventory Rating Factor

% SL shown is estimated

“?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
276	13	Stringer 2	@ Floorbeam 163, Panel 163	197 LS	1 broken bolt in Stringer to Floorbeam connection	Repair	2021	
277	13	Diaphragm	@ Floorbeam 163, between Stringer 2 & Stringer 3	198 LE	1 broken bolt in Top Flange	Repair	2021	
201	13	Stringer 3	@ Floorbeam 163, Panel 163	199 LS	4 broken bolts in Stringer to Floorbeam connection	Repair	2015	
202	13	Stringer 4	@ Floorbeam 163, Panel 163	200 LS	1 broken bolt in Stringer to Floorbeam connection, 1 broken bolt in Top Flange	Repair	2015	
203	13	Stringer 5	@ Floorbeam 163, Panel 163	201 LS	2 broken bolts in Stringer to Floorbeam connection	Repair	2015	
278	13	Diaphragm	@ Floorbeam 163, between Stringer 6 & Stringer 7	202 LSE	1 broken bolt in Top Flange	Repair	2021	
279	13	Stringer 7	@ Floorbeam 163, Panel 163	203 LSE	Stringer pumping 1/16" @ bearing	N/A	2021	
122	13	Floorbeam 163	Midspan, Bottom Flange	204 LN	8% SL, 40"L x 9" area of loss, 0.85" avg. rem, nom. 1" x 18"	N/A	2011	
205	13	Finger Joint Support	@ Floorbeam 163, between Stringer 6 & Stringer 7	205 LSE	1 missing bolt in Top Flange (Not shown in picture)	Repair	2017	
280	14	Finger Joint Support	@ Floorbeam 164, between Stringer 4 & Stringer 5	206 LN	4 missing bolts in Top Flange	Repair	2021	
281	14	Stringer 4	@ Floorbeam 164, Panel 164	207 LN	1 broken bolt in Stringer to Floorbeam connection	Repair	2021	
139	14	Diaphragm	@ Floorbeam 164, Between East Girder & Stringer 7	208 LNE	100% SL Bottom Flange @ Stringer 7, 9% SL Web, 1"x15"L hole, & 2 missing bolts in diaphragm connection to expansion joint	Repair	2013	
204	14	Catwalk	Connection to support channel, West side, @ Floorbeam164	209 LNW	11% SL in Web, 100% SL Top Flange, connection plate bent out due to pack rust (See Detail 7)	N/A	2017	

TABLE OF DEFICIENCIES (TOD)


Photo Direction denoted as LN = Looking North
 In reference to stiffener, diaphragm, and crossframe:
 The first shall be on the Pier or Abut.

SN: 064-0035
Date: March 6, 2023


IRF=Inventory Rating Factor
 % SL shown is estimated
 “?” Indicates new photo needed

Item #	Span(s)	Member(s)	Location(s)	Photo(s)	Deficiency(ies)	Corrective Action	Year	Load Cap. Re-Eval.
140	14	Stringer 7	8' from Floorbeam 164	210 LE	49% SL, Top Flange, 26% SL, Bottom Flange, 35% SL Web (See Detail 4) (Verify length of deterioration in Detail 4)	Repair 50% SL, Top Flange, 26% SL, Bottom Flange, 35% SL Web IRF=0.94	2013	
54	14 & 15	Cantilever Floorbeam 172	@ P14, East cantilever bracket	211 LN	1" crack in Web @ Bottom Flange, no propagation from 1997	N/A	1997	
83	14, 15	Cantilever Floorbeam 172	@ P14, East cantilever bracket	212 LN	18" x 1/4" offset in bottom flange	N/A	2009	
141	15	West Girder	10'- 6" North of P15	213 LW	6% SL, 2" drilled hole in Top Flange	N/A	2013	
85	18	Cantilever Floorbeam 201	West side	214 LN	30" x 3/4" offset, Bottom flange	N/A	2009	
142	18	Lateral Brace	@ West Girder under Floorbeam 201	215 LW	1 loose bolt	Repair	2013	
282	19	Lateral Brace	Panel 206, Floorbeam 205 @ catwalk, West Lateral Brace	216 LN	4 loose bolts in bottom plate	Repair	2021	
208	19	Floorbeam 212	Full length	217 LW	26% SL in Top Flange, 22% SL in Bottom Flange (See Detail 8) (Give more information on Detail. Verify loss is at midspan)	Repair 27% SL in Top Flange, 22% SL in Bottom Flange IRF=0.89	2017	

SN 064-0035
 District 9
 Insp Date: 3/6/2023
 Item #125
 Detail 1
 Span 1, W Girder



ELEVATION
 Looking West




SECTION A-A

 Section Loss


 Hole

Readings Equally Spaced

SN 064-0035
 District 9
 Insp Date: 3/6/2023
 Item #129
 Detail 2
 Span 8, Floorbeam 92



ELEVATION
 Looking North




SECTION A-A

 Section Loss


 Hole

Readings Equally Spaced

SN 064-0035
 District 9
 Insp Date: 3/6/2023
 Item #130
 Detail 3
 Span 9, Floorbeam 93



ELEVATION
 (Looking South)




SECTION A-A

 Section Loss


 Hole

Readings Equally Spaced


SN 064-0035
 District 9
 Insp Date: 3/6/2023
 Item #140
 Detail 4
 Span 14, Stringer 7



ELEVATION
 (Looking East)




SECTION A-A




SECTION B-B

 Section Loss
 Hole
 Readings Equally Spaced

SN 064-0035
 District 9
 Insp Date: 3/6/2023
 Item #95
 Detail 5
 Span 4, Floorbeam 34
 at Stringer 3



ELEVATION
 (Looking South)




SECTION A-A

 Section Loss


 Hole

Readings Equally Spaced

SN 064-0035
 District 9
 Insp Date: 3/6/2023
 Item #96
 Detail 6
 Span 4, Floorbeam 36
 at Midpoint



A
ELEVATION
 (Looking South)





SECTION A-A

 Section Loss

 Hole

Readings Equally Spaced


SN 064-0035
 District 9
 Insp Date: 3/6/2023
 Item #204
 Detail 7
 Span 14, Catwalk
 at Pier 14




SECTION A-A

-  Section Loss
-  Hole
- Readings Equally Spaced

SN 064-0035
 District 9
 Insp Date: 3/6/2023
 Item #208
 Detail 8
 Span 19



ELEVATION
 (Looking South)





SECTION A-A

 Section Loss

 Hole

Readings Equally Spaced

SN 064-0035
 District 9
 Insp Date: 3/6/2023
 Item #220
 Detail 9
 Span 8, Stringer 7




- Section Loss
- Hole
- Readings Equally Spaced


Table 10 – Aluminum Railing Defects

Span	Guardrail	Deficiency	Photo
3 & 4	Eastbound @ finger joint	3 twisted brackets	
4	Eastbound, Between T4 & T5	1 twisted bracket	
4	Eastbound, Between T11 & T12	1 twisted bracket	
5,6	Eastbound, @ Pier 5	1 cracked bracket	
6	Westbound, 80 ft north of Pier 6	1 bracket twisted and cracked	
6	Westbound, 88 ft north of Pier 6	1 bracket gouged	
6,7	Westbound, @ Pier 6	1 bracket twisted and cracked	16 (LE)
7	Eastbound, @ Pier 6	1 twisted bracket	
7	Eastbound, 9 th & 10 th brackets north Pier 7	2 twisted brackets	
10	Westbound, 19 th bracket south Pier 9	1 twisted bracket	
11	Westbound, 12 th & 22 nd brackets from P11	2 brackets twisted and cracked	
12	Westbound, 2 nd , 3 rd , & 4 th brackets from P11	3 cracked brackets	
13	Eastbound, 8 th , 9 th , 10 th , 17 th , 42 nd , and 43 rd brackets from P12	6 twisted, cracked, and broken brackets	
13	Westbound, 4 th bracket south T4	1 twisted and gouged bracket	17 (LNE)
15	Eastbound, 15 ft south Pier 14	1 twisted and cracked bracket	
15	Westbound, 11 th bracket from P15	1 bracket gouged	
18	Eastbound, 1 st , 2 nd , & 3 rd south Pier 18	3 twisted brackets	
19	Eastbound, 1 st , 2 nd , & 3 rd brackets from South Abut.	3 brackets twisted and railing weld broken at termination	
19	Westbound, S. Abut.	Weld broken at termination	18 (LE)

SN 064-0035
 District 9
 Insp Date: 3/6/2023
 Item #223
 Detail 11
 Span 13, Floorbeam 146
 at Stringer 5



ELEVATION
 (Looking South)



SECTION A-A

-  Section Loss
-  Hole
- Readings Equally Spaced



PHOTO 1

Span 1, Looking North



PHOTO 2

Span 13, Looking North



PHOTO 3

Span 13, Looking West



PHOTO 4

Span 13, West Arch, Upper Chamber, Looking South




PHOTO 5

Span 4, Looking South



PHOTO 6

Span 1, Looking North




PHOTO 7

Span 3, Looking West



PHOTO 8

Span 19, Looking North




PHOTO 9

Span 19, Looking Southwest



PHOTO 10

Span 13, Looking East



PHOTO 11

Span 13, Looking Northwest



PHOTO 12

Span 11, Looking Northwest




PHOTO 13

Span 4, Looking South



PHOTO 14

Span 16, Looking Northwest



PHOTO 15

Span 16, Looking West



PHOTO 16

Spans 6 & 7, Looking East



PHOTO 17

Span 13, Looking Northeast



PHOTO 18

Span 19, Looking East



PHOTO 19

Span 4, Looking West



PHOTO 20

Span 4, Looking Northwest



PHOTO 21

Span 4, Looking Northwest



PHOTO 22

Span 2, Looking Southeast



PHOTO 23

Span 2, Looking East



PHOTO 24



PHOTO 25



PHOTO 26



PHOTO 27



PHOTO 28



PHOTO 29



PHOTO 30



PHOTO 31



PHOTO 32



PHOTO 33



PHOTO 34



PHOTO 35



PHOTO 36



PHOTO 37



PHOTO 38



PHOTO 39



PHOTO 40 (2021 Photo)



PHOTO 41



PHOTO 42



PHOTO 43



PHOTO 44



PHOTO 45



PHOTO 46



PHOTO 47



PHOTO 48



PHOTO 49



PHOTO 50




PHOTO 51



PHOTO 52



PHOTO 53



PHOTO 54



PHOTO 55



PHOTO 56



PHOTO 57



PHOTO 58



PHOTO 59



PHOTO 60



PHOTO 61



PHOTO 62



PHOTO 63



PHOTO 64




PHOTO 65



PHOTO 66



PHOTO 67




PHOTO 68



PHOTO 69



PHOTO 70



PHOTO 71



PHOTO 72



PHOTO 73



PHOTO 74



PHOTO 75



PHOTO 76



PHOTO 77




PHOTO 78



PHOTO 81



PHOTO 82



PHOTO 83



PHOTO 84



PHOTO 85



PHOTO 86



PHOTO 87



PHOTO 88



PHOTO 89



PHOTO 90



PHOTO 91



PHOTO 92



PHOTO 93



PHOTO 94



PHOTO 95



PHOTO 96



PHOTO 97



PHOTO 98



PHOTO 99



PHOTO 100



PHOTO 101



PHOTO 102



PHOTO 103



PHOTO 104




PHOTO 105



PHOTO 106



PHOTO 107



PHOTO 108



PHOTO 111



PHOTO 112



PHOTO 113



PHOTO 114



PHOTO 115



PHOTO 116




PHOTO 117



PHOTO 118



PHOTO 119



PHOTO 120




PHOTO 121




PHOTO 122



PHOTO 123



PHOTO 124



PHOTO 125




PHOTO 126



PHOTO 127



PHOTO 128



PHOTO 129



PHOTO 130



PHOTO 131



PHOTO 132



PHOTO 133



PHOTO 134



PHOTO 135



PHOTO 136



PHOTO 137



PHOTO 138



PHOTO 139



PHOTO 140



PHOTO 141



PHOTO 142



PHOTO 143




PHOTO 144



PHOTO 145



PHOTO 146



PHOTO 147



PHOTO 148



PHOTO 149



PHOTO 150



PHOTO 151



PHOTO 152



PHOTO 153



PHOTO 154



PHOTO 155



PHOTO 156



PHOTO 157



PHOTO 158



PHOTO 159



PHOTO 160



PHOTO 161




PHOTO 162



PHOTO 163



PHOTO 164



PHOTO 165



PHOTO 166



PHOTO 167



PHOTO 168



PHOTO 169



PHOTO 170



PHOTO 171



PHOTO 172




PHOTO 173




PHOTO 174



PHOTO 175



PHOTO 176 (Photo mislabeled, weld is not repaired.)




PHOTO 177



PHOTO 178




PHOTO 179



PHOTO 180



PHOTO 181



PHOTO 182



PHOTO 185



PHOTO 186



PHOTO 187



PHOTO 188



PHOTO 189



PHOTO 190



PHOTO 191



PHOTO 192



PHOTO 193



PHOTO 194



PHOTO 195



PHOTO 196



PHOTO 197



PHOTO 198



PHOTO 199



PHOTO 200



PHOTO 201




PHOTO 202



PHOTO 203



PHOTO 204



PHOTO 205



PHOTO 206



PHOTO 207



PHOTO 208



PHOTO 209



PHOTO 210




PHOTO 211



PHOTO 212



PHOTO 213



PHOTO 214



PHOTO 215



PHOTO 216



PHOTO 217



PHOTO 218



PHOTO 219



PHOTO 220



PHOTO 221



PHOTO 222



PHOTO 223



PHOTO 224



PHOTO 225



PHOTO 226



PHOTO 227



PHOTO 228



PHOTO 229



PHOTO 230




PHOTO 231




PHOTO 232



PHOTO 233



PHOTO 234



PHOTO 235




PHOTO 236 (Note: Photo mislabeled, this is Stringer 5.)



PHOTO 237



PHOTO 238



PHOTO 241



PHOTO 242



PHOTO 243




PHOTO 244



PHOTO 245



PHOTO 246











PHOTO 247



PHOTO 248



PHOTO 249



**Illinois Department of Transportation
Bureau of Bridges and Structures
Bridge Inspection Unit
Confined Space Pre-entry Certification Report and Procedure**

Date: 3/9/23 Structure Number: 064-0035 Bridge Location: I-24 over the Ohio River
 Element Entering: Ties, Arches, Abutment Vault
 Purpose: INSPECTION

Equipment Required: 1) Air monitor, 2) air monitor calibration kit with calibration gas tank, 3) air horn (4500cfm) and wood closure, 4) 5 minute air pack, 5) hard hat, 6) life line, 7) harness 8) district to provide an air compressor. Tripod and hoist will not be used for this inspection since they are impractical. Harness and lifeline will not be used once in a arch or tie confined spaces, they are impractical and restrict movement for this type of entry, however, they will be used in the vault.

A competent stand-by observer shall be responsible for this form being filled out correctly, completely and all procedures followed. His or her signature shall go under the heading (stand-by observer), located at the bottom of this sheet.

Procedures for Entering a Confined Space:

1. Run fresh air through the air monitor away from traffic. Proceed by calibrating the air monitor as specified by the manufacturer.
2. If the confined spaces can not be tested prior to removing the doors, test the air with the monitor after doors are removed. Record the readings below under (Initial Readings). The confined space at this time should be ventilated using the air horn or blower for the minimum time shown below. These calculation have taken in to consideration the volume of air in the confined space to be exchanged at a minimum of five times before entry of the structure. After said time set below inspectors may enter the structure if they deem it safe to enter. All readings at entry must be recorded at this time by the stand-by person on the lower portion of this page. During entry of the confined space ventilation of the structure shall continue until exiting of the structure. All vehicles should be parked in a location where the exhaust can not enter the confined space.
3. The air shall be tested and recorded below and monitored continuously inside the structure during the entry. If the air does not test within acceptable limits the space shall be purged again until the test is acceptable. If at any time the monitor goes off inside the space after entering the confined space you should notify the stand-by and exit ASAP.
4. Radio communication shall be set up between those entering and the stand-by observer and maintained at 1 minute intervals during the inspection of the structure.
5. **Concord** Fire Department shall be called at 270-444-8520 before the first entry of the day and after the last entry of the day. District 9 and station 1 shall be notified in the same manor. In an emergency the Fire Department shall be notified first and then district or station 1. The Fire Department has confirmed the ability to dispatch a confined space rescue team.
6. Those entering and the stand-by observer shall be confined space trained within the last year and sign below that this procedure is being followed and they believe the entry is safe.
7. Those entering may enter only after signing this form.

Initial Reading: Comb. LEL: — Oxygen: 20.9 Hydrogen Sulfide: — Carbon Monoxide: —
 Entry Reading: Comb. LEL: — Oxygen: 20.9 Hydrogen Sulfide: — Carbon Monoxide: —

Member Entered	Length	Width	Height	Volume	Air Horn or blower (cfm)	Minimum Time	Start Vent. Time	Finish Vent. Time	Entry Time	Exit Time
<u>W. IL Arch</u>	<u>693'</u>	<u>3'</u>	<u>9'</u>	<u>18720</u>	<u>4500</u>	<u>30 MIN.</u>	<u>10:30am</u>	<u>11:30am</u>	<u>11:45am</u>	<u>1:15am</u>
<u>IL Tie</u>	<u>630'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>3540</u>	<u>4500</u>	<u>15 MIN.</u>				
<u>W. KY Arch</u>	<u>803'</u>	<u>3'</u>	<u>10'</u>	<u>24090</u>	<u>4500</u>	<u>30 MIN.</u>	<u>2:00pm</u>	<u>3:00pm</u>	<u>3:30pm</u>	<u>5:00pm</u>
<u>KY Tie</u>	<u>730'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>4100</u>	<u>4500</u>	<u>15 MIN.</u>				
<u>Abt Vlt</u>	<u>23.5'</u>	<u>62.3'</u>	<u>10.5'</u>	<u>15380</u>	<u>4500</u>	<u>30 MIN.</u>				

Was a hazardous condition encountered? Yes: _____ No: X
 If Yes, explain: _____

Employees entering the confined space: 1) SLADE CHELBIAN
 2) _____

Stand-by: (Observer) DAVID HEBERLING

Emergency Numbers: 270-444-8520 or 991

**Illinois Department of Transportation
Bureau of Bridges and Structures
Bridge Inspection Unit
Confined Space Pre-entry Certification Report and Procedure**

Date: 3/8/23 Structure Number: 064-0035 Bridge Location: I-24 over the Ohio River
 Element Entering: Ties, Arches, Abutment Vault
 Purpose: INSPECTION

Equipment Required: 1) Air monitor, 2) air monitor calibration kit with calibration gas tank, 3) air horn (4500cfm) and wood closure, 4) 5 minute air pack, 5) hard hat, 6) life line, 7) harness 8) district to provide an air compressor. Tripod and hoist will not be used for this inspection since they are impractical. Harness and lifeline will not be used once in a arch or tie confined spaces, they are impractical and restrict movement for this type of entry, however, they will be used in the vault.

A competent stand-by observer shall be responsible for this form being filled out correctly, completely and all procedures followed. His or her signature shall go under the heading (stand-by observer), located at the bottom of this sheet.

Procedures for Entering a Confined Space:

1. Run fresh air through the air monitor away from traffic. Proceed by calibrating the air monitor as specified by the manufacturer.
2. If the confined spaces can not be tested prior to removing the doors, test the air with the monitor after doors are removed. Record the readings below under (Initial Readings). The confined space at this time should be ventilated using the air horn or blower for the minimum time shown below. These calculation have taken in to consideration the volume of air in the confined space to be exchanged at a minimum of five times before entry of the structure. After said time set below inspectors may enter the structure if they deem it safe to enter. All readings at entry must be recorded at this time by the stand-by person on the lower portion of this page. During entry of the confined space ventilation of the structure shall continue until exiting of the structure. All vehicles should be parked in a location where the exhaust can not enter the confined space.
3. The air shall be tested and recorded below and monitored continuously inside the structure during the entry. If the air does not test within acceptable limits the space shall be purged again until the test is acceptable. If at any time the monitor goes off inside the space after entering the confined space you should notify the stand-by and exit ASAP.
4. Radio communication shall be set up between those entering and the stand-by observer and maintained at 1 minute intervals during the inspection of the structure.
5. Concord Fire Department shall be called at 270-444-8520 before the first entry of the day and after the last entry of the day. District 9 and station 1 shall be notified in the same manor. In an emergency the Fire Department shall be notified first and then district or station 1. The Fire Department has confirmed the ability to dispatch a confined space rescue team.
6. Those entering and the stand-by observer shall be confined space trained within the last year and sign below that this procedure is being followed and they believe the entry is safe.
7. Those entering may enter only after signing this form.

Initial Reading: Comb. LEL: - Oxygen: 20.9 Hydrogen Sulfide: - Carbon Monoxide: -
 Entry Reading: Comb. LEL: - Oxygen: 20.9 Hydrogen Sulfide: - Carbon Monoxide: -

Member Entered	Length	Width	Height	Volume	Air Horn or blower (cfm)	Minimum Time	Start Vent. Time	Finish Vent. Time	Entry Time	Exit Time
<u>W. IL Arch</u>	<u>693'</u>	<u>3'</u>	<u>9'</u>	<u>18720</u>	<u>4500</u>	<u>30 MIN.</u>				
<u>IL Tie</u>	<u>630'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>3540</u>	<u>4500</u>	<u>15 MIN.</u>	<u>12:30pm</u>	<u>1:30pm</u>	<u>1:45pm</u>	<u>2:00pm</u>
<u>KY Arch</u>	<u>803'</u>	<u>3'</u>	<u>10'</u>	<u>24090</u>	<u>4500</u>	<u>30 MIN.</u>				
<u>KY Tie</u>	<u>730'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>4100</u>	<u>4500</u>	<u>15 MIN.</u>				
<u>Abt Vlt</u>	<u>23.5'</u>	<u>62.3'</u>	<u>10.5'</u>	<u>15380</u>	<u>4500</u>	<u>30 MIN.</u>				

Was a hazardous condition encountered? Yes: No: X
 If Yes, explain: _____

Employees entering the confined space: 1) DAVID HEBELING
 2) _____

Stand-by: (Observer) SLADE CHELBIAN

Emergency Numbers: 270-444-8520 or 991

**Illinois Department of Transportation
Bureau of Bridges and Structures
Bridge Inspection Unit
Confined Space Pre-entry Certification Report and Procedure**

Date: 3/13/23 Structure Number: 064-0035 Bridge Location: I-24 over the Ohio River
 Element Entering: Ties, Arches, Abutment Vault
 Purpose: Inspection

Equipment Required: 1) Air monitor, 2) air monitor calibration kit with calibration gas tank, 3) air horn (4500cfm) and wood closure, 4) 5 minute air pack, 5) hard hat, 6) life line, 7) harness 8) district to provide an air compressor. Tripod and hoist will not be used for this inspection since they are impractical. Harness and lifeline will not be used once in a arch or tie confined spaces, they are impractical and restrict movement for this type of entry, however, they will be used in the vault.

A competent stand-by observer shall be responsible for this form being filled out correctly, completely and all procedures followed. His or her signature shall go under the heading (stand-by observer), located at the bottom of this sheet.

Procedures for Entering a Confined Space:

1. Run fresh air through the air monitor away from traffic. Proceed by calibrating the air monitor as specified by the manufacturer.
2. If the confined spaces can not be tested prior to removing the doors, test the air with the monitor after doors are removed. Record the readings below under (Initial Readings). The confined space at this time should be ventilated using the air horn or blower for the minimum time shown below. These calculation have taken in to consideration the volume of air in the confined space to be exchanged at a minimum of five times before entry of the structure. After said time set below inspectors may enter the structure if they deem it safe to enter. All readings at entry must be recorded at this time by the stand-by person on the lower portion of this page. During entry of the confined space ventilation of the structure shall continue until exiting of the structure. All vehicles should be parked in a location where the exhaust can not enter the confined space.
3. The air shall be tested and recorded below and monitored continuously inside the structure during the entry. If the air does not test within acceptable limits the space shall be purged again until the test is acceptable. If at any time the monitor goes off inside the space after entering the confined space you should notify the stand-by and exit ASAP.
4. Radio communication shall be set up between those entering and the stand-by observer and maintained at 1 minute intervals during the inspection of the structure.
5. Concord Fire Department shall be called at 270-444-8520 before the first entry of the day and after the last entry of the day. District 9 and station 1 shall be notified in the same manor. In an emergency the Fire Department shall be notified first and then district or station 1. The Fire Department has confirmed the ability to dispatch a confined space rescue team.
6. Those entering and the stand-by observer shall be confined space trained within the last year and sign below that this procedure is being followed and they believe the entry is safe.
7. Those entering may enter only after signing this form.

Initial Reading: Comb. LEL: - Oxygen: 20.9 Hydrogen Sulfide: - Carbon Monoxide: -
 Entry Reading: Comb. LEL: - Oxygen: 20.9 Hydrogen Sulfide: - Carbon Monoxide: -

Member Entered	Length	Width	Height	Volume	Air Horn or blower (cfm)	Minimum Time	Start Vent. Time	Finish Vent. Time	Entry Time	Exit Time
<u>IL Arch</u>	<u>693'</u>	<u>3'</u>	<u>9'</u>	<u>18720</u>	<u>4500</u>	<u>30 MIN</u>				
<u>IL Tie</u>	<u>630'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>3540</u>	<u>4500</u>	<u>15 MIN</u>				
<u>KY Arch</u>	<u>803</u>	<u>3'</u>	<u>10'</u>	<u>24090</u>	<u>4500</u>	<u>30 MIN</u>				
<u>W. KY Tie</u>	<u>730'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>4100</u>	<u>4500</u>	<u>15 MIN</u>	<u>1:30pm</u>	<u>2:30pm</u>	<u>2:00pm</u>	<u>4:30pm</u>
<u>Abt Vlt</u>	<u>23.5'</u>	<u>62.3'</u>	<u>10.5'</u>	<u>15380</u>	<u>4500</u>	<u>30 MIN</u>				

Was a hazardous condition encountered? Yes: _____ No: X
 If Yes, explain: _____

Employees entering the confined space: 1) DAVID HEBERLING
 2) _____

Stand-by: (Observer) SLADE CHELBIAN

Emergency Numbers: 270-444-8520 or 991

**Illinois Department of Transportation
Bureau of Bridges and Structures
Bridge Inspection Unit
Confined Space Pre-entry Certification Report and Procedure**

Date: 3/14/23 Structure Number: 064-0035 Bridge Location: I-24 over the Ohio River
 Element Entering: Ties, Arches, Abutment Vault
 Purpose: INSPECTION

Equipment Required: 1) Air monitor, 2) air monitor calibration kit with calibration gas tank, 3) air horn (4500cfm) and wood closure, 4) 5 minute air pack, 5) hard hat, 6) life line, 7) harness 8) district to provide an air compressor. Tripod and hoist will not be used for this inspection since they are impractical. Harness and lifeline will not be used once in a arch or tie confined spaces, they are impractical and restrict movement for this type of entry, however, they will be used in the vault.

A competent stand-by observer shall be responsible for this form being filled out correctly, completely and all procedures followed. His or her signature shall go under the heading (stand-by observer), located at the bottom of this sheet.

Procedures for Entering a Confined Space:

1. Run fresh air through the air monitor away from traffic. Proceed by calibrating the air monitor as specified by the manufacturer.
2. If the confined spaces can not be tested prior to removing the doors, test the air with the monitor after doors are removed. Record the readings below under (Initial Readings). The confined space at this time should be ventilated using the air horn or blower for the minimum time shown below. These calculation have taken in to consideration the volume of air in the confined space to be exchanged at a minimum of five times before entry of the structure. After said time set below inspectors may enter the structure if they deem it safe to enter. All readings at entry must be recorded at this time by the stand-by person on the lower portion of this page. During entry of the confined space ventilation of the structure shall continue until exiting of the structure. All vehicles should be parked in a location where the exhaust can not enter the confined space.
3. The air shall be tested and recorded below and monitored continuously inside the structure during the entry. If the air does not test within acceptable limits the space shall be purged again until the test is acceptable. If at any time the monitor goes off inside the space after entering the confined space you should notify the stand-by and exit ASAP.
4. Radio communication shall be set up between those entering and the stand-by observer and maintained at 1 minute intervals during the inspection of the structure.
5. Concord Fire Department shall be called at 270-444-8520 before the first entry of the day and after the last entry of the day. District 9 and station 1 shall be notified in the same manor. In an emergency the Fire Department shall be notified first and then district or station 1. The Fire Department has confirmed the ability to dispatch a confined space rescue team.
6. Those entering and the stand-by observer shall be confined space trained within the last year and sign below that this procedure is being followed and they believe the entry is safe.
7. Those entering may enter only after signing this form.

Initial Reading: Comb. LEL: — Oxygen: 20.9 Hydrogen Sulfide: — Carbon Monoxide: —
 Entry Reading: Comb. LEL: — Oxygen: 20.9 Hydrogen Sulfide: — Carbon Monoxide: —

Member Entered	Length	Width	Height	Volume	Air Horn or blower (cfm)	Minimum Time	Start Vent. Time	Finish Vent. Time	Entry Time	Exit Time
<u>IL Arch</u>	<u>693'</u>	<u>3'</u>	<u>9'</u>	<u>18720</u>	<u>4500</u>	<u>30 MIN.</u>	<u>—</u>	<u>—</u>	<u>—</u>	<u>—</u>
<u>IL Tie</u>	<u>630'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>3540</u>	<u>4500</u>	<u>15 MIN.</u>	<u>—</u>	<u>—</u>	<u>—</u>	<u>—</u>
<u>KY Arch</u>	<u>803</u>	<u>3'</u>	<u>10'</u>	<u>24090</u>	<u>4500</u>	<u>30 MIN.</u>	<u>—</u>	<u>—</u>	<u>—</u>	<u>—</u>
<u>KY Tie</u>	<u>730'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>4100</u>	<u>4500</u>	<u>15 MIN.</u>	<u>—</u>	<u>—</u>	<u>—</u>	<u>—</u>
<u>S. Abt Vlt</u>	<u>23.5'</u>	<u>62.3'</u>	<u>10.5'</u>	<u>15380</u>	<u>4500</u>	<u>30 MIN.</u>	<u>8:00AM</u>	<u>5:30AM</u>	<u>5:30AM</u>	<u>9:00AM</u>

Was a hazardous condition encountered? Yes: — No: X
 If Yes, explain: —

Employees entering the confined space: 1) SLADE (HELBIN)
 2) —

Stand-by: (Observer) DAVID HEERLING

Emergence Numbers: 270-444-8520 or 991

**Illinois Department of Transportation
Bureau of Bridges and Structures
Bridge Inspection Unit
Confined Space Pre-entry Certification Report and Procedure**

Date: 3/14/23 Structure Number: 064-0035 Bridge Location: I-24 over the Ohio River
 Element Entering: Ties, Arches, Abutment Vault
 Purpose: Inspection

Equipment Required: 1) Air monitor, 2) air monitor calibration kit with calibration gas tank, 3) air horn (4500cfm) and wood closure, 4) 5 minute air pack, 5) hard hat, 6) life line, 7) harness 8) district to provide an air compressor. Tripod and hoist will not be used for this inspection since they are impractical. Harness and lifeline will not be used once in a arch or tie confined spaces, they are impractical and restrict movement for this type of entry, however, they will be used in the vault.

A competent stand-by observer shall be responsible for this form being filled out correctly, completely and all procedures followed. His or her signature shall go under the heading (stand-by observer), located at the bottom of this sheet.

Procedures for Entering a Confined Space:

1. Run fresh air through the air monitor away from traffic. Proceed by calibrating the air monitor as specified by the manufacturer.
2. If the confined spaces can not be tested prior to removing the doors, test the air with the monitor after doors are removed. Record the readings below under (Initial Readings). The confined space at this time should be ventilated using the air horn or blower for the minimum time shown below. These calculation have taken in to consideration the volume of air in the confined space to be exchanged at a minimum of five times before entry of the structure. After said time set below inspectors may enter the structure if they deem it safe to enter. All readings at entry must be recorded at this time by the stand-by person on the lower portion of this page. During entry of the confined space ventilation of the structure shall continue until exiting of the structure. All vehicles should be parked in a location where the exhaust can not enter the confined space.
3. The air shall be tested and recorded below and monitored continuously inside the structure during the entry. If the air does not test within acceptable limits the space shall be purged again until the test is acceptable. If at any time the monitor goes off inside the space after entering the confined space you should notify the stand-by and exit ASAP.
4. Radio communication shall be set up between those entering and the stand-by observer and maintained at 1 minute intervals during the inspection of the structure.
5. Concord Fire Department shall be called at 270-444-8520 before the first entry of the day and after the last entry of the day. District 9 and station 1 shall be notified in the same manor. In an emergency the Fire Department shall be notified first and then district or station 1. The Fire Department has confirmed the ability to dispatch a confined space rescue team.
6. Those entering and the stand-by observer shall be confined space trained within the last year and sign below that this procedure is being followed and they believe the entry is safe.
7. Those entering may enter only after signing this form.

Initial Reading: Comb. LEL: - Oxygen: 20.9 Hydrogen Sulfide: - Carbon Monoxide: -
 Entry Reading: Comb. LEL: - Oxygen: 20.9 Hydrogen Sulfide: - Carbon Monoxide: -

Member Entered	Length	Width	Height	Volume	Air Horn or blower (cfm)	Minimum Time	Start Vent. Time	Finish Vent. Time	Entry Time	Exit Time
IL Arch	693'	3'	9'	18720	4500	30 MIN.				
IL Tie	630'	2.1'	2.67'	3540	4500	15 MIN.				
E, KY Arch	803'	3'	10'	24090	4500	30 MIN.	10:00AM	11:00AM	11:00AM	12:15pm
KY Tie	730'	2.1'	2.67'	4100	4500	15 MIN.				
Abt Vlt	23.5'	62.3'	10.5'	15380	4500	30 MIN.				

Was a hazardous condition encountered? Yes: _____ No: X
 If Yes, explain: _____

Employees entering the confined space: 1) SLADE CHELBIAN
 2) _____

Stand-by: (Observer) DAVID HEBERLING

Emergency Numbers: 270-444-8520 or 991

**Illinois Department of Transportation
Bureau of Bridges and Structures
Bridge Inspection Unit
Confined Space Pre-entry Certification Report and Procedure**

Date: 3/14/23 Structure Number: 064-0035 Bridge Location: I-24 over the Ohio River
 Element Entering: Ties, Arches, Abutment Vault
 Purpose: INSPECTION

Equipment Required: 1) Air monitor, 2) air monitor calibration kit with calibration gas tank, 3) air horn (4500cfm) and wood closure, 4) 5 minute air pack, 5) hard hat, 6) life line, 7) harness 8) district to provide an air compressor. Tripod and hoist will not be used for this inspection since they are impractical. Harness and lifeline will not be used once in a arch or tie confined spaces, they are impractical and restrict movement for this type of entry, however, they will be used in the vault.

A competent stand-by observer shall be responsible for this form being filled out correctly, completely and all procedures followed. His or her signature shall go under the heading (stand-by observer), located at the bottom of this sheet.

Procedures for Entering a Confined Space:

- Run fresh air through the air monitor away from traffic. Proceed by calibrating the air monitor as specified by the manufacturer.
- If the confined spaces can not be tested prior to removing the doors, test the air with the monitor after doors are removed. Record the readings below under (Initial Readings). The confined space at this time should be ventilated using the air horn or blower for the minimum time shown below. These calculation have taken in to consideration the volume of air in the confined space to be exchanged at a minimum of five times before entry of the structure. After said time set below inspectors may enter the structure if they deem it safe to enter. All readings at entry must be recorded at this time by the stand-by person on the lower portion of this page. During entry of the confined space ventilation of the structure shall continue until exiting of the structure. All vehicles should be parked in a location where the exhaust can not enter the confined space.
- The air shall be tested and recorded below and monitored continuously inside the structure during the entry. If the air does not test within acceptable limits the space shall be purged again until the test is acceptable. If at any time the monitor goes off inside the space after entering the confined space you should notify the stand-by and exit ASAP.
- Radio communication shall be set up between those entering and the stand-by observer and maintained at 1 minute intervals during the inspection of the structure.
- Concord Fire Department shall be called at 270-444-8520 before the first entry of the day and after the last entry of the day. District 9 and station 1 shall be notified in the same manor. In an emergency the Fire Department shall be notified first and then district or station 1. The Fire Department has confirmed the ability to dispatch a confined space rescue team.
- Those entering and the stand-by observer shall be confined space trained within the last year and sign below that this procedure is being followed and they believe the entry is safe.
- Those entering may enter only after signing this form.

Initial Reading: Comb. LEL: - Oxygen: 20.9 Hydrogen Sulfide: - Carbon Monoxide: -
 Entry Reading: Comb. LEL: - Oxygen: 20.9 Hydrogen Sulfide: - Carbon Monoxide: -

Member Entered	Length	Width	Height	Volume	Air Horn or blower (cfm)	Minimum Time	Start Vent. Time	Finish Vent. Time	Entry Time	Exit Time
IL Arch	693'	3'	9'	18720	4500	30 MIN.				
IL Tie	630'	2.1'	2.67'	3540	4500	15 MIN.				
KY Arch	803'	3'	10'	24090	4500	30 MIN.				
KY Tie	730'	2.1'	2.67'	4100	4500	15 MIN.	<u>11:30 AM</u>	<u>12:30 PM</u>	<u>12:45 PM</u>	<u>2:30 PM</u>
Abt Vlt	23.5'	62.3'	10.5'	15380	4500	30 MIN.				

Was a hazardous condition encountered? Yes: _____ No: X
 If Yes, explain: _____

Employees entering the confined space: 1) DAVID HEBERLING
 2) _____

Stand-by: (Observer) SLADE (FELBIM)

Emergency Numbers: 270-444-8520 or 991

**Illinois Department of Transportation
Bureau of Bridges and Structures
Bridge Inspection Unit
Confined Space Pre-entry Certification Report and Procedure**

Date: 3/15/23 Structure Number: 064-0035 Bridge Location: I-24 over the Ohio River
 Element Entering: Ties, Arches, Abutment Vault
 Purpose: INSPECTION

Equipment Required: 1) Air monitor, 2) air monitor calibration kit with calibration gas tank, 3) air horn (4500cfm) and wood closure, 4) 5 minute air pack, 5) hard hat, 6) life line, 7) harness 8) district to provide an air compressor. Tripod and hoist will not be used for this inspection since they are impractical. Harness and lifeline will not be used once in a arch or tie confined spaces, they are impractical and restrict movement for this type of entry, however, they will be used in the vault.

A competent stand-by observer shall be responsible for this form being filled out correctly, completely and all procedures followed. His or her signature shall go under the heading (stand-by observer), located at the bottom of this sheet.

Procedures for Entering a Confined Space:

1. Run fresh air through the air monitor away from traffic. Proceed by calibrating the air monitor as specified by the manufacturer.
2. If the confined spaces can not be tested prior to removing the doors, test the air with the monitor after doors are removed. Record the readings below under (Initial Readings). The confined space at this time should be ventilated using the air horn or blower for the minimum time shown below. These calculation have taken in to consideration the volume of air in the confined space to be exchanged at a minimum of five times before entry of the structure. After said time set below inspectors may enter the structure if they deem it safe to enter. All readings at entry must be recorded at this time by the stand-by person on the lower portion of this page. During entry of the confined space ventilation of the structure shall continue until exiting of the structure. All vehicles should be parked in a location where the exhaust can not enter the confined space.
3. The air shall be tested and recorded below and monitored continuously inside the structure during the entry. If the air does not test within acceptable limits the space shall be purged again until the test is acceptable. If at any time the monitor goes off inside the space after entering the confined space you should notify the stand-by and exit ASAP.
4. Radio communication shall be set up between those entering and the stand-by observer and maintained at 1 minute intervals during the inspection of the structure.
5. Concord Fire Department shall be called at 270-444-8520 before the first entry of the day and after the last entry of the day. District 9 and station 1 shall be notified in the same manor. In an emergency the Fire Department shall be notified first and then district or station 1. The Fire Department has confirmed the ability to dispatch a confined space rescue team.
6. Those entering and the stand-by observer shall be confined space trained within the last year and sign below that this procedure is being followed and they believe the entry is safe.
7. Those entering may enter only after signing this form.

Initial Reading: Comb. LEL: - Oxygen: 20.8 Hydrogen Sulfide: - Carbon Monoxide: -
 Entry Reading: Comb. LEL: - Oxygen: 20.8 Hydrogen Sulfide: - Carbon Monoxide: -

Member Entered	Length	Width	Height	Volume	Air Horn or blower (cfm)	Minimum Time	Start Vent. Time	Finish Vent. Time	Entry Time	Exit Time
<u>IL Arch</u>	<u>693'</u>	<u>3'</u>	<u>9'</u>	<u>18720</u>	<u>4500</u>	<u>30 MIN.</u>				
<u>IL Tie</u>	<u>630'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>3540</u>	<u>4500</u>	<u>15 MIN.</u>				
<u>KY Arch</u>	<u>803'</u>	<u>3'</u>	<u>10'</u>	<u>24090</u>	<u>4500</u>	<u>30 MIN.</u>	<u>8:30AM</u>	<u>9:00AM</u>	<u>9:00AM</u>	<u>10:15AM</u>
<u>KY Tie</u>	<u>730'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>4100</u>	<u>4500</u>	<u>15 MIN.</u>				
<u>Abt Vlt</u>	<u>23.5'</u>	<u>62.3'</u>	<u>10.5'</u>	<u>15380</u>	<u>4500</u>	<u>30 MIN.</u>				

Was a hazardous condition encountered? Yes: _____ No: X
 If Yes, explain: _____

Employees entering the confined space: 1) DAVID HEBERLING
 2) _____

Stand-by: (Observer) SLADE CHELBIAN

Emergency Numbers: 270-444-8520 or 991

**Illinois Department of Transportation
Bureau of Bridges and Structures
Bridge Inspection Unit
Confined Space Pre-entry Certification Report and Procedure**

Date: 3/10/2023 Structure Number: 064-0035 Bridge Location: I-24 over the Ohio River
 Element Entering: Ties, Arches, Abutment Vault
 Purpose: NB ILLINOIS ARCH INSPECTION

Equipment Required: 1) Air monitor, 2) air monitor calibration kit with calibration gas tank, 3) air horn (4500cfm) and wood closure, 4) 5 minute air pack, 5) hard hat, 6) life line, 7) harness 8) district to provide an air compressor. Tripod and hoist will not be used for this inspection since they are impractical. Harness and lifeline will not be used once in a arch or tie confined spaces, they are impractical and restrict movement for this type of entry, however, they will be used in the vault.

A competent stand-by observer shall be responsible for this form being filled out correctly, completely and all procedures followed. His or her signature shall go under the heading (stand-by observer), located at the bottom of this sheet.

Procedures for Entering a Confined Space:

1. Run fresh air through the air monitor away from traffic. Proceed by calibrating the air monitor as specified by the manufacturer.
2. If the confined spaces can not be tested prior to removing the doors, test the air with the monitor after doors are removed. Record the readings below under (Initial Readings). The confined space at this time should be ventilated using the air horn or blower for the minimum time shown below. These calculation have taken in to consideration the volume of air in the confined space to be exchanged at a minimum of five times before entry of the structure. After said time set below inspectors may enter the structure if they deem it safe to enter. All readings at entry must be recorded at this time by the stand-by person on the lower portion of this page. During entry of the confined space ventilation of the structure shall continue until exiting of the structure. All vehicles should be parked in a location where the exhaust can not enter the confined space.
3. The air shall be tested and recorded below and monitored continuously inside the structure during the entry. If the air does not test within acceptable limits the space shall be purged again until the test is acceptable. If at any time the monitor goes off inside the space after entering the confined space you should notify the stand-by and exit ASAP.
4. Radio communication shall be set up between those entering and the stand-by observer and maintained at 1 minute intervals during the inspection of the structure.
5. **Concord** Fire Department shall be called at **270-444-8520** before the first entry of the day and after the last entry of the day. District **9** and station 1 shall be notified in the same manor. In an emergency the Fire Department shall be notified first and then district or station 1. The Fire Department has confirmed the ability to dispatch a confined space rescue team.
6. Those entering and the stand-by observer shall be **confined space trained** within the last year and sign below that this procedure is being followed and they believe the entry is safe.
7. Those entering may enter only after signing this form.

Initial Reading: Comb. LEL: 0 Oxygen: 20.9 Hydrogen Sulfide: 0 Carbon Monoxide: 0
 Entry Reading: Comb. LEL: 0 Oxygen: 20.9 Hydrogen Sulfide: 0 Carbon Monoxide: 0

Member Entered	Length	Width	Height	Volume	Air Horn or blower (cfm)	Minimum Time	Start Vent. Time	Finish Vent. Time	Entry Time	Exit Time
* <u>IL Arch</u>	<u>893'</u>	<u>3'</u>	<u>9'</u>	<u>18720</u>	<u>4500</u>	<u>30 MIN.</u>	<u>9:10</u>	<u>9:55</u>	<u>10:05</u>	<u>12:38</u>
<u>IL Tie</u>	<u>630'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>3540</u>	<u>4500</u>	<u>15 MIN.</u>				
<u>KY Arch</u>	<u>803'</u>	<u>3'</u>	<u>10'</u>	<u>24090</u>	<u>4500</u>	<u>30 MIN.</u>				
<u>KY Tie</u>	<u>730'</u>	<u>2.1'</u>	<u>2.67'</u>	<u>4100</u>	<u>4500</u>	<u>15 MIN.</u>				
<u>Abt Vn</u>	<u>23.5'</u>	<u>62.3'</u>	<u>10.5'</u>	<u>15380</u>	<u>4500</u>	<u>30 MIN.</u>				

Was a hazardous condition encountered? Yes: _____ No: X
 If Yes, explain: _____

Employees entering the confined space: 1) MICHAEL SPENCER
 2) JACOB GREEN

Stand-by: (Observer) SLADE CHELBIAN

Emergence Numbers: 270-444-8520 or 991

**Illinois Department of Transportation
Bureau of Bridges and Structures
Bridge Inspection Unit
Confined Space Pre-entry Certification Report and Procedure**

Date: 3-13-23 Structure Number: 064-0035 Bridge Location: I-24 over the Ohio River
 Element Entering: Ties, Arches, Abutment Vault
 Purpose: INSPECTION OF THE NORTH (IL) VAULTED ABUTMENT

Equipment Required: 1) Air monitor, 2) air monitor calibration kit with calibration gas tank, 3) air horn (4500cfm) and wood closure, 4) 5 minute air pack, 5) hard hat, 6) life line, 7) harness 8) district to provide an air compressor. Tripod and hoist will not be used for this inspection since they are impractical. Harness and lifeline will not be used once in a arch or tie confined spaces, they are impractical and restrict movement for this type of entry, however, they will be used in the vault.

A competent stand-by observer shall be responsible for this form being filled out correctly, completely and all procedures followed. His or her signature shall go under the heading (stand-by observer), located at the bottom of this sheet.

Procedures for Entering a Confined Space:

1. Run fresh air through the air monitor away from traffic. Proceed by calibrating the air monitor as specified by the manufacturer.
2. If the confined spaces can not be tested prior to removing the doors, test the air with the monitor after doors are removed. Record the readings below under (Initial Readings). The confined space at this time should be ventilated using the air horn or blower for the minimum time shown below. These calculation have taken in to consideration the volume of air in the confined space to be exchanged at a minimum of five times before entry of the structure. After said time set below inspectors may enter the structure if they deem it safe to enter. All readings at entry must be recorded at this time by the stand-by person on the lower portion of this page. During entry of the confined space ventilation of the structure shall continue until exiting of the structure. All vehicles should be parked in a location where the exhaust can not enter the confined space.
3. The air shall be tested and recorded below and monitored continuously inside the structure during the entry. If the air does not test within acceptable limits the space shall be purged again until the test is acceptable. If at any time the monitor goes off inside the space after entering the confined space you should notify the stand-by and exit ASAP.
4. Radio communication shall be set up between those entering and the stand-by observer and maintained at 1 minute intervals during the inspection of the structure.
5. Concord Fire Department shall be called at 270-444-8520 before the first entry of the day and after the last entry of the day. District 9 and station 1 shall be notified in the same manor. In an emergency the Fire Department shall be notified first and then district or station 1. The Fire Department has confirmed the ability to dispatch a confined space rescue team.
6. Those entering and the stand-by observer shall be confined space trained within the last year and sign below that this procedure is being followed and they believe the entry is safe.
7. Those entering may enter only after signing this form.

Initial Reading: Comb. LEL: 0 Oxygen: 20.9 Hydrogen Sulfide: 0 Carbon Monoxide: 0
 Entry Reading: Comb. LEL: 0 Oxygen: 20.9 Hydrogen Sulfide: 0 Carbon Monoxide: 0

Member Entered	Length	Width	Height	Volume	Air Horn or blower (cfm)	Minimum Time	Start Vent. Time	Finish Vent. Time	Entry Time	Exit Time
IL Arch	683'	3'	8'	16720	4500	30 MIN.				
IL Tie	630'	2.1'	2.67'	3540	4500	15 MIN.				
KY Arch	803'	3'	10'	24090	4500	30 MIN.				
KY Tie	730'	2.1'	2.67'	4100	4500	15 MIN.				
<u>NORTH IL Abt Vlt</u>	23.5'	62.3'	10.5'	15380	4500	30 MIN.	<u>8:45</u>	<u>9:45</u>	<u>10:05</u>	<u>10:35</u>

Was a hazardous condition encountered? Yes: _____ No: X
 If Yes, explain: _____

Employees entering the confined space: 1) MICHAEL SPENCER *[Signature]*
 2) _____

Stand-by: (Observer) JACOB GREEN *[Signature]*

Emergency Numbers: 270-444-8520 or 991