


- 1. REMOVE EXISTING SHOULDERS SOUTH OF THE STRUCTURE.
- 2. INSTALL FULL DEPTH 8" SHOULDERS AS SHOWN ON THE PLANS.
- 3. TRAFFIC CONTROL AND PROTECTION ACCORDING TO HIGHWAY STANDARD 701101 AND 701421.
- 4. TO BE PAID FOR AS TRAFFIC CONTROL AND PROTECTION STANDARD 701411, 701421, AND SOUTHBOUND AS SHOWN IN STAGE 1.

(LOOKING NORTHBOUND)



STA 559+00 TO STA 584+67
BRIDGE OMISSION STA 568+56.6 TO STA 571+84.0
(LOOKING NORTHBOUND)


- 1. INSTALL TEMPORARY CONCRETE BARRIER AND TEMPORARY IMPACT ATTENUATOR (STATION 559+00).
- 2. SHIFT TRAFFIC.
- 3. REMOVE EXISTING IMPACT ATTENUATOR AND EXISTING CONCRETE MEDIAN BARRIER BEGINNING AT THE SOUTH END.
- 4. INSTALL 2.5" HOT-MIX ASPHALT IN THE VOID LEFT AFTER THE MEDAIN BARRIER IS REMOVED.
- 5. TRAFFIC CONTROL AND PROTECTION ACCORDING TO HIGHWAY STANDARD 701421 AND 701423.
- 6. 10 BE PAID FOR AS TRAFFIC CONTROL AND PROTECTION STANDARD 701423.

#### NOTE

#### VERTICAL PANELS WILL NOT BE PAID FOR SEPARATELY BUT SHALL BE INCLUDED IN THE APPLICABLE HIGHWAY STANDARD

### MOT LEGEND


- (A) TEMPORARY PAVEMENT MARKING 4". WHITE
- B TEMPORARY PAVEMENT MARKING 4". YELLOW



STA 559+00 TO STA 584+67

BRIDGE OMISSION STA 568+56.6 TO STA 571+84.0

- 1. REMOVE SOUTHBOUND SUPER AND SUB STRUCTURE.
- 2. CONSTRUCT SOUTHBOUND SUPER AND SUB STRUCTURE, (BEAMS SHALL BE PAINTED).
- 3. CONSTRUCT TEMPORARY PAVEMENT NORTH OF THE STRUCTURE SOUTHBOUND.
- 4. INSTALL / RELOCATE TEMPORARY CONCRETE BARRIER.
- 5. SEE HIGHWAY STANDARD 701416 FOR DETAILS NOT SHOWN.
- 6. TO BE PAID FOR AS TRAFFIC CONTROL AND PROTECTION STANDARD 701416.




# MOT STAGE 2

# STA 559+00 TO STA 584+67

BRIDGE OMISSION STA 568+56.6 TO STA 571+84.0 (LOOKING NORTHBOUND)

- 1. REMOVE NORTHBOUND SUPER AND SUB STRUCTURE.
- 2. CONSTRUCT NORTHBOUND SUPER AND SUB STRUCTURE.
- 3. RELOCATE TEMPOARAY BARRIER WALL AND IMPACT ATTENUATOR.
- 4. SEE HIGHWAY STANDARD 701416 FOR DETAILS NOT SHOWN.
- 5. TO BE PAID FOR AS TRAFFIC CONTROL AND PROTECTION STANDARD 701416.

## € IL RTE. 251



### STA 559+00 TO STA 589+50

BRIDGE OMISSION STA 568+56.6 TO STA 571+84.0

(LOOKING NORTHBOUND)

- 1. INSTALL CONCRETE MEDIAN BARRIER AND IMPACT ATTENUATOR.
- 2. RESURFACE IL 251 USING HIGHWAY STANDARD 701421.
- 3. REMOVE TEMPORARY PAVEMENT IN NORTHWEST USING STANDARD SHOULDER CLOSURE
- 4. PUNCHLIST ITEMS.
- 5. TO BE PAID FOR AS TRAFFIC CONTROL AND PROTECTION STANDARD 701423 AND SOUTHBOUND AS MODIFIED.

FILE NAME =	USER NAME = 2prenid	DESIGNED - DLP	REVISED ~		FAP ROUTE 303 (IL ROUTE 251) OVER SPRING CREEK ROAD	F.A.* SECTION COUNTY TOTAL SHEET NO.
Gi\project\2002773_001\CAD0\Civil\Sht\D	G4B79-sht-mottypsections/dgn	DRAWN - ENTRAN	REVISED -	STATE OF ILLINOIS	MAINTENANCE OF TRAFFIC TYPICAL SECTIONS	* 1-HBR & 1-2HB-D WINNEBAGO 216 35
	PLOT SCALE = 50.00 '/ IN,	CHECKED TMH	REVISED -	DEPARTMENT OF TRANSPORTATION		IL RTE 251 & FOREST HILLS RD CONTRACT NO. 64B79
	PLUT DATE = 9/29/2010	DATE - 10/01/10	REVISED -		SCALE: 1"= 50" SHEET NO. OF SHEETS STA. TO STA.	FED. ROAD DIST, NO.   ILLINOIS FED. AID PROJECT
						* F.A.P. 303 & F.A.U. 5146