












BILL OF MATERIAL
For Information Only
(One End Section)

Bar	No.	Size	Length	Shape
h	4	#6	29'-5"	
h1	18	#4	2'-8"	
h2	18	#4	2'-2"	
h3	9	#4	4'-5"	
s or s1	27	#4	4'-2"	
v	21	#5	8'-6"	
Item			Unit	Total
Concrete Box Culverts			Cu. Yd.	29.6
Reinforcement Bars			Pound	530.0
Welded Wire Fabric			Sq. Ft.	1,063.0



END SECTION DETAILS
DOUBLE 12'x6' PRECAST BOX CULVERT
F.A.P. ROUTE 71 - SECTION 121R
MCLEAN COUNTY
STATION 363+70, S.N. 057-2047
CULVERT NO. 1

SHEET 2 OF 4

FILE NAME :	USER NAME : kgsrb	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	BOX CULVERT END SECTION DETAILS PROPOSED CULVERT NO. 1 - STR. NO. 057-2047					F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
g:\Spa...s\paved\c\kgsrb\10001441\070592	shh-BoxCulvert-2.dgn	DRAWN -	REVISED -		71	121R	MCLEAN	87	29					
	PLOT SCALE : 44.00000 ' / IN.	CHECKED -	REVISED -		CONTRACT NO. 70592									
	PLOT DATE : 10/16/2009	DATE -	REVISED -		(ILLINOIS) FED. AID PROJECT									
					SCALE:	SHEET NO.	OF	SHEETS	STA.	TO STA.				