



SUGGESTED STAGE CONSTRUCTION SEQUENCE

STAGE II

1. ERECT TRAFFIC CONTROL FOR STAGE II.
2. REMOVE EXISTING BRIDGE AND PAVEMENT LT.
3. REMOVE EXISTING BASE COURSE OPTION LT. BASE COURSE OPTION REMOVAL MEASURED AND PAID AS "PAVEMENT REMOVAL"
4. CONSTRUCT PROPOSED BRIDGE AND TEMPORARY RAMPS.
5. CONSTRUCT PROPOSED GUARDRAIL & TERMINALS LT.

FINAL

1. REMOVE ALL STAGE TRAFFIC CONTROL AND RE-ESTABLISH NORMAL TRAFFIC PATTERNS.
2. COMPLETE HOT- MIX ASPHALT SURFACE REMOVAL- BUTT JOINT, HMA SHOULDERS AND SURFACE COURSE UNDER TRAFFIC WITH FLAGGERS.
3. FINAL STRIPING, SEEDING AND MISCELLANEOUS CLEANUP.

GENERAL NOTES

1. THIS TRAFFIC CONTROL DETAIL SHALL BE USED IN CONJUNCTION WITH STANDARD 701321.
2. EXISTING PAVEMENT MARKING THAT CONFLICT WITH THE REVISED STAGE TRAFFIC PATTERNS DURING ALL PHASES OF STAGE CONSTRUCTION SHALL BE REMOVED AS SPECIFIED IN SECTION 783 OF THE STANDARD SPECIFICATIONS AND PAID FOR AS "PAVEMENT MARKING REMOVAL".
3. THE CONTRACTOR SHALL MAINTAIN ACCESS TO ALL PRIVATE AND COMMERCIAL PROPERTIES DURING ALL PHASES OF CONSTRUCTION.
4. EACH DETECTOR LOOP SHALL BE CONNECTED TO A SEPARATE DETECTOR AMPLIFIER.

LEGEND

- BRIDGE WORK AREA
- IMPACT ATTENUATOR
- TYPE III BARRICADE
- DRUM WITH STEADY BURNING LIGHT
- TRAFFIC SIGNAL
- INDUCTION LOOP DETECTOR
- TEMPORARY CONCRETE BARRIER



FILE NAME = ...roadway\1vr_toplan.stg2.1.dgn	USER NAME = \$USER*	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	TRAFFIC CONTROL PLAN - STAGE II ILLINOIS ROUTE 49 OVER LITTLE VERMILION RIVER	F.A.P. RTE. 836	SECTION 118BR-2	COUNTY CHAMPAIGN	TOTAL SHEETS 45	SHEET NO. 10		
THE UPCHURCH GROUP, INC.	PLOT SCALE = \$SCALE*	CHECKED - MJS	REVISED -			SCALE: 1"=20'	SHEET NO. OF SHEETS	STA. 684+00	TO STA. 689+00	CONTRACT NO. 70600		
	PLOT DATE = 8/19/2008 3:08:40 PM	DATE -	REVISED -			FED. ROAD DIST. NO. 5 ILLINOIS FED. AID PROJECT						