
TEMPORARY CONCRETE BARRIER STAGE 2 TRAFFIC TEMPORARY CONCRETE BARRIER REMOVAL OF BASE COURSE WIDENING D ECCEG 1

STAGE 2 CONSTRUCTION TYPICAL SECTION



FINAL STAGE CONSTRUCTION TYPICAL SECTION

NOTES:


- ALL DIMENSIONS, BARRICADES, SIGNS, ETC, AS SHOWN ON TRAFFIC CONTROL AND PROTECTION STANDARD 701321 SHALL APPLY.
- ALL TEMPORARY PAVEMENT MARKING NECESSARY TO COMPLY WITH THIS DETAIL SHALL BE CONSIDERED INCLUDED IN THE TRAFFIC CONTROL PAY ITEMS IN THE PLANS.
- 3. CONTRACTOR SHALL FILL EXISTING GUARD RAIL POST AFTER REMOVING AND SHALL BE CONSIDERED INCIDENTAL TO STEEL PLATE BEAM GUARD RAIL REMOVAL.
- 4. CONTRACTOR SHALL PROVIDE TEMPORARY PARKING/ACCESS FOR ENTRANCE AT STA 225+62.9 RT DURING STAGE II CONSTRUCTION.
- 5. CONTRACTOR TO ALLOW ACCESS TO FIELD ENTRANCES WITHIN PROJECT LIMITS DURING STAGE CONSTRUCTION WITH 48 HR NOTIFICATION BY THE ENGINEER.
- C. GRANULAR EMBANKMENT, SPECIAL
- D. HMA BINDER COURSE
- E. HMA SHOULDER
- F. STEEL PLATE BEAM GUARD RAIL
- G. AGGREGATE SHOULDER
- H. HMA SURFACE COURSES
- . EARTH EMBANKMENT

SUGGESTED STAGE II PROCEDURES

- RELOCATE TEMPORARY CONCRETE BARRIERS, IMPACT ATTENUATORS, AND TRAFFIC CONTROL DEVICES AS REQ'D.
- 2. MOVE ALL TRAFFIC TO NORTHBOUND LANE.
- 3. REMOVE BASE COURSE WIDENING FROM WEST SIDE OF US 51 (STAGE I).
- 4. REMOVE PAVEMENT
- 5. REMOVE EXISTING BRIDGE STRUCTURE AND CONSTRUCT NEW BRIDGE AS SHOWN ON PLANS.
- 6. REMOVE EXISTING GUARDAIL.
- 7. CONSTRUCT NEW ROADWAY AS SHOWN ON PLANS, EXCEPT FOR HMA SURFACE COURSE.
- 8. INSTALL NEW GUADRAIL AS SHOWN ON PLANS.

SUGGESTED FINAL STAGE PROCEDURES

- 1. REMOVE BASE COURSE WIDENING FROM EAST SIDE OF US 51 (STAGE II).
- 2. REMOVE ALL TEMPORARY TRAFFIC BARRIERS AND CONTROL DEVICES.
- 3. INSTALL SHORT-TERM PAVEMENT MARKINGS.
- 4. OPEN ROADWAY TO TWO-WAY TRAFFIC
- 5. CONSTRUCT SURFACE COURSE, HMA SHOULDER SURFACE AND AGGREGATE SHOULDER SURFACE.
- 6. CONSTRUCT STRIPING ON ROADWAY AS SHOWN ON PLANS.



COUNTY TOTAL SHEET NO. FAYETTE 57 12 DESIGNED REVISED 2:\Ø6e1711-5\Design\Plans\1711-5 STAGE NSTRUCTION.dgn DRAWN REVISED STATE OF ILLINOIS STAGE II & FINAL STAGE CONSTRUCTION SHEET 322 24BR-1 CHECKED REVISED **DEPARTMENT OF TRANSPORTATION** CONTRACT NO. 94770 PLOT DATE = 8/26/2008 DATE SCALE: SHEET NO. OF SHEETS STA. REVISED FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT