


STAGE 3

1. UTILIZE TRAFFIC CONTROL AND PROTECTION STANDARD 701406 FOR ALL ITEMS IN STAGE 3. UTILIZE SHORT TERM PAVEMENT MARKINGS FOR STAGE 3 PER SECTION 703.
2. REMOVE THE TEMPORARY CONCRETE BARRIERS AND SWITCH TRAFFIC BACK TO THEIR PROPER LANES.
3. MILL AND OVERLAY THE EASTBOUND LANES FROM STA. 404+60 TO STA. 422+20 AND STA. 435+60 TO STA. 444+69. MILL AND OVERLAY THE WESTBOUND LANES FROM STA. 404+60 TO STA. 408+00 AND STA. 440+00 TO STA. 444+88.
4. INSTALL THE EB SHOULDER RUMBLE STRIPS ON THE INSIDE SHOULDER FROM STA. 404+60 TO STA. 412+14 AND STA. 437+14 TO STA. 444+69 AND ON THE OUTSIDE SHOULDER FROM STA. 408+88 TO STA. 422+20, STA. 424+45 TO STA. 425+69, AND STA. 428+55 TO STA. 440+19. INSTALL THE WB SHOULDER RUMBLE STRIPS ON THE INSIDE SHOULDER FROM STA. 404+60 TO STA. 412+14 AND STA. 437+33 TO STA. 444+88.
5. INSTALL THE PERMANENT PAVEMENT MARKINGS AND RAISED REFLECTIVE PAVEMENT MARKINGS IN THE EASTBOUND LANES. INSTALL THE PERMANENT PAVEMENT MARKINGS AND RAISED REFLECTIVE PAVEMENT MARKINGS IN THE WB LANES FROM STA. 404+60 TO STA. 409+00 AND 440+00 TO 444+88. INSTALL THE MEDIAN CROSSOVER CLOSURE WITH THE EMERGENCY OPENING AT STA. 408+35 (EB) AND THE PERMANENT MEDIAN CROSSOVER CLOSURE AT STA. 440+90 (EB) PER THE DETAILS IN THE PLANS.
6. REMOVE AND REPLACE THE MULTI USE PATH AS SHOWN. EXCAVATE AND REPLACE THE EQUESTRIAN TRAIL AS SHOWN.
7. REMOVE TEMPORARY LIGHTING AT THE CROSSOVERS UTILIZING TRAFFIC CONTROL AND PROTECTION STANDARD 701406.
8. REINSTALL SIGNS, DELINEATORS, AND MILE MARKERS AS SHOWN IN THE SCHEDULE. INSTALL THE WOVEN WIRE FENCE AT THE TOP OF THE CANAL BANKS.

LEGEND

-  WORK AREA
-  PAVEMENT REMOVAL
-  DRUM WITH STEADY BURNING MONODIRECTIONAL LIGHT
-  TYPE II BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
-  VERTICAL PANEL
-  TEMPORARY CONCRETE BARRIER
-  TYPE III BARRICADES WITH TWO STEADY BURNING LIGHTS
-  DIRECTION OF TRAFFIC



FILE NAME =
D366998-sht-staging.dgn

USER NAME = brianheil
PLOT TIME = 7:18:33 PM
PLOT SCALE = 100.0000' / in.
PLOT DATE = 7/30/2013

DESIGNED -
DRAWN -
CHECKED -
DATE -

REVISED -
REVISED -
REVISED -
REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**SUGGESTED STAGE CONSTRUCTION
STAGE 3**

SCALE: 1"=50' SHEET 9 OF 11 SHEETS STA. 405+00.00 TO STA. 419+00.00

F.A.I R.T.E.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
80	(06-2) BR-3,4	BUREAU	133	36
CONTRACT NO. 66998				
ILLINOIS FED. AID PROJECT				