STORM WATER POLLUTION PREVENTION PLAN

Route: FAP Route 67 Section: 3 (N), L, RS-3 County: Coss

Marked: II 125 Project No.: N/A

Contract No.: 72D75

This plan has been prepared to comply with the provision of the NPDES Permit Number ILRIO______Issued by the IIIInols Environmental Protection Agency for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that gualified personnel gathered and evaluated the information submitted. Based on my inquire of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I on aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Rye Z Druka (Manature) Deputy Drate / Rapis 40g 8-14-12 (Date)

Note: The above boxed in area will be filled out by IDOT - Construction after the award of the contract to obtain the required NPDES permit.

The following plan was established and included in these plans to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plon for compliance under NPDES. The Contractor shall abide to all requirements within this plan as part of the contract.

The purpose of this plan is to prevent / minimize siltation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable time.

Certain items, as shown in this pian and referenced by the legend, shall be placed by the Contractor at the beginning of construction. Other items shall be placed by the Contractor as directed by the Engineer on a case by case situation resulting from the Contractor's sequence of activities, time of the year, and expected weather conditions.

The Contractor shall place permanent erosion control systems and seeding within a reasonable amount of time: therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary erosion control systems and temporary seeding. The Resident Engineer will determine if temporary erosion control systems shown in the plan can be deleted, the size of the proposed ditch checks, the proper method of installation, and if any additional temporary erosion control systems shall be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer and as shown in special details and in Standard 280001 of the plans.

The special provisions Temporary Seeding, Temporary Erosion Control Seeding, and Temporary Erosion Control additionally supplement this plan.

All disturbed areas having high potential for erosion, as determined by the Engineer. shall be temporarily seeded or permanently seeded by October 1st of each construction year and shall not be reopened until after the winter shutdown period.

SITE DESCRIPTION

Description of Construction Activity:

- 1. The proposed project consists of roadway widening for turn lane and resurfacing of FAP 67 (IL. 125) in Cass County.
- 2. Construction consists of grading, base course widening, hot mix asphalt resurfacing, plocing hot mix asphalt and aggregate shoulders, and replacement and other miscellaneous work to complete improvements to the proposed roadway.

Description of Intended Sequence of Major Construction Activities Which Will Disturb Earth and Lead to Possible Erosion for Major Portions of the Construction Site:

- 1. Widening, grading and shoping of ditches at project location.
- 2. Excovation will be completed along the section to grade out for proposed roadway ditches.
- 3. Embankment will be completed at shoulders to raise the existing ground elevation to meet the proposed roadway template.
- 4. Drainage structures will be installed before and/or during the construction of the excavation and embankment to allow proper drainage across entrances.
- 5. Placement, maintenance, removal and proper clean-up of temporary erosion control, such as erosion control fence, ditch checks, temporary seeding etc.
- 6. Plocement of permanent erosion control, such as seeding, mulch and fertilizer nutrients.
- 7. Final grading, paving and other miscellaneous items.

Area of Construction Site:

The total drainage area that will be disturbed by excavation, grading or other activities, is estimated to be opproximately 1.2 acres.

Other Reports, Studies and Plans which Aid in the Development of this Storm Water Poliution Prevention Plan as Referenced Documents:

- 1. Information on the solis within the site was obtained from field reviews which were utilized for proposed placement of the temporary erosion control systems.
- 2. U.S.G.S. drainage maps indicating drainage patterns and approximate slopes were referenced along with project plan documents to assist in the proposed placement of the temporary erosion control systems.

Drainage Tributaries Receiving Water from this Construction Sites

1. Little Indian Creek

USER NAME .	DESIGNED -	REVISED -			
	ORAWN -	REVISED -			
PLOT SCALE *	CHECKED -	REVISED -			
PLOT DATE + BOATES	DATE -	REVISED -			
 PLOT DATE • COATE • CO					



Civil and Structural Engineers Springfield, IL. 62703 Phone: (217)544-8033 IL. Design Firm No. 184-001907

PREVENTION PLAN			F.A.P. RTE.	SECTION	COUNTY	TOTAL	SHEET NO.
		67	3 (N). L. RS-3	CASS	64	33	
				CONTRACT	NO. 7	2075	
	STA.	TO STA.	FED, F	DAD DIST. NO. ILLINOIS FED. AI	O PROJECT		