


NORTH OF BRIDGE STA. 285+74 TO 289+50




STA. 279+00 TO 283+76

VARIES 11'-12' STAGE II DRIVING LANE

TEMPORARY CONCRETE BARRIER WALL

TEMPORARY PAVEMENT MARKING LINE, 4"




STAGE II CONSTRUCTION

- 1. RELOCATE TRAFFIC CONTROL PER STANDARD 701321 AND AS DETAILED IN THESE PLANS
- 2. REMOVE TEMPORARY PAVEMENT
- 3. REMOVE NORTHBOUND PORTION OF EXISTING STRUCTURE
- 4. CONSTRUCT NORTHBOUND PORTION OF STRUCTURE
- 5. CONSTRUCT NORTHBOUND PAVEMENT, SHOULDER, AND CURB & GUTTER
- 6. INSTALL GUARDRAIL

STAGE III CONSTRUCTION

- 1. TRAFFIC CONTROL PER STANDARD 701301
- 2. HOT-MIX ASPHALT SURFACE COURSE
- 3. PLACE PERMANENT PAVEMENT MARKINGS ON NORTHBOUND AND SOUTHBOUND LANES
- 4. LANDSCAPE RESTORATION



ILLINOIS DEPARTMENT OF TRANSPORTATION F.A.P. ROUTE 840 (IL-49)

TRAFFIC CONTROL **CONSTRUCTION STAGING** NOTES AND DETAILS STAGE II

SCALE: NOT TO SCALE DATE: AUGUST 7, 2007

DRAWN BY: JMC CHECKED BY: DWB