

SEQUENCE OF CONSTRUCTION:

- 1. SHUT DOWN EXISTING WATERMAIN.
- 2. REMOVE EXISTING HYDRANT, AUXILIARY VALVE AND VALVE BOX.
- 3. INSTALL HYDRANT EXTENSION.
- 4. RELOCATE EXISTING HYDRANT, AUXILIARY VALVE AND VALVE BOX.
- 5. OPEN WATER MAIN AND RELOCATED VALVE, RELOCATE BOX.
- 6. BACKFILL.
- 7. FLUSH AND TEST FOR CHLORIDE RESIDUAL AND PROVIDE TEST.

ALL WORK TO BE DONE IN ACCORDANCE WITH ARTICLE 564 OF THE STANDARD SPECIFICATIONS. THE CONTRACTOR SHALL NOTIFY THE DISTRIBUTION AND SEWER CHIEF, TOM JACKSON, 48 HOURS IN ADVANCE OF THE WATER MAIN SHUT DOWN AT (847) 866-2945.

FIRE HYDRANT TO BE MOVED

ALL DIMENSIONS ARE IN MILLIMETERS (INCHES) UNLESS OTHERWISE SHOWN.

ILLINOIS DEPARTMENT OF TRANSPORTATION

FIRE HYDRANT TO BE MOVED

SCALE: NONE

DRAWN BY CHECKED BY BD500-03

DATE: 9/03/04

(BD-36)

SUITE 1025 SCHAUMBURG, E.

RANSYSTEMS CORPORATION