



**TYPICAL SECTION - STAGE I B CROSSOVER CONSTRUCTION**

(SECTION LOOKING NORTH)  
 STA 33+50.00 TO 59+97.50  
 STA 73+00.00 TO 87+50.00

BRIDGE OMMISION  
 STA 59+97.50 TO 73+00.00

NOTE: INSIDE LANE CLOSURES FOR STAGE I PERMITTED DURING ALLOWABLE HOURS PER TRAFFIC CONTROL AND PROTECTION (EXPRESSWAYS).

**STAGE I (WORK IN MEDIAN)**

1. CLOSE INSIDE LANES FOR NB AND SB TRAFFIC USING FREEWAY STANDARD 701401-05: LANE CLOSURE, FREEWAY/EXPRESSWAY.
2. PERFORM EXCAVATION AND CONSTRUCT EMBANKMENT.
3. INSTALL CULVERTS AND DRAINAGE STRUCTURES.
5. CONSTRUCT CROSSOVER PAVEMENT AND SHOULDER IMPROVEMENTS.
6. CLOSE CROSSOVER TO TRAFFIC USING TEMPORARY MOVEABLE BARRIER WALL.

**STAGE I (WORK ON SHOULDERS)**

1. CLOSE OUTSIDE LANES FOR NB & SB TRAFFIC USING DISTRICT ONE FREEWAY STANDARD 701101: OFF ROAD OPERATIONS, MULTILANE.
2. REPAIR NB AND SB OUTSIDE SHOULDER.
3. TEMPORARY STRIPE PAVEMENT.

**LEGEND**

- ① WET REFLECTIVE TEMPORARY TAPE TYPE III, 4" WHITE EDGE LINE
- ② WET REFLECTIVE TEMPORARY TAPE TYPE III, 4" YELLOW EDGE LINE
- ③ PAVEMENT MARKING REMOVAL
- ④ DRUMS WITH STEADY BURNING MONODIRECTIONAL LIGHT
- ⑤ EXISTING PAVEMENT MARKING, WHITE EDGE LINE
- ⑥ EXISTING PAVEMENT MARKING, YELLOW EDGE LINE
- ⑦ VERTICAL PANELS (BACK TO BACK)
- ⑧ TEMPORARY CONCRETE BARRIER
- ⑨ WET REFLECTIVE TEMPORARY TAPE TYPE III, 4" WHITE SOLID CENTER LINE
- ⑩ EXISTING PAVEMENT MARKING, WHITE LANE LINE (10' LINE, 30' SKIP)

DESIGNED - KSD	REVISED -
DRAWN - KSD	REVISED -
CHECKED - CMJ	REVISED -
DATE - 03-04-09	REVISED -

F.A.J. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	88 (B&B-1) BR	WILL	72	10
FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT			CONTRACT NO. 62930	