CONTRACT NO. 62854

FAI RTE	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.							
80/94	0203.1B	соок	200	20							
STA. TO STA.											
FED ROAD DIST, NO. ILLINOIS FED. AID PROJECT											

						SUGGEST	ED CONS	TRUCTIO	ON SEQUE	NCING														
	2005										2006													
DESCRIPTION OF CRITICAL ITEMS	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	ОСТ	NOV	DEC
CONSTRUCTION LAYOUT			1	1		<b>†</b>		†		22		<b>†</b>		†			<b></b>	<del> </del>	<u> </u>	-		<b></b>		<del> </del>
TREE REMOVAL								<u> </u>	<del></del>			<u> </u>	<u> </u>	1			1							+-
EROSION AND SEDIMENT CONTROL							1		WIIIIIIIII		mmmm	ummin.	viiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiii		ananan	<i>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</i>					77772			+
EXISTING RAMP E PAVEMENT BREAKING/REMOVAL							1			4				<b>†</b>								<u> </u>		+
MAINTENANCE OF TRAFFIC								T	1		T										-			+
TRAFFIC STAGING								T	77777	anaman		viiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiii	VIIIIIIIIIII	, manana	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		vuuuumin 1	mmm	, inninini	viiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiii	//////			+
													T	-			<u> </u>	ļ .	<b>†</b>			<b>†</b>		<del> </del>
RAMP G BRIDGE																								+
TEMPORARY SOIL RETENTION SYSTEM (REMAIN IN PLACE)										6222 <u>1</u>		T							<u> </u>					<del> </del>
WICK DRAINS										77777	İ							<u> </u>		<b>———</b>				†
EMBANKMENT FOR WEST ABUTMENT*										E	mmmm	2												1
EMBANKMENT FOR EAST ABUTMENT **					i						umanan		T				1		Tananana.					
PIERS 2,3,4,5					<b></b>	<b>†</b>				1777777	viiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiiii	annana.		23					†					+
EAST ABUTMENT		· · · · · · · · · · · · · · · · · · ·										***************************************						1				+		
PIER 1					1							T	1	<i>manna</i>					<del>                                     </del>	l				+
ERECT STEEL						1	<u> </u>							vanaman.	77777	<b></b>		8227777777	2000	<b></b>				<del> </del>
PIERS 6.7.8			†		İ							f			77777777	anninininininininininininininininininin	NIIIIIIIIIII	777		<u> </u>				+
WEST ABUTMENT *					+			<del> </del>	<del> </del>	-	<b>———</b>		1	<u> </u>				2777777	222					+
PLACE DECK			<b>†</b>		<b></b>		t		<b>———</b>		<b></b>		<b> </b>	<b></b>	77777777	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	VIIIIIIII				7221		-	+
FINAL PAVEMENT MARKINGS		<b></b>	<b>†</b>	†	<b>†</b>	t		<b>†</b>	+			<del> </del>	<del>                                     </del>				111111111111111111111111111111111111111	1	1		222 2223			+
			<del> </del>	<b>†</b>	<del> </del>	<b>†</b>	<b>†</b>	<b>—</b>	<del> </del>			<del>                                     </del>	<del>                                     </del>	<del> </del>	-		<del> </del>	-	<del>                                     </del>	1	1224			+
RAMP G PAVEMENT			<del> </del>	<u> </u>	<del> </del>	<b>†</b>	·	<del> </del>	<del> </del>			<del>                                     </del>	<del>                                     </del>	<b></b>	<del> </del>			<del> </del>	977	ennino.				
			<del>                                     </del>	<del> </del>	<b>†</b>	<del>                                     </del>		<del> </del>	<del> </del>			<del> </del>	<del> </del>	<del> </del>	<b>-</b>	<del>                                     </del>	<del> </del>		<u> </u>					+

NOTE: SCHEDULE BASED ON MULTIPLE CREWS PER OPERATION

- EMBANKMENT AT WEST ABUTMENT MUST BE PLACED BY DECEMBER 5, 2005 AND ALLOWED TO SETTLE UNTIL JUNE 6, 2006. THE WEST ABUTMENT PILES CANNOT BE INSTALLED BEFORE JUNE 6, 2006. A PORTION OF THE WEST ABUTMENT EMBANKMENT CANNOT BE CONSTRUCTED UNTIL THE PROPOSED I-80 EB TO IL-394 SB RAMP (CONTRACT 62107) IS OPEN TO TRAFFIC.
- \*\* A PORTION OF THE EMBANKMENT FOR THE EAST ABUTMENT CANNOT BE CONSTRUCTED UNTIL THE EXISTING PUMP STATION IS NO LONGER REQUIRED FOR DRAINAGE AND HAS BEEN REMOVED BY OTHERS. COORDINATE WITH OTHER CONTRACTS.

LEGEND

CONTROLLING ITEM
NON-CONTROLLING ITEM

ILLINOIS DEPARTMENT OF TRANSPORTATION

I-80/94 WB FLYOVER RAMP TO SB IL 394 (RAMP G) REVISIONS NAME SUGGESTED HORIZ SCALE: NONE VERT SCALE: NONE DATE: MARCH 23, 2005

CONSTRUCTION SEQUENCING

DRAWN BY: STS/BJM CHECKED BY: JES HNTB